## **New York State Department of Environmental Conservation**

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



#### DAILY INSPECTION REPORT

Site Code #: 7-55-008	<b>Date:</b> July 12, 2004	Report #: NYSEG071204
	3 ,	1

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: Dave Budosh

**Proj. Contr.:** Sevenson **Site Phone & Fax:** 

	AM	PM
Weather		
Temperature		
Wind Direction		

#### <u>Description of work performed by contr. this report period:</u>

- Contractor excavated material from south side of Court Street, in order to remove old water main, and to connect modern sanitary sewer pipe, replacing existing clay pipe. Contaminated soils were removed to a depth of 11 feet.
- Subcontractor Evans replaced a section of existing clay tile pipe with PVC.

# **Description of inspections performed by engr. this report period:**

•

<u>Discussions/comments regarding visitors, contractor and/or engineer:</u>

### **Change Orders:**

•

### **Sampling and Analyses:**

•

Major Issues	Description & Reason	

## **Health & Safety:**

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

# **Contractor's Information:**

Representative's signature:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked		
PAGE	hauling waste			
Evans	plumbing	8		

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		5			Laborer	6			
Loader	1				Teamster		5		
Vac truck	1				Health & Safety	1			
					Plumber			2	

<b>NYSDEC Site Representative:</b>	Eric S. Knapp	<b>Date:</b> July 12, 2004

Reviewed By: Date: