



Erin Crotty  
 Commissioner

**DAILY INSPECTION REPORT**

<b>Site Code #:</b> 7-55-08	<b>Date:</b> August 11, 2004	<b>Report #:</b> NYSEG081104
-----------------------------	------------------------------	------------------------------

**Site Name:** NYSEG Ithaca Court St.  
**Location:** Ithaca, Chemung County  
**NYSEG Proj. Mgr.:** Bert Finch  
**DEC Proj. Mgr.:** Bill Ottaway  
**Consultant Proj. Mgr.:**  
**Proj. Contr.:** Severson Environmental  
**Site Phone & Fax:**

	<b>AM</b>	<b>PM</b>
<b>Weather</b>	Sunny	Sunny
<b>Temperature</b>	70 degrees	85 degrees
<b>Wind Direction</b>		

**Description of work performed by contr. this report period:**

- Continued excavation of old water line and sewer line in first block of West Court St. Excavated down to about 8.5 feet bgs. Impacted material not completely removed at depth due to lack of trucks. Severson backfilled on top of impacted material and will remove on 8/12. Removed a total of 15 feet of old water line and sanitary sewer.
- Sent 2 trucks to ESMI, and 2 trucks to Casie Mart.

**Description of inspections performed by engr. this report period:**

- Amber (URS) onsite.

**Discussions/comments regarding visitors, contractor and/or engineer:**

- 

**Sampling and Analyses:**

-

Major Issues	Description & Reason
Air monitoring	The AES technician did not arrive at the site until 0840. Severson was prepared to begin excavating impacted material at 0800. Informed Amber (URS) that no excavation should be taking place prior to set up of air monitoring equipment.

**Health & Safety:**

Level of protection: Modified Level D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

**Contractor's Information:**

Prime contractor worked from 7:00A to 3:30P.

**Site Representative:** R. Scott Deyette

**Date:** August 11, 2004

**Representative's signature:**