New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office Bureau of Construction Services Field Support Unit



DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: September 14, 2004	Report #: NYSEG091404
	1	1

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County NYSEG Proj. Mgr.: Bert Finch DEC Proj. Mgr.: Bill Ottaway

Consultant Proj. Mgr.: Dave Budosh

Proj. Contr.: Sevenson **Site Phone & Fax:**

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor excavated material from south side of Court Street within intersection with Park, in order to remove contaminated soils and existing sanitary sewer line, which was replaced with PVC. Contaminated soils were removed to a depth of 11.0 feet.
- Subcontractor Evans replaced a section of existing clay tile pipe with PVC.

Description of inspections performed by engr. this report period:

•

 $\underline{\textbf{Discussions/comments regarding visitors, contractor and/or engineer:}}$

Change Orders:

•

Sampling and Analyses:

Major Issues	Description & Reason		

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone			

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
PAGE	hauling waste	
Evans	plumbing	8

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		4			Laborer	3			
Loader	1				Teamster		4		
Vac truck	1				Health & Safety	1			
					Plumber			2	

NYSDEC Site Representative:	Eric S. Knapp	Date: September 14, 2004
Representative's signature:		

Reviewed By: Date: