


New York State Department of Environmental Conservation

Division of Environmental Remediation - Central Office

Bureau of Construction Services

Field Support Unit



Erin Crotty
Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: October 25, 2004	Report #: NYSEG102504
------------------------------	-------------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal

Location: Ithaca, Tompkins County

NYSEG Proj. Mgr.: Bert Finch

DEC Proj. Mgr.: William Ottaway

Consultant Proj. Mgr.: Dave Budosh

Proj. Contr.: Severson

Site Phone & Fax:

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor worked excavating soils along the north side of Court Street, from the centerline to the sidewalk, in front of # 414. A storm sewer, and a clay tile pipe and two wooden ducts containing tar were removed, along with associated soils. Some tarry soils were found, with significant contamination found ten to fourteen feet below ground service under the centerline of Court Street. Excavation to a depth of approximately fifteen feet below ground surface. Soils were loaded directly into trucks, which were lined with plastic, and draped with plastic sheeting to protect sides of truck from spillage. Road surface under and around truck was also covered with plastic. No tar was visible at bottom of excavation. Fifteen linear feet of sanitary sewer line was replaced. Excavation produced more soil than trucks were able to haul. Excess soil was stockpiled in the northern portion of the excavation, within temporary partitions.

Description of inspections performed by engr. this report period:

-

Discussions/comments regarding visitors, contractor and/or engineer:

- William Ottaway of NYSDEC on site to observe test pitting on Park Place and Washington Street.

Change Orders:

-

Sampling and Analyses:

-

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
ESMI	hauling waste	
Evans	plumbing	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		5			Laborer	3			
Loader	1				Teamster		5		
Vac truck	1				Health & Safety	1			
					Plumber			2	

NYSDEC Site Representative: Eric S. Knapp

Date: October 25, 2004

Representative's signature:

Reviewed By:

Date: