



Erin Crotty
 Commissioner

DAILY INSPECTION REPORT

Site Code #: 7-55-008	Date: November 3, 2004	Report #: NYSEG110304
------------------------------	-------------------------------	------------------------------

Site Name: NYSEG Ithaca Court St.- Wooden Duct Removal
Location: Ithaca, Tompkins County
NYSEG Proj. Mgr.: Bert Finch
DEC Proj. Mgr.: William Ottaway
Consultant Proj. Mgr.: Dave Budosh
Proj. Contr.: Sevenson
Site Phone & Fax:

	AM	PM
Weather		
Temperature		
Wind Direction		

Description of work performed by contr. this report period:

- Contractor worked excavating soils along the north side of Court Street, from the roadway in front of # 410. Soils were loaded directly into trucks, which were lined with plastic, and draped with plastic sheeting to protect sides of truck from spillage. Road surface under and around truck was also covered with plastic. No tar was visible at bottom of excavation. Approximately 25' sanitary sewer was replaced in roadway, and new sewer service was supplied to #410.

Description of inspections performed by engr. this report period:

-

Discussions/comments regarding visitors, contractor and/or engineer:

-

Change Orders:

-

Sampling and Analyses:

-

Major Issues	Description & Reason

Health & Safety:

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

Contractor's Information:

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
ESMI	hauling waste	
Evans mechanical	plumbing	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		6			Laborer	2			
Loader	1				Teamster		6		
Vac truck	1				Health & Safety	1			
					Plumber			2	

NYSDEC Site Representative: Eric S. Knapp

Date: November 3, 2004

Representative's signature:

Reviewed By:

Date:

REVISED 5/99 @BLANK.wpd