


**New York State Department of Environmental Conservation**  
Division of Environmental Remediation - Central Office  
Bureau of Construction Services  
Field Support Unit



Erin Crotty  
Commissioner

**DAILY INSPECTION REPORT**

<b>Site Code #:</b> 7-55-008	<b>Date:</b> November 12, 2004	<b>Report #:</b> NYSEG111204
------------------------------	--------------------------------	------------------------------

**Site Name:** NYSEG Ithaca Court St.- Wooden Duct Removal

**Location:** Ithaca, Tompkins County

**NYSEG Proj. Mgr.:** Bert Finch

**DEC Proj. Mgr.:** William Ottaway

**Consultant Proj. Mgr.:** Dave Budosh

**Proj. Contr.:** Severson

**Site Phone & Fax:**

	<b>AM</b>	<b>PM</b>
<b>Weather</b>		
<b>Temperature</b>		
<b>Wind Direction</b>		

**Description of work performed by contr. this report period:**

- Contractor worked excavating soils along the north side of Court Street, from the roadway in front of #406 and #402. A storm sewer, and a clay tile pipe and two wooden ducts containing tar were removed, along with associated soils. Soils were excavated to an approximate depth of eight feet below road surface. Soils were loaded directly into trucks, which were lined with plastic, and draped with plastic sheeting to protect sides of truck from spillage. Road surface under and around truck was also covered with plastic. No tar was visible at bottom of excavation. Evans mechanical completed new sewer to #406, and replaced approximately 12 feet of sanitary sewer line. Also made a temporary tie-in to sewer for #326.

**Description of inspections performed by engr. this report period:**

•

**Discussions/comments regarding visitors, contractor and/or engineer:**

•

**Change Orders:**

•

**Sampling and Analyses:**

•

Major Issues	Description & Reason

**Health & Safety:**

Level of protection: D.

Is the level of protection in conformance with the approved Health & Safety Plan? Yes.

List deviations.

Are atmospheric monitoring results acceptable? Yes.

Site Visitors	Representing	Entered Exclusion Zone

**Contractor's Information:**

Prime contractor worked from 7:00 a.m. to 5:00 p.m.

Subcontractor	Activity	Hours Worked
ESMI	hauling waste	
Evans mechanical	plumbing	

Equipment	P	1	2	3	Personnel	P	1	2	3
Komatsu W140 backhoe, with hoe-ram	1				Supervisor	1			
Komatsu PW170ES excavator	1				Operator	2			
Tractor trailer		5			Laborer	2			
Loader	1				Teamster		5		
Vac truck	1				Health & Safety	1			
					Plumber			2	

**NYSDEC Site Representative:** Eric S. Knapp

**Date:** November 12, 2004

**Representative’s signature:**

**Reviewed By:**

**Date:**