

Site Code #: 7-55-008	Date: 07-01-2009	Report: 755008-07-01-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	PM
General Description	Partly Cloudy	Partly Cloudy
Temperature	60 F	75 F
Wind Direction	0 MPH	NW 2 MPH

Description of work performed by contractor this report period: site maintenance

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 11 employees of Sevenson and myself. The topic today was what was expected for the day (general site maintenance and prep for tomorrow).

Erosion Control

No erosion control activities were done today.

Site Preparation

Remaining concrete in Cell 1B was crushed in preparation for removal.

Site Restoration

Sevenson cleaned up the area inside the building.

Soil Removal

No soil was removed from the site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

General Discussion:

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: **Date:** 7/1/09

Mart SA____



Site Code #: 7-55-008	Date: 07-02-2009	Report: 755008-07-02-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design) : David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr .: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Cloudy	Cloudy, Rain
Temperature	63 F	69 F
Wind Direction	0 MPH	NE 1 MPH

Description of work performed by contractor this report period: hazardous soil removal

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 8 employees of Sevenson. The topic today was what was expected for the day (16 truckloads of hazardous soil to ESMI).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

Sevenson swept up the road after the trucks left site, maintained the soil pile throughout the day and covered up the pile at the end of the day.

Soil Removal

13 truckloads of hazardous soil were taken to ESMI BioSolve was sprayed on the soil as it was loaded into the trucks Deodorizing foam was sprayed into the truck beds before leaving site

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

General Discussion:

Sherral Swink (607-269-0869) called the answering service with a question about the water being discharged into the sewer. I returned her phone call and explained that it was rainwater collected from the roof of the structure.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable?

Yes

Site Representative: Maret Smolow Representative's signature:

Date: 7/2/09

Mart SA____



Site Code #: 7-55-008	Date: 07-06-2009	Report: 755008-07-06-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	АМ	РМ
General Description	Partly Sunny	Sunny
Temperature	57 F	78 F
Wind Direction	SE 1 MPH	NW 3 MPH

Description of work performed by contractor this report period: hazardous soil removal

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 10 employees of Sevenson, Dave Budosh of URS and myself. Today's topic was what was expected for the day (16 truckloads of hazardous soil to ESMI).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

Sevenson swept up the road after the trucks left site, maintained the soil pile throughout the day and covered up the pile at the end of the day.

Soil Removal

16 truckloads of hazardous soil were taken to ESMI BioSolve was sprayed on the soil as it was loaded into the trucks Deodorizing foam was sprayed into the truck beds before leaving site

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site
- Bert Finch of NYSEG was on site for the weekly site meeting. We discussed the tentative schedule for this week. Excavation of Cell 1B should be complete by Wednesday. The building is planned to be moved on Thursday or Friday.

General Discussion:

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

A soil sample from the excavation was taken on Thursday, July 2 (ICBMEX023) and another one was taken today (ICBMEX024). Both samples were sent to the laboratory for analysis.

A water sample (EFF052709007) was taken from the water treatment effluent and sent to the lab for analysis.

Health and Safety:

Level of protection:

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature:

Date: 7/6/09

Mart Sh-



Site Code #: 7-55-008	Date: 07-07-2009	Report: 755008-07-07-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design) : David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr .: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	АМ	РМ
General Description	Cloudy	Cloudy
Temperature	58 F	71 F
Wind Direction	SE 1 MPH	NW 2 MPH

Description of work performed by contractor this report period: hazardous soil removal

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 10 employees of Sevenson and myself. Today's topic was what was expected for the day (12 truckloads of hazardous soil to ESMI).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson began to empty the equipment from inside the structure in preparation for moving it.

Site Restoration

Sevenson swept up the road after the trucks left site. Sevenson began to backfill the excavation.

Soil Removal

12 truckloads of hazardous soil were taken to ESMI BioSolve was sprayed on the soil as it was loaded into the trucks Deodorizing foam was sprayed into the truck beds before leaving site

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

A soil sample (ICBMEX025) from the excavation was taken today and sent to the lab for analysis.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable?

Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/7/09

Mart SA____



Site Code #: 7-55-008	Date: 07-08-2009	Report: 755008-07-08-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	PM
General Description	Partly Sunny	Partly Sunny
Temperature	59 F	68 F
Wind Direction	0 MPH	NE 3 MPH

Description of work performed by contractor this report period: backfill and site maintenance

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 12 employees of Sevenson. Today's topic was what was expected for the day (backfill and site maintenance).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson brought in backfill for the excavation and began preparing the site to move the building.

Site Restoration

Sevenson swept up the road after the trucks left site. Sevenson began to backfill the excavation.

Soil Removal

No soil was removed from site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

General Discussion:

Glover Newvy (607-339-8560) called the answering service today to complain about the speed of the backfill trucks and the route they were driving. He also requested that we use the street sweeper on N. Plain St. I spoke with Chester Adams of Sevenson and he called the trucking company to tell the drivers to slow down. Any trucks caught going above the speed limit will be asked not to return to site. I returned Mr. Newvy's call and relayed to him that the trucks were told to slow down and follow the designated route and that we would start cleaning N. Plain St. He thanked me and mentioned that he has been videotaping the trucks and if they do not slow down, he will raise a stink.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/8/09

Mart Sh-



Site Code #: 7-55-008	Date: 07-10-2009	Report: 755008-07-10-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr .: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Sunny
Temperature	60 F	83 F
Wind Direction	SW 1 MPH	W 3 MPH

Description of work performed by contractor this report period: site preparation

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (site preparation).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson continued preparing the site to move the building.

Site Restoration

No site restoration activities were done today.

Soil Removal

No soil was removed from site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

General Discussion:

Sevenson expects to move the building on Monday.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/10/09

Mart SA____



Site Code #: 7-55-008	Date: 07-13-2009	Report: 755008-07-13-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	PM
General Description	Sunny	Sunny
Temperature	54 F	72 F
Wind Direction	SE 1 MPH	NW 3 MPH

Description of work performed by contractor this report period: moving the building

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 11 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (moving the building).

Erosion Control

No erosion control activities were done today.

Site Preparation

Once the building was in place, Sevenson reattached the air handling unit and prepared the site for soil removal on 7/15.

Site Restoration

No site restoration activities were done today.

Soil Removal

No soil was removed from site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site
- Bert Finch and Joe Simone of NYSEG and Gary Rose of Sevenson were on site to observe the moving of the building.
- Bert and Gary were also on site for the weekly site meeting. We discussed updating the rainwater drainage system and when we would start loading trucks again. Loading is tentatively scheduled to begin on Wednesday, 7/15.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature:

Date: 7/13/09

Mart SA____













Site Code #: 7-55-008 Site Name: New York State Electric and	Date: 07-14-2009	Report: 755008-07-14-2009
Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Sunny
Temperature	52 F	70 F
Wind Direction	S 1 MPH	NW 3 MPH

Description of work performed by contractor this report period: site prep

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 12 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (site prep).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson brought in contractors to hook up the air handling unit and fix the garage door. Sevenson also spent the day preparing the site for soil removal beginning tomorrow.

Site Restoration

No site restoration activities were done today.

Soil Removal

No soil was removed from site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/14/09

Mart SA____













Site Code #: 7-55-008	Date: 07-15-2009	Report: 755008-07-15-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Partly Cloudy
Temperature	53 F	79 F
Wind Direction	SW 1 MPH	W 3 MPH

<u>Description of work performed by contractor this report period</u>: *site prep and non-hazardous soil removal*

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 12 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (site prep and 10 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson completed site preparation for soil loading activities.

Site Restoration

No site restoration activities were done today.

Soil Removal

9 truckloads of non-hazardous soil was taken to Seneca Meadows Sevenson sprayed BioSolve on the soil before loading it into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/15/09

Mart SA____



Site Code #: 7-55-008	Date: 07-16-2009	Report: 755008-07-16-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Cloudy	Sunny
Temperature	66 F	82 F
Wind Direction	0 MPH	SW 3 MPH

Description of work performed by contractor this report period: non-hazardous soil removal

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 11 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (20 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

20 truckloads of non-hazardous soil was taken to Seneca Meadows Sevenson sprayed BioSolve on the soil before loading it into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

General Discussion:

Glen Miller (315-952-7139) called the answering service today to inquire about the sprung structure. He is looking for something similar for some work his company will be doing. I returned his call and told him that the tent came from United Tent.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

A soil sample from the excavation was taken from the excavation (ICBMEX026) and sent to the laboratory for analysis.

Health and Safety:

Level of protection:

Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature:

Date: 7/16/09

Mart SA____



Site Code #: 7-55-008	Date: 07-17-2009	Report: 755008-07-17-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr .: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Cloudy	Rain
Temperature	62 F	75 F
Wind Direction	0 MPH	SW 1 MPH

Description of work performed by contractor this report period: non-hazardous soil removal

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 11 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (20 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

The pian system was moved to a horseshoe shape around the building. It will not be turned on unless odors are detected outside the building.

Site Restoration

No site restoration activities were done today.

Soil Removal

19 truckloads of non-hazardous soil was taken to Seneca Meadows Sevenson sprayed BioSolve on the soil before loading it into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

A soil sample from the excavation was taken from the excavation (ICBMEX027) and sent to the laboratory for analysis.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/17/09

Mart Sh-



Site Code #: 7-55-008	Date: 07-20-2009	Report: 755008-07-20-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Mostly Sunny
Temperature	57 F	73 F
Wind Direction	SW 1 MPH	NW 3 MPH

Description of work performed by contractor this report period: non-hazardous soil removal

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson and myself. Today's topic was what was expected for the day (24 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

22 truckloads of non-hazardous soil was taken to Seneca Meadows Sevenson sprayed BioSolve on the soil before loading it into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site
- Bert Finch of NYSEG was on site for the weekly site meeting. We expect Cell 2B to be completed this week. The gutter system will be updated and a noise shroud will be added to the air unit.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable?

Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/20/09

Mart SA____



Site Code #: 7-55-008	Date: 07-21-2009	Report: 755008-07-21-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Cloudy	Cloudy
Temperature	63 F	76 F
Wind Direction	SW 1 MPH	NW 2 MPH

<u>Description of work performed by contractor this report period:</u> *non-hazardous and hazarodus soil removal*

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson and myself. Today's topic was what was expected for the day (10 truckloads of non-hazardous soil taken to Seneca Meadows and 5 truckloads of hazardous soil taken to ESMI).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

10 truckloads of non-hazardous soil was taken to Seneca Meadows 5 truckloads of hazardous soil taken to ESMI Sevenson sprayed BioSolve on the soil before loading it into the truck beds Sevenson sprayed deodorizing foam on the soil in the truck beds before leaving for ESMI

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/21/09

Mart SA____



Site Code #: 7-55-008	Date: 07-22-2009	Report: 755008-07-2-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	PM
General Description	Cloudy	Sunny
Temperature	61 F	81 F
Wind Direction	SW 1 MPH	NW 1 MPH

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson and myself. Today's topic was what was expected for the day (24 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

19 truckloads of non-hazardous soil was taken to Seneca Meadows Sevenson sprayed BioSolve on the soil before loading it into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan?

Yes

Are atmospheric monitoring results acceptable?

Yes

Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/22/09

Mart SA____



Site Code #: 7-55-008	Date: 07-23-2009	Report: 755008-07-23-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr .: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Cloudy	Cloudy
Temperature	68 F	80 F
Wind Direction	SW 1 MPH	S 3 MPH

Description of work performed by contractor this report period: backfill

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 6 employees of Sevenson. Today's topic was what was expected for the day (backfill).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

Sevenson backfilled the excavation.

Soil Removal

No soil was removed from the site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable?

Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/23/09

Mart SA____



Site Code #: 7-55-008	Date: 07-24-2009	Report: 755008-07-24-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design) : David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Cloudy	
Temperature	67 F	
Wind Direction	SW 1 MPH	

Description of work performed by contractor this report period: preparation for Monday

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson and Shawn Conway of URS. Today's topic was what was expected for the day (pile material for removal on Monday).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson cleared off the slab in Cell 2A and piled the material in preparation for Monday.

Site Restoration

No site restoration activities were done today.

Soil Removal

No soil was removed from the site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

Health and Safety:

Level of protection:

• Level - D *site wide (inside and outside sprung structure)* (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable?

Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/24/09

Mart SA____



Site Code #: 7-55-008	Date: 07-27-2009	Report: 755008-07-27-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Partly Cloudy
Temperature	64 F	80 F
Wind Direction	0 MPH	NW 2 MPH

Site Safety

Chester Adams of Sevenson held a general safety meeting in the job trailer. In attendance were 8 employees of Sevenson and myself. Today's topic was what was expected for the day (16 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

16 truckloads of non-hazardous soil were taken to Seneca Meadows BioSolve was sprayed on the soil as it was loaded into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site
- Bert Finch of NYSEG was on site for the weekly site meeting. We discussed what was expected for the week. Sevenson will begin excavation of Cell 2A and will complete the gutter system. Construction work has begun on the GIAC building and we anticipate calls from the community regarding the it.

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

A water sample (EFF072709008) was taken from the water treatment effluent and sent to the lab for analysis.

Health and Safety:

Level of protection:

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature:

Date: 7/27/09

Mart SA____



Site Code #: 7-55-008 Site Name: New York State Electric and	Date: 07-28-2009	Report: 755008-07-28-2009
Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Sunny
Temperature	64 F	85 F
Wind Direction	NW 2 MPH	SW 3 MPH

<u>Description of work performed by contractor this report period:</u> *site maintenance, digging and breaking concrete*

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson and myself. Today's topic was what was expected for the day (site maintenance, digging and breaking concrete).

Erosion Control

No erosion control activities were done today.

Site Preparation

Sevenson continued excavating and crushed concrete in order to remove it from site.

Site Restoration

No site restoration activities were done today.

Soil Removal

No soil was removed from the site today.

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/28/09

Mart SA____



Site Code #: 7-55-008	Date: 07-29-2009	Report: 755008-07-29-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Cloudy
Temperature	68 F	77 F
Wind Direction	SW 1 MPH	SW 1 MPH

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 10 employees of Sevenson. Today's topic was what was expected for the day (16 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

15 truckloads of non-hazardous soil taken to Seneca Meadows BioSolve was sprayed on the soil as it was loaded into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/29/09

Mart SA____



Site Code #: 7-55-008	Date: 07-30-2009	Report: 755008-07-30-2009
Site Name: New York State Electric and Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Sunny	Mostly Sunny
Temperature	65 F	80 F
Wind Direction	0 MPH	NW 1 MPH

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 9 employees of Sevenson. Today's topic was what was expected for the day (16 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

16 truckloads of non-hazardous soil taken to Seneca Meadows BioSolve was sprayed on the soil as it was loaded into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/30/09

Mart SA____



Site Code #: 7-55-008 Site Name: New York State Electric and	Date: 07-31-2009	Report: 755008-07-31-2009
Gas (NYSEG) – Court Street Remedial Construction	County: Tompkins	State: New York
Location: W Court St, Ithaca, NY	NYSEG PM: Bert Finch	
DEC P.M.: William Ottaway	Consultant PM (Design): David Budosh, URS	
Site Phone: 607-272-2220	Engineer PM (Const.):URS	
	Health & Safety Mgr.: Shawn	
	Conway, URS	
	Air Monitoring Consultant: URS	

Weather Conditions	AM	РМ
General Description	Rain	Rain
Temperature	65 F	65 F
Wind Direction	0 MPH	0 MPH

Site Safety

Charles Herman of Sevenson held a general safety meeting in the job trailer. In attendance were 10 employees of Sevenson, Shawn Conway of URS and myself. Today's topic was what was expected for the day (16 truckloads of non-hazardous soil taken to Seneca Meadows).

Erosion Control

No erosion control activities were done today.

Site Preparation

No site preparation activities were done today.

Site Restoration

No site restoration activities were done today.

Soil Removal

15 truckloads of non-hazardous soil taken to Seneca Meadows BioSolve was sprayed on the soil as it was loaded into the truck beds

Discussions /comments regarding visitors, contractor and/or engineer:

- Dave Budosh and Shawn Conway of URS were on site
- Sevenson was on site

Sampling and Analyses:

URS tested the air in four locations, two on Esty St. (one receptor and one downwind) and two on Court St. (upwind, near school and public pool). There were no exceedances.

• Level - D site wide (inside and outside sprung structure) (hard hat, vest, steel toed boots, safety glasses)

Is the level of protection in conformance with the approved Health & Safety Plan? Yes Are atmospheric monitoring results acceptable? Yes Are noise and vibration monitoring results acceptable? Yes

Site Representative: Maret Smolow Representative's signature: Date: 7/31/09

Mart SA____