


THE PUMP DOCTOR, INC.

2706 HEMLOCK ROAD
EDEN, NY 14057
Phone 716-992-3181
Fax 716-992-3186
Office@thepumpdoctorinc.com

June 16, 2025

V A Medical Center – Batavia
222 Richmond
Batavia, NY 14020
Attn: Don Johnson

On June 16, 2025, I performed the yearly checkup on the entire VA Medical Center's petroleum bulk storage on site. All tank sensors, probes and alarm systems were checked, tested and calibrated. The Autostick panel was visually checked, and a functionality test was performed. System is in full working order. A manual fuel level was checked and compared to the Autostick's levels to verify consistent operation. All low voltage wiring involved with the outside equipment was checked for integrity. No signs of breaks or corrosion were visible. All underground piping and/or transfer sumps were checked, no leaks. Generator tank numbers 5, 6 and 7 were visually inspected and the associated ATG systems were tested for proper operations as well. The two above ground tanks, numbers 8 and 9, were visually inspected. Neither tank showed signs of excessive corrosion or structural damage. The site is in fine working order.

Signature  _____

Robert Dunmire
Service Tech.



The Pump Doctor, Inc.

Phone: (716)-992-3181

Email: Office@thepumpdoctorinc.com

Visit Us at www.thepumpdoctorinc.com

Hydrostatic Spill Bucket Integrity Testing

Facility Name: Veterans Affairs Medical Center	Owner: →
Address: 222 Richmond Ave.	Address: →
City, State, Zip Code: Batavia, NY 14020	City, State, Zip Code: →
Facility I.D #: 8-445142	Phone #: (585)-297-1020
Testing Company: The Pump Doctor, Inc.	Date: 06/16/2025

Tank Number:	1	2		
Product Stored:	#2 Fuel Oil	#2 Fuel Oil		
Spill Bucket Capacity:	5 Gallons	5 Gallons		
Manufacture:	OPW	OPW		
Liquid and debris removed from spill bucket?	Yes	Yes	Yes No	Yes No
Visual Inspection (No cracks, loose parts, or separation of the bucket from the fill pipe.)	Pass	Pass	Pass Fail	Pass Fail
Tank riser cap included in test?	Yes	Yes	Yes No N/A	Yes No N/A
Drain valve included in test?	N/A	N/A	Yes No N/A	Yes No N/A
Starting Level:	12.5"	12.625"		
Test Start Time:	8:55	8:55		
Ending Level:	12.5"	12.625"		
Test End Time:	9:55	9:55		
Test Period:	1 hour	1 hour		
Level Change:	-	-		
Test Results:	Pass	Pass	Pass Fail	Pass Fail

Comments:

Testers name (print)

Robert D. Domico

Testers Signature

[Signature]



The Pump Doctor, Inc.

Phone: (716)-992-3181

Email: Office@thepumpdoctorinc.com

Visit Us at www.thepumpdoctorinc.com

UST Overfill Equipment Inspection Automatic Shutoff Device

Facility Name: Veterans Affairs Medical Center	Owner: →
Address: 222 Richmond Ave.	Address: →
City, State, Zip Code: Batavia, NY 14020	City, State, Zip Code: →
Facility I.D #: 8-445142	Phone #: (585)-297-1020
Testing Company: The Pump Doctor, Inc.	Date: 06/16/2025

Product Grade:	#2 Fuel Oil	#2 Fuel Oil				
Tank Number:	1	2				
Tank Volume, gallons	20,000 Gallons	20,000 Gallons				
Tank Diameter, inches	120"	120"				
Overfill Prevention Device Brand	OPW	OPW				
1. Drop tube removed from the tank?	Yes	Yes	Yes No	Yes No	Yes No	Yes No
2. Drop tube and float mechanisms free of debris?	Yes	Yes	Yes No	Yes No	Yes No	Yes No
3. Float moves freely without binding and poppet moves into flow path?	Yes	Yes	Yes No	Yes No	Yes No	Yes No
4. Flapper adjusted to shut off flow at 95% capacity?	Yes	Yes	Yes No	Yes No	Yes No	Yes No
Test Results	Pass	Pass	Pass Fail	Pass Fail	Pass Fail	Pass Fail

Comments:

Tester's Name (print)

Robert Danvers

Tester's Signature

[Signature]



The Pump Doctor, Inc.

Phone: (716) 992-3181

Email: Office@thepumpdoctorinc.com

Visit Us at www.thepumpdoctorinc.com

Automatic Tank Gauge Operation Inspection

Facility Name: Veterans Affairs Medical Center	Owner: →
Address: 222 Richmond Ave.	Address: →
City, State, Zip Code: Batavia, NY 14020	City, State, Zip Code: →
Facility I.D #: 8-445142	Phone #: (585) 297-1020
Testing Company: The Pump Doctor, Inc.	Date: 06/16/2025

Tank Number:	1	2		
Product Stored:	#2 Fuel Oil	#2 Fuel Oil		
ATG Brand and Model:	Autostik Jr.	Autostik Jr.		
1. Tank Volume, gallons	20,000 gallons	20,000 gallons		
2. Tank Diameter, Inches	120"	120"		
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	Yes	Yes	Yes No	Yes No
4. Float moves freely on the stem without binding?	Yes	Yes	Yes No	Yes No
5. Fuel float level agrees with the value programmed into the console?	Yes	Yes	Yes No	Yes No
6. Water float level agrees with the value programmed in the console?	Yes	Yes	Yes No	Yes No
7. Inch level from bottom of stem when 90% alarm is triggered.	101"	101"		
8. Inch level at which the overflow alarm activates corresponds with value programmed in the gauge?	Yes	Yes	Yes No	Yes No
9. Inch level from the bottom when the water float first triggers an alarm.	3"	3"		
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	Yes	Yes	Yes No	Yes No
Test Results:	Pass	Pass	Pass Fail	Pass Fail

Comments:

Tester' Name (print)

Robert Dinnire

Tester's Signature

[Signature]



Phone: (716) 992-3181

Email: Office@thepumpdoctorinc.com

Visit Us at www.thepumpdoctorinc.com

Liquid Sensor Functionality Testing

Facility Name:	Veterans Affairs Medical Center		
Address:	222 Richmond Ave.		
City, State, Zip Code:	Batavia, NY 14020		
Facility I.D #:	8-445142		
Testing Company:	The Pump Doctor, Inc.		
Owner:	→		
Address:	→		
City, State, Zip Code:	→		
Phone #:	(585) 297-1020		
Date:	6/16/2025		

[illegible]

Comments:

Tester's Name (print) Robert Dymire

Tester's Signature 