Erosion and Sediment Control

Name of Inspector: George Fischer Weather: Mostly cloudy, 25° 12/21/2017

Are all the erosions controls functioning properly?	YES - Comment	NO – Comment
		NO - silt fence at west side of site collapsed due to snow
Is any silt fence in need of repair or replacement?		Yes, see above
Are any storm drain inlet protections in need of repair or replacement?		N/A
Is there any potentially contaminated water migrating off-site?		No
Are any hay bales in need of repair or replacement?		N/A

Additional Checks

	Comments:
Condition of runoff at all points of discharge from the site (pipe, culverts and ditches	N/A
Condition of all natural water bodies which receive runoff	Clear, partially frozen
Corrective action to repair E&S	Email sent to SES
Construction activity not in line with SWPPP	N/A

<u>Notes:</u> Inspection completed during temporary shut-down. Site frozen, covered with approximately 3" of snow.



Silt fence along west side of site collapsed.