Erosion and Sediment Control

Name of Inspector: George Fischer Weather: Snow, 18° 1/4/2018

Are all the erosions controls functioning properly?	YES - Comment	NO – Comment
Are all the crosions controls functioning property:		NO - silt fence at west side of site collapsed due to snow
Is any silt fence in need of repair or replacement?		Yes, see above
Are any storm drain inlet protections in need of repair or replacement?		N/A
Is there any potentially contaminated water migrating off-site?		No
Are any hay bales in need of repair or replacement?		N/A

Additional Checks

	Comments:
Condition of runoff at all points of discharge from the site (pipe, culverts and ditches	N/A
Condition of all natural water bodies which receive runoff	
	Frozen
Corrective action to repair E&S	To be completed next week.
Construction activity not in line with SWPPP	N/A

<u>Notes:</u> Inspection completed during temporary shut-down. Site frozen, covered with approximately 3" of snow.



Silt fence along west side of site collapsed.