## **Erosion and Sediment Control**

Name of Inspector: George Fischer

Weather:Sun/clouds/light snow, 14°

2/5/2018

Are all the erosions controls functioning properly?	YES - Comment	NO – Comment
	YES - See comment below	
Is any silt fence in need of repair or replacement?	YES - a small section of silt fence along the upper west side of the site is starting to pull away from some stakes. Will need repair at some point in the near future. Addititional section buried by Birkett Landing plow crew.	
Are any storm drain inlet protections in need of repair or replacement?		N/A
Is there any potentially contaminated water migrating off-site?		No
Are any hay bales in need of repair or replacement?		N/A

## Additional Checks

	Comments:	
Condition of runoff at all points of discharge from the site (pipe, culverts and ditches	N/A	
Condition of all natural water bodies which receive runoff	Clear	
Corrective action to repair E&S	N/A	

Construction activity not in line with SWPPP	N/A

## Notes:

Inspection completed during temporary shut-down. Site frozen and snow covered. Silt fence at upper west side of site starting to pull from stakes. AECOM will notify SES to repair during the next scheduled site visit. Photo below of plowed under silt fence on east side.

