Erosion and Sediment Control

Name of Inspector: George Fischer Weather: Overcast 34°

2/23/2018

Are all the erosions controls functioning properly?	YES - Comment	NO – Comment
Are an the crosions controls functioning property:	YES - See comment below	
Is any silt fence in need of repair or replacement?	YES - a small section of silt fence along the upper west side of the site has pulled away from some stakes. SES notified. Staging yard silt fence also in need of repair.	
Are any storm drain inlet protections in need of repair or replacement?		N/A
Is there any potentially contaminated water migrating off-site?		No
Are any hay bales in need of repair or replacement?		N/A

Additional Checks

	Comments:
Condition of runoff at all points of discharge from the site (pipe, culverts and ditches	N/A
Condition of all natural water bodies which receive runoff	Clear
Corrective action to repair E&S	N/A

Construction activity not in line with SWPPP	N/A

Notes:

Inspection completed during temporary shut-down. Site predominantly snow covered but melting. Silt fence at upper west side of site pulled away from stakes, as well as sections at south side of staging yard along Water Street. AECOM sent reminder email to notify SES to repair during the next scheduled site visit. Photo below of west side silt fence.

