

Erosion and Sediment Control

Name of Inspector: George Fischer

Weather: Mostly sunny and cold, 28°

4/12/2018

| Are all the erosions controls functioning properly? | YES - Comment | NO – Comment |
|---|---|--------------|
| | No - west side silt fence has collapsed - see photo below | |
| Is any silt fence in need of repair or replacement? | YES | |
| Are any storm drain inlet protections in need of repair or replacement? | | N/A |
| Is there any potentially contaminated water migrating off-site? | | No |
| Are any hay bales in need of repair or replacement? | | N/A |

AECOM

2

Additional Checks

| | Comments: |
|---|-----------|
| | |
| Condition of runoff at all points of discharge from the site (pipe, culverts and ditches) | N/A |
| Condition of all natural water bodies which receive runoff | Clear |
| Corrective action to repair E&S | N/A |

| | |
|--|-----|
| Construction activity not in line with SWPPP | N/A |
|--|-----|

Notes:

Inspection completed during temporary shut-down. West side silt fence has collapsed.

