

## Erosion and Sediment Control

Name of Inspector: George Fischer

Weather: Overcast, lighyt rain/snow mix, 33°

4/19/2018

Are all the erosions controls functioning properly?	YES - Comment	NO – Comment
	No - west side silt fence has collapsed - see photo below	
Is any silt fence in need of repair or replacement?	YES - Have notified SES - to be repaired upon next site visit by SES	
Are any storm drain inlet protections in need of repair or replacement?		N/A
Is there any potentially contaminated water migrating off-site?		No
Are any hay bales in need of repair or replacement?		N/A

AECOM

2

### Additional Checks

	Comments:	
Condition of runoff at all points of discharge from the site (pipe, culverts and ditches)	N/A	
Condition of all natural water bodies which receive runoff	Clear	
Corrective action to repair E&S	N/A	

Construction activity not in line with SWPPP	N/A
--	-----

**Notes:**

Inspection completed during temporary shut-down. West side silt fence has collapsed.

