PROGRESS REPORT			
SITE:	Essex Hope, Jamestown NY	REPORT PERIOD:	August and October 2022 Field Events
DATE:	November 10, 2022	PROJECT DESCRIPTION:	Pre-Design Investigation – Phase II

SUMMARY OF WORK PERFORMED

- August 23 to August 25, 2022
 - o Completed soil sampling at DPT-78, DPT-79, DPT-80, DPT-83, and DPT-82
- October 18 to October 19, 2022
 - o Completed soil sampling at DPT-88
 - Completed groundwater grab sampling at DPT-84 and DPT-85
- October 24 to October 28, 2022
 - o Completed membrane interface probe (MIP) at MIP-16, -17, -19, -20, -21, -22, -23, -24, -25, -26, -27, -30, and -31

DEVIATIONS FROM PRE-DESIGN INVESTIGATION WORK PLAN ADDENDUM

- Soil sampling at DPT-81 was not completed due to inadequate ceiling height within building for the drill rig. As a replacement for DPT-81, soil sampling was completed at the nearby DPT-88 location during the October field event.
- Soil and groundwater grab sampling were not completed at DPT-86 and DPT-87 due to limited drill rig availability. However, after evaluation of the PDI results, these data may be collected during a potential future field event.
- MIP-35 and -36 were completed for additional data near the source.
- MIP-28, -29, -32, and -34 were not completed because access was not granted by Viking Property Development.
- MIP-33, MIP-14, MIP-15, and MIP-18 were not completed due to limited drill rig availability and the lower priority of these locations. However, after evaluation of the PDI results, these data may be collected during a potential future field event.

COMMUNITY AIR MONITORING PLAN

• Total organic vapors and particulate concentrations were monitored continuously both upwind and downwind of the work area using a photoionization detectors and dusts monitors

ATTACHMENTS

- Sampling Location Figure
- CAMP Data (separate Excel files)

