



CBS Corporation

Environmental Remediation
PNC Center
20 Stanwix Street, 10th Floor
Pittsburgh, PA 15222

Via Electronic and First-Class Mail

September 15, 2011

Mr. David P. Locey
New York State Department of Environmental Conservation
Division of Hazardous Waste Remediation
Region 9
270 Michigan Avenue
Buffalo, NY 14203-2999

**Re: Monthly Operation and Maintenance Report
NYSDEC Site 9-15-066, Cheektowaga, New York**

Dear Mr. Locey:

On behalf of the Respondents to the Order on Consent and Settlement Agreement, Index No. B9-0381-91-8 (the "Order"), CBS Corporation (CBS) submits this monthly status report for operation and maintenance (O&M) activities at New York State Department of Environmental Conservation (NYSDEC) Site No. 9-15-066 in Cheektowaga, New York (the "Site"). Under an agreement among the Respondents, CBS is managing the Remedial Program pursuant to the Order. This report covers activities during August 2011 and transmits the discharge monitoring report for this reporting period.

1. Site Activities and Status

- A. On August 22, 2011, CBS submitted to NYSDEC the monthly report on the status of O&M activities at the Site for the July 2011 operating period. That status report also transmitted the discharge monitoring data for July 2011.
- B. The recovery and treatment system operated throughout August 2011.
- C. Conestoga-Rovers & Associates (CRA) conducted routine and non-routine O&M on behalf of CBS, and TestAmerica Laboratories, Inc. (TestAmerica) provided required analytical laboratory services.

D. On August 29, 2011, on behalf of CBS, CRA submitted electronic data deliverables to NYSDEC with respect to the following:

- Initial Site Setup Files;
- March 2011 Quarterly MW-32 Monitoring;
- March 2011 Effluent and Influent Sampling
- April 2011 Effluent Sampling;
- May 2011 Effluent; and
- June 2011 Semi-Annual Site-Wide Groundwater Monitoring.

2. Sampling Results and Other Site Data

A. In August 2011, the groundwater system recovered and treated an estimated 153,000 gallons.¹

B. Attachment A provides the discharge monitoring report for August 2011 based on the effluent sample collected on August 16, 2011, and Attachment B includes the analytical laboratory report for this effluent sample.

C. In reviewing the treatment system effluent monitoring information, please note the following:

- The flow data are provided via periodic on-site readings. The monthly total and maximum daily flows are calculated from these data.
- The pH data are provided via periodic on-site readings and laboratory analysis of the monthly effluent sample. Effluent pH data are reported only for measurements taken while the treatment pump is operating and the system is actively discharging.
- The reported daily maximum values (pounds per day) are calculated using the maximum (interpolated) daily flow and the results of the monthly effluent monitoring, irrespective of whether the actual maximum daily flow occurred on the day of sampling.

D. For the August 2011 reporting period, the effluent sampling results complied with all discharge limitations.

3. Upcoming Activities

A. CBS will continue required O&M activities.

¹ Based on additional information and recalculation, the estimated total discharge for July 2011 has been revised to 208,000 gallons from the 211,000 gallons as indicated in the July 2011 monthly status report.

- B. With NYSDEC approval, CBS will complete the Phase 1 closure of the 002 system by filling and sealing manholes MH-002-09 and MH-002-10.
- C. After closing MH-002-09, and MH-002-10, CRA will conduct additional water level measurements, surface water monitoring, and groundwater monitoring per the *Revised Work Plan* (Rev. 1, November 7, 2008).


4. Operational Problems

- A. Previously reported operational problems associated with elevated pH, pH control, and hardness continue. These operational problems are expected to be largely resolved with the phased shutdown of the collection system and limitation of inflows to those associated with Sump 003.
- B. Previously reported operational problems associated system inflows are lessened with the minimal flows associated with Sump 001 now that the 001 portion of the groundwater collection system has been partially closed.
- C. The post-closure monitoring data indicate that the Phase 1 closure of the 001 groundwater collection system addressed the previously observed high water levels at Sump 001, which had led to periodic overtopping of that manhole. The ongoing periodic overtopping at Sump 002 will be addressed through the partial closure of that portion of the groundwater collection system.
- D. The Phase 1 closure of the 002 system is expected to reduce the conveyance of groundwater containing volatile organic compounds via storm sewers installed by the Niagara Frontier Transportation Authority (NFTA) as part of airport development.
- E. CBS is unaware of any ongoing or unresolved issues that would reasonably delay the implementation the Phase 1 closure of the 002 system under the *Revised Work Plan* (Rev. 1, November 7, 2008), and CBS continues to seek resolution of any such issues.

* * * *

We trust this submittal satisfies your requirements at this time. If you have questions regarding this status report, please contact me.

Respectfully submitted,



Leo M. Brausch
Consultant/Project Engineer

LMB:

Mr. David P. Locey
September 15, 2011
Page 4

Attachments

cc: K. P. Lynch, CRA
F. Cefalu, NFTA

ATTACHMENT A
DISCHARGE MONITORING REPORT
AUGUST 2011

Discharge Monitoring Data
Outfall 001 - Treated Groundwater Remediation Discharge
NYSDEC Site No. 9-15-006
Cheektowaga, New York

Reporting Month & Year **Aug-11**

Parameter		Daily Minimum	Daily Maximum	Units	Daily Maximum (lbs/day)	Measurement Frequency	Sample Type
Flow	Monitoring Result		6,603	gpd		Continuous	Meter
	Discharge Limitation		28,800	gpd		Continuous	Meter
pH	Monitoring Result	7.14	7.61	s.u.		10	Grab
	Discharge Limitation	6.5	8.5	s.u.		Weekly	Grab
Total suspended solids	Monitoring Result		< 4.0	mg/L	< 0.22	1	Grab
	Discharge Limitation		20	mg/L		Monthly	Grab
Toluene	Monitoring Result		< 1.0	ug/L	< 0.00006	1	Grab
	Discharge Limitation		5	ug/L		Monthly	Grab
Methylene chloride	Monitoring Result		< 1.0	ug/L	< 0.00006	1	Grab
	Discharge Limitation		10	ug/L		Monthly	Grab
1,2-dichlorobenzene	Monitoring Result		< 1.0	ug/L	< 0.00006	1	Grab
	Discharge Limitation		5	ug/L		Monthly	Grab
cis-1,2-dichloroethylene	Monitoring Result		< 1.0	ug/L	< 0.00006	1	Grab
	Discharge Limitation		10	ug/L		Monthly	Grab
Trichloroethylene	Monitoring Result		< 1.0	ug/L	< 0.00006	1	Grab
	Discharge Limitation		10	ug/L		Monthly	Grab
Tetrachloroethylene	Monitoring Result		< 1.0	ug/L	< 0.00006	1	Grab
	Discharge Limitation		50	ug/L		Monthly	Grab
Cadmium	Monitoring Result		< 0.15	ug/L	< 0.000008	1	Grab
	Discharge Limitation		3	ug/L		Monthly	Grab
Chromium	Monitoring Result		2.1	ug/L	0.00012	1	Grab
	Discharge Limitation		99	ug/L		Monthly	Grab

ATTACHMENT B
ANALYTICAL LABORATORY REPORT
EFFLUENT SAMPLING – AUGUST 2011

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

ANALYTICAL REPORT

TestAmerica Laboratories, Inc.

TestAmerica Pittsburgh

301 Alpha Drive

RIDC Park

Pittsburgh, PA 15238

Tel: (412)963-7058

TestAmerica Job ID: 180-3056-1

Client Project/Site: Buffalo Airport

Sampling Event: Effluent


For:

Leo Brausch Consulting

131 Wedgewood Drive

Gibsonia, Pennsylvania 15044

Attn: Mr. Leo Brausch



Authorized for release by:

08/30/2011 07:47:21 AM

Carrie Gamber

Project Manager II

carrie.gamber@testamericainc.com

LINKS

Review your project
results through

TotalAccess

Have a Question?



Visit us at:

www.testamericainc.com

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.



Table of Contents

Cover Page	1
Table of Contents	2
Case Narrative	3
Definitions	4
Certification Summary	5
Sample Summary	6
Method Summary	7
Client Sample Results	8
QC Sample Results	9
QC Association	12
Chain of Custody	13
Receipt Checklists	16

Case Narrative

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Job ID: 180-3056-1

Laboratory: TestAmerica Pittsburgh

Narrative

Job Narrative
180-3056-1

Receipt

All samples were received in good condition within temperature requirements.

GC/MS VOA

No analytical or quality issues were noted.

Metals

No analytical or quality issues were noted.

General Chemistry

No analytical or quality issues were noted.



Definitions/Glossary

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Qualifiers

GC/MS VOA

Qualifier	Qualifier Description
U	Indicates the analyte was analyzed for but not detected.
J	Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value.

Metals

Qualifier	Qualifier Description
U	Indicates the analyte was analyzed for but not detected.
J	Result is less than the RL but greater than or equal to the MDL and the concentration is an approximate value.

General Chemistry

Qualifier	Qualifier Description
U	Indicates the analyte was analyzed for but not detected.
HF	Field parameter with a holding time of 15 minutes

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
☼	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
DL, RA, RE, IN	Indicates a Dilution, Reanalysis, Re-extraction, or additional Initial metals/anion analysis of the sample
EDL	Estimated Detection Limit (Dioxin)
EPA	United States Environmental Protection Agency
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
ND	Not detected at the reporting limit (or method detection limit if shown)
PQL	Practical Quantitation Limit
RL	Reporting Limit
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)

Certification Summary

Client: Leo Brausch Consulting
 Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Laboratory	Authority	Program	EPA Region	Certification ID
TestAmerica Pittsburgh	ACLASS	DoD ELAP		ADE-1422
TestAmerica Pittsburgh	Arkansas	State Program	6	88-0690
TestAmerica Pittsburgh	California	NELAC	9	4224CA
TestAmerica Pittsburgh	Connecticut	State Program	1	PH-0688
TestAmerica Pittsburgh	Florida	NELAC	4	E871008
TestAmerica Pittsburgh	Illinois	NELAC	5	002602
TestAmerica Pittsburgh	Kansas	NELAC	7	E-10350
TestAmerica Pittsburgh	Louisiana	NELAC	6	04041
TestAmerica Pittsburgh	New Hampshire	NELAC	1	203011
TestAmerica Pittsburgh	New Jersey	NELAC	2	PA005
TestAmerica Pittsburgh	New York	NELAC	2	11182
TestAmerica Pittsburgh	North Carolina	North Carolina DENR	4	434
TestAmerica Pittsburgh	Pennsylvania	NELAC	3	02-00416
TestAmerica Pittsburgh	Pennsylvania	State Program	3	02-416
TestAmerica Pittsburgh	South Carolina	State Program	4	89014002
TestAmerica Pittsburgh	USDA	USDA		P-Soil-01
TestAmerica Pittsburgh	USDA	USDA		P330-10-00139
TestAmerica Pittsburgh	Utah	NELAC	8	STLP
TestAmerica Pittsburgh	West Virginia	West Virginia DEP	3	142
TestAmerica Pittsburgh	Wisconsin	State Program	5	998027800

Accreditation may not be offered or required for all methods and analytes reported in this package. Please contact your project manager for the laboratory's current list of certified methods and analytes.



Sample Summary

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
180-3056-1	EFFLUENT	Water	08/16/11 09:00	08/17/11 10:00

1

2

3

4

5

6

7

8

9

10

11

12

Method Summary

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Method	Method Description	Protocol	Laboratory
624	Volatile Organic Compounds (GC/MS)	40CFR136A	TAL PIT
200.7 Rev 4.4	Metals (ICP)	EPA	TAL PIT
SM 2540D	Solids, Total Suspended (TSS)	SM	TAL PIT
SM 4500 H+ B	pH	SM	TAL PIT

Protocol References:

40CFR136A = "Methods for Organic Chemical Analysis of Municipal Industrial Wastewater", 40CFR, Part 136, Appendix A, October 26, 1984 and subsequent revisions.

EPA = US Environmental Protection Agency

SM = "Standard Methods For The Examination Of Water And Wastewater",

Laboratory References:

TAL PIT = TestAmerica Pittsburgh, 301 Alpha Drive, RIDC Park, Pittsburgh, PA 15238, TEL (412)963-7058



Client Sample Results

Client: Leo Brausch Consulting
 Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Client Sample ID: EFFLUENT

Lab Sample ID: 180-3056-1

Date Collected: 08/16/11 09:00

Matrix: Water

Date Received: 08/17/11 10:00

Method: 624 - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Methylene Chloride	1.0	U	1.0	0.15	ug/L			08/26/11 21:19	1
Tetrachloroethene	1.0	U	1.0	0.15	ug/L			08/26/11 21:19	1
Toluene	1.0	U	1.0	0.15	ug/L			08/26/11 21:19	1
Trichloroethene	1.0	U	1.0	0.14	ug/L			08/26/11 21:19	1
1,2-Dichlorobenzene	1.0	U	1.0	0.15	ug/L			08/26/11 21:19	1
cis-1,2-Dichloroethene	1.0	U	1.0	0.24	ug/L			08/26/11 21:19	1

Surrogate	% Recovery	Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	114		58 - 135		08/26/11 21:19	1
4-Bromofluorobenzene (Surr)	97		62 - 123		08/26/11 21:19	1
Toluene-d8 (Surr)	92		71 - 118		08/26/11 21:19	1
Dibromofluoromethane (Surr)	94		64 - 128		08/26/11 21:19	1

Method: 200.7 Rev 4.4 - Metals (ICP) - Total Recoverable

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Cadmium	5.0	U	5.0	0.15	ug/L		08/22/11 11:44	08/23/11 11:51	1
Chromium	2.1	J	5.0	0.51	ug/L		08/22/11 11:44	08/23/11 11:51	1

General Chemistry

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Total Suspended Solids	4.0	U	4.0	2.0	mg/L			08/17/11 15:10	1
pH	7.44	HF	0.100	0.100	SU			08/18/11 14:45	1

QC Sample Results

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Method: 624 - Volatile Organic Compounds (GC/MS)

Lab Sample ID: MB 180-12119/3

Matrix: Water

Analysis Batch: 12119

Client Sample ID: Method Blank

Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Methylene Chloride	0.153	J	1.0	0.15	ug/L			08/26/11 19:54	1
Tetrachloroethene	1.0	U	1.0	0.15	ug/L			08/26/11 19:54	1
Toluene	1.0	U	1.0	0.15	ug/L			08/26/11 19:54	1
Trichloroethene	1.0	U	1.0	0.14	ug/L			08/26/11 19:54	1
1,2-Dichlorobenzene	1.0	U	1.0	0.15	ug/L			08/26/11 19:54	1
cis-1,2-Dichloroethene	1.0	U	1.0	0.24	ug/L			08/26/11 19:54	1

Surrogate	MB % Recovery	MB Qualifier	Limits	Prepared	Analyzed	Dil Fac
1,2-Dichloroethane-d4 (Surr)	111		58 - 135		08/26/11 19:54	1
4-Bromofluorobenzene (Surr)	99		62 - 123		08/26/11 19:54	1
Toluene-d8 (Surr)	89		71 - 118		08/26/11 19:54	1
Dibromofluoromethane (Surr)	96		64 - 128		08/26/11 19:54	1

Lab Sample ID: LCS 180-12119/5

Matrix: Water

Analysis Batch: 12119

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	% Rec	% Rec. Limits
Methylene Chloride	20.0	18.6		ug/L		93	60 - 140
Tetrachloroethene	20.0	17.3		ug/L		86	73 - 127
Toluene	20.0	17.4		ug/L		87	74 - 126
Trichloroethene	20.0	18.7		ug/L		94	73 - 125
1,2-Dichlorobenzene	20.0	19.1		ug/L		96	68 - 127
cis-1,2-Dichloroethene	20.0	19.6		ug/L		98	69 - 127

Surrogate	LCS % Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	99		58 - 135
4-Bromofluorobenzene (Surr)	92		62 - 123
Toluene-d8 (Surr)	93		71 - 118
Dibromofluoromethane (Surr)	100		64 - 128

Lab Sample ID: 180-3255-A-3 MS

Matrix: Water

Analysis Batch: 12119

Client Sample ID: Matrix Spike

Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	% Rec	% Rec. Limits
Methylene Chloride	1.0	U	20.0	19.8		ug/L		99	60 - 140
Tetrachloroethene	1.0	U	20.0	19.7		ug/L		99	73 - 127
Toluene	1.0	U	20.0	19.5		ug/L		97	74 - 126
Trichloroethene	1.0	U	20.0	20.2		ug/L		101	73 - 125
1,2-Dichlorobenzene	1.0	U	20.0	19.7		ug/L		99	68 - 127
cis-1,2-Dichloroethene	1.0	U	20.0	20.8		ug/L		104	69 - 127

Surrogate	MS % Recovery	MS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	112		58 - 135
4-Bromofluorobenzene (Surr)	104		62 - 123
Toluene-d8 (Surr)	102		71 - 118
Dibromofluoromethane (Surr)	100		64 - 128

QC Sample Results

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Method: 624 - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 180-3255-C-3 MSD

Matrix: Water

Analysis Batch: 12119

Client Sample ID: Matrix Spike Duplicate

Prep Type: Total/NA

Analyte	Sample	Sample	Spike	MSD	MSD	Unit	D	% Rec	% Rec.		RPD
	Result	Qualifier		Result	Qualifier				Limits	RPD	
Methylene Chloride	1.0	U	20.0	19.5		ug/L		98	60 - 140	2	25
Tetrachloroethene	1.0	U	20.0	18.4		ug/L		92	73 - 127	7	25
Toluene	1.0	U	20.0	18.4		ug/L		92	74 - 126	6	25
Trichloroethene	1.0	U	20.0	20.4		ug/L		102	73 - 125	1	25
1,2-Dichlorobenzene	1.0	U	20.0	20.9		ug/L		105	68 - 127	6	35
cis-1,2-Dichloroethene	1.0	U	20.0	21.2		ug/L		106	69 - 127	2	20
MSD MSD											
Surrogate	% Recovery		Qualifier	Limits							
1,2-Dichloroethane-d4 (Surr)	105			58 - 135							
4-Bromofluorobenzene (Surr)	92			62 - 123							
Toluene-d8 (Surr)	90			71 - 118							
Dibromofluoromethane (Surr)	101			64 - 128							

Method: 200.7 Rev 4.4 - Metals (ICP)

Lab Sample ID: MB 180-11492/1-A

Matrix: Water

Analysis Batch: 11722

Client Sample ID: Method Blank

Prep Type: Total Recoverable

Prep Batch: 11492

Analyte	MB	MB	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
	Result	Qualifier							
Cadmium	5.0	U	5.0	0.15	ug/L		08/22/11 11:44	08/23/11 11:20	1
Chromium	5.0	U	5.0	0.51	ug/L		08/22/11 11:44	08/23/11 11:20	1

Lab Sample ID: LCS 180-11492/2-A

Matrix: Water

Analysis Batch: 11722

Client Sample ID: Lab Control Sample

Prep Type: Total Recoverable

Prep Batch: 11492

Analyte	Spike	LCS	LCS	% Rec.	
				Result	Qualifier
Cadmium	50.0	50.0		100	85 - 115
Chromium	200	202		101	85 - 115

Lab Sample ID: 180-3056-1 MS

Matrix: Water

Analysis Batch: 11722

Client Sample ID: EFFLUENT

Prep Type: Total Recoverable

Prep Batch: 11492

Analyte	Sample	Sample	Spike	MS	MS	Unit	D	% Rec	% Rec.	
	Result	Qualifier		Result	Qualifier				Limits	RPD
Cadmium	5.0	U	50.0	48.5		ug/L		97	70 - 130	
Chromium	2.1	J	200	202		ug/L		100	70 - 130	

Lab Sample ID: 180-3056-1 MSD

Matrix: Water

Analysis Batch: 11722

Client Sample ID: EFFLUENT

Prep Type: Total Recoverable

Prep Batch: 11492

Analyte	Sample	Sample	Spike	MSD	MSD	Unit	D	% Rec	% Rec.		RPD
	Result	Qualifier		Result	Qualifier				Limits	RPD	
Cadmium	5.0	U	50.0	50.1		ug/L		100	70 - 130	3	20
Chromium	2.1	J	200	207		ug/L		102	70 - 130	2	20

QC Sample Results

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

Method: SM 2540D - Solids, Total Suspended (TSS)

Lab Sample ID: MB 180-10953/2
Matrix: Water
Analysis Batch: 10953

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Total Suspended Solids	4.0	U	4.0	2.0	mg/L			08/17/11 11:24	1

Lab Sample ID: LCS 180-10953/1
Matrix: Water
Analysis Batch: 10953

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	% Rec	% Rec. Limits
Total Suspended Solids	54.9	54.0		mg/L		98	80 - 120

Lab Sample ID: 180-2997-A-4 DU
Matrix: Water
Analysis Batch: 10953

Client Sample ID: Duplicate
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	DU Result	DU Qualifier	Unit	D	RPD	RPD Limit
Total Suspended Solids	24		26.0		mg/L		8	20

Method: SM 4500 H+ B - pH

Lab Sample ID: LCS 180-11166/1
Matrix: Water
Analysis Batch: 11166

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	% Rec	% Rec. Limits
pH	7.00	6.970		SU		100	99 - 101

Lab Sample ID: 180-3075-A-1 DU
Matrix: Water
Analysis Batch: 11166

Client Sample ID: Duplicate
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	DU Result	DU Qualifier	Unit	D	RPD	RPD Limit
pH	6.40		6.360		SU		0.6	2

QC Association Summary

Client: Leo Brausch Consulting
Project/Site: Buffalo Airport

TestAmerica Job ID: 180-3056-1

GC/MS VOA

Analysis Batch: 12119

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
180-3056-1	EFFLUENT	Total/NA	Water	624	
180-3255-A-3 MS	Matrix Spike	Total/NA	Water	624	
180-3255-C-3 MSD	Matrix Spike Duplicate	Total/NA	Water	624	
LCS 180-12119/5	Lab Control Sample	Total/NA	Water	624	
MB 180-12119/3	Method Blank	Total/NA	Water	624	

Metals

Prep Batch: 11492

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
180-3056-1	EFFLUENT	Total Recoverable	Water	200.7	
180-3056-1 MS	EFFLUENT	Total Recoverable	Water	200.7	
180-3056-1 MSD	EFFLUENT	Total Recoverable	Water	200.7	
LCS 180-11492/2-A	Lab Control Sample	Total Recoverable	Water	200.7	
MB 180-11492/1-A	Method Blank	Total Recoverable	Water	200.7	

Analysis Batch: 11722

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
180-3056-1	EFFLUENT	Total Recoverable	Water	200.7 Rev 4.4	11492
180-3056-1 MS	EFFLUENT	Total Recoverable	Water	200.7 Rev 4.4	11492
180-3056-1 MSD	EFFLUENT	Total Recoverable	Water	200.7 Rev 4.4	11492
LCS 180-11492/2-A	Lab Control Sample	Total Recoverable	Water	200.7 Rev 4.4	11492
MB 180-11492/1-A	Method Blank	Total Recoverable	Water	200.7 Rev 4.4	11492

General Chemistry

Analysis Batch: 10953

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
180-2997-A-4 DU	Duplicate	Total/NA	Water	SM 2540D	
180-3056-1	EFFLUENT	Total/NA	Water	SM 2540D	
LCS 180-10953/1	Lab Control Sample	Total/NA	Water	SM 2540D	
MB 180-10953/2	Method Blank	Total/NA	Water	SM 2540D	

Analysis Batch: 11166

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
180-3056-1	EFFLUENT	Total/NA	Water	SM 4500 H+ B	
180-3075-A-1 DU	Duplicate	Total/NA	Water	SM 4500 H+ B	
LCS 180-11166/1	Lab Control Sample	Total/NA	Water	SM 4500 H+ B	



ORIGIN ID: DKKA (716) 297-2160
BRITT GEBHARDT
CRA SERVICES
2055 NIAGARA FALLS BLVD

SHIP DATE: 16AUG11
ACTWGT: 23.0 LB MAN
CAD: 68417/CAFE2507

NIAGARA FALLS, NY 14304
UNITED STATES US


BILL SENDER

TO **SAMPLE CUSTODIAN**
TEST AMERICA
301 ALPHA DRIVE

PITTSBURGH PA 152381330

(412) 963-7058

REF: 018036-1170 BOLLER



FedEx
Express



580C1/EE7/108C

TRK# 9803 8534 5643
0201

WED - 17 AUG A2
STANDARD OVERNIGHT

XH AGCA

15238
PA-US PIT



Part # 154254-354 RIT2 11/10

Temperature readings: _____

Client Sample ID	Lab ID	Container Type	Container pH	Preservative Added (mls)	Lot #
EFFLUENT	180-3056-A-1	Plastic 500ml - with Nitric Acid	2	_____	_____
EFFLUENT	180-3056-B-1	Plastic 500ml - unpreserved	_____	_____	_____
EFFLUENT	180-3056-C-1	Voa Vial 40ml - Hydrochloric Acid	P	_____	_____
EFFLUENT	180-3056-D-1	Voa Vial 40ml - Hydrochloric Acid	P	_____	_____
EFFLUENT	180-3056-E-1	Voa Vial 40ml - Hydrochloric Acid	P	_____	_____



Login Sample Receipt Checklist

Client: Leo Brausch Consulting

Job Number: 180-3056-1

Login Number: 3056

List Source: TestAmerica Pittsburgh

List Number: 1

Creator: Blotzer, Tristan

Question	Answer	Comment
Radioactivity either was not measured or, if measured, is at or below background	N/A	
The cooler's custody seal, if present, is intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the sample IDs on the containers and the COC.	True	
Samples are received within Holding Time.	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
VOA sample vials do not have headspace or bubble is <6mm (1/4") in diameter.	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

