## **New York State Department of Environmental Conservation**

**Division of Environmental Remediation, Region 9** 270 Michigan Avenue, Buffalo, New York 14203-2915

**Phone:** (716) 851-7220 • **Fax:** (716) 851-7226

Website: www.dec.ny.gov



## **INSPECTION REPORT**

**Site Number:** 932110 **Date:** June 10, 2014

**Site Name:** Vanadium Corporation of America

**Location:** 4201 Witmer Rd, Town of Niagara, Niagara County

Project Manager: Michael Hinton

**Project Engineer:** Obrien and Gere – Al Farrell/ Jim Bryck

**Contractor:** Sevenson Environmental Services

Job Phone: NA

**HEALTH & SAFETY:** Level C in work zone

## **DESCRIPTION OF WORK PERFORMED:**

MJH on site at 1020 hrs Weather – T~78°F, cloudy, wind NE @ 3 mph

Job Progress Meeting #36

Refer meeting summary prepared by OB&G for attendees and summary

Meeting 34 and 35 – SES question TWA monitoring in #35, OBG revised. #34 OK

H&S - No issues

CAMP – meters deployed daily, no issues, expecting drying conditions, water truck ready

SWWP – no problem, Glynn continuing weekly inspections

Security – continued ATV activity? SES to contact local police to monitor on weekends

Work Completed – Refer summary notes

Problems –due to wet conditions compaction of soil under GLC fabric is not reaching 95%.

Upcoming Work – Refer summary notes

NYPA – Permit for work in ROW received. SES to notify NYOA when work is scheduled.

RFI 20 – new – SES requesting to reduce compaction requirements under GCL to 90% Next meeting June 17, 2014

Toured site – took photo's.

Dust in haul road areas. Advised SES and OB&G to apply water to haul road areas

SES placing GCL in Tower 13 area. Grading in Tower 12 area. Moving common borrow from borrow pit to east side along NYPA ROW.

MJH left site at 1210 hrs.

Attachments: meeting summary, photo's

Inspector's Name (Print): Michael J Hinton

Inspector's Signature: Date: June 12, 2014

















































































