

NYSDEC

Region 9

Division of Environmental Remediation

Site: Solvent Chemical

Phase: Management

Site No.: 932096

Contractor PM: David Mckenize/Nathan Sarapas

NYSDEC PM: Bradley Demo

Construction Manager:

Project Engineers: TRC

Remedial Contractor: TRC/Sevenson

Air Monitoring:

Health & Safety:

**Weather Conditions**

General Description	Sunny	am	N/A	pm
Temperature		am	N/A	pm
Wind Direction		am	N/A	pm

**HEALTH & SAFETY:**

*(\*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).*

Were there any changes to the Health & Safety Plan?		*Yes ( )	No ( )	NA (x)
Were there any exceedances at the perimeter action level reported on this date?	Air:	*Yes ( )	No ( )	NA (x)
Were there any Noise /Vibration exceedances reported on this date?	Noise:	*Yes ( )	No ( )	NA (x)
	Vibration:	*Yes ( )	No ( )	NA (x)
Were there any breaches to the tent structure or silt fence reported/observed on this date?		*Yes ( )	No ( )	NA (x)
Were there any dust/odor issues reported or observed on this date?		*Yes ( )	No (x)	NA ( )

**WASTE HAULING :**

*(\*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).*

Were there any vehicles which did not display proper D.O.T numbers and placards?	*Yes ( )	No ( )	NA (x)
Were there any vehicles which were not lined or tarped?	*Yes ( )	No ( )	NA (x)
Were there any vehicles which were not decontaminated prior to exiting the work site?	* Yes ( )	No ( )	NA (x)

**Materials Removed From Site: N/A**

**Disposal Facility's:**

Total Loads: (on this date)

Total Loads: (to date)

Total Daily Weight: (est.)

Total Weight: (\*approx.)

*\*Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.*

**Summary of Events:**

- NYSDEC onsite for site tour/inspection with TRC/Camtech.
- Intake lines, air stripper, bag filters, recirculating/backwash tank, Oil-Water Separator, Waste Tank, Control Panel, and SSDS lines visually inspected.
- SSDS has downward pointing exhaust from roof. Per TRC a passive fan was previously in place and a radon-away electric fan was recently installed. A manometer may need to be installed.
- Site cover in good condition, only 1 small rut was observed. Manhole covers for pumping wells all in good condition. 2 unknown structures in SW corner of site. They may have been previously grouted/abandoned monitoring wells.

**VISITORS TO SITE:**

NAME	Representing	Entered Exclusion/CRZ Zone	
Bradley Demo, Joshua Vaccaro	NYSDEC	Yes ()	No ()
Nathan Sarapas, David McKenzie, John Mulhall	TRC	Yes ()	No ()
Chris Carrigan	Cam Tech	Yes ()	No ()
		Yes ()	No ()

**PROJECT SCHEDULE:**

- 

**ISSUES PENDING:**

- 

**ITEMS OF CONCERN:**

Inspector: Bradley Demo

Signature: *Bradley W. Demo*

Date: 11/13/2024



Pumping well intake lines.



Air stripper recirculating/exhaust lines.



Carbon beds added during modifications to stricter Niagara Falls Water Board pretreatment thresholds.



Backwash tank (white).



SSDS line outside on NE corner of building.



SSDS exhaust to roof with downward facing end.





Electric fan recently installed per TRC (was a passive vent type fan previously).



Redux 380 additive to prevent scaling in the carbon vessels.



Hydrochloric acid drums used for parts cleaning.



Oil-water separator.



Oil-water separator system.



SSDS line entering sub-slab.



Site cover/well field looking southeast.



Site cover/well field looking southwest.





Pumping well cover for manhole access.



Piezometer/well area in southwest corner.



Pumping well cover.



Pumping well cover.



Site view facing east.



Small rut in NE portion of site cover.

