

NYSDEC

Region 9

Division of Environmental Remediation

Site: Trinidad Park

Phase: Management/Change of use

Site No.: B00183

Contractor PM:

NYSDEC PM: Bradley Demo

Construction Manager:

Project Engineers:

Remedial Contractor:

Air Monitoring: GPI

Health &amp; Safety:

**Weather Conditions**

General Description	Sunny/Hot	am	N/A	pm
Temperature		am	N/A	pm
Wind Direction		am	N/A	pm

**HEALTH & SAFETY:**

(\*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).

Were there any changes to the Health & Safety Plan?	*Yes ( )	No (x)	NA ( )
Were there any exceedances at the perimeter action level reported on this date?	Air: *Yes ( )	No (x)	NA ( )
Were there any Noise /Vibration exceedances reported on this date?	Noise: *Yes ( )	No ( )	NA (x)
	Vibration: *Yes ( )	No ( )	NA (x)
Were there any breaches to the tent structure or silt fence reported/observed on this date?	*Yes ( )	No ( )	NA (x)
Were there any dust/odor issues reported or observed on this date?	*Yes ( )	No (x)	NA ( )

**WASTE HAULING :**

(\*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).

Were there any vehicles which did not display proper D.O.T numbers and placards?	*Yes ( )	No ( )	NA (x)
Were there any vehicles which were not lined or tarped?	*Yes ( )	No ( )	NA (x)
Were there any vehicles which were not decontaminated prior to exiting the work site?	* Yes ( )	No ( )	NA (x)

**Materials Removed From Site: N/A****Disposal Facility's:**

Total Loads: (on this date)

Total Loads: (to date)

Total Daily Weight: (est.)

Total Weight: (\*approx.)

\*Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.

**Summary of Events:**

- NYSDEC onsite inspecting Park improvements project.
- No intrusive work actively occurring thus no air monitoring taking place. No 1 stone being placed into fence trench for future dog park area.
- Southern berm consisting of excavated materials from fence trench and other areas of future impervious surface install was observed to be uncovered, not generating dust, and free of visual or olfactory contamination.
- Silt sock surrounding berm. No drop inlets or sewers were observed on Trinidad Place requiring filter bags. No environmental issues or concerns noted on this date.

**VISITORS TO SITE:**

NAME	Representing	Entered Exclusion/CRZ Zone	
Scott Schmelzinger	GPI	Yes ()	No ()
2 operators, 3 laborers		Yes ()	No ()
		Yes ()	No ()
		Yes ()	No ()

**PROJECT SCHEDULE:**

- 

**ISSUES PENDING:**

- 

**ITEMS OF CONCERN:**

## DAILY OBSERVATION REPORT: 7/3/2025

---

Page 3 of 11

---

Inspector: Bradley Demo

Signature: *Bradley W. Demo*

Date: 7/3/2025



Imported crusher run for future impervious surface work subbase.





Site conditions.





Backfilling fence trench with No.1 stone.





Fence trench/partial backfill.





No. 1 stone stockpile.





Berm of excavated materials/ perimeter silt sock.





Berm of excavated materials.





Site conditions.