


**New York State Department of Environmental Conservation  
Division of Environmental Remediation**

**Remedial Bureau C, 11th Floor**

625 Broadway, Albany, New York 12233-7014

**Phone:** (518) 402-9662 • **FAX:** (518) 402-9679

**Website:** www.dec.ny.gov



**DAILY INSPECTION REPORT**

<b>Site Code #:</b> B00190	<b>Date:</b> March 23, 2010	<b>Report #:</b> 2010-03-23.JPC
----------------------------	-----------------------------	---------------------------------

**Site Name:** Hudson River Waterfront/DeLaval Property  
**Location:** Pine Street & Rinaldi Blvd, City of Poughkeepsie, Dutchess Co.  
**DEC Proj. Mgr.:** Joshua Cook (Section A)  
**Muni. Proj. Mgr.:** Joseph Chenier (City of Poughkeepsie)  
**Consultant Proj. Mgr.:** Scott Smith (CHA), John Bazzoni (OCC)  
**Consultant Field Mgr.:** Norman Lush (OCC)  
**Contractor Proj. Mgr.:** Greg Paquin (Stamford Wrecking Company)  
**Contractor Super.:** Dave (Stamford Wrecking Company)  
**Site Phone & Fax:**

	AM	PM
<b>Weather</b>		
<b>Temperature</b>		
<b>Wind Speed &amp; Direction</b>		

**Description of work performed by contr. this report period:**

- Equipment at Site: 1 excavator; no roller; fuel truck (no containment pad); mustang; dump trailer – Village Construction excavator (Komatsu PC300) on parking lot.
- Work ongoing at N end of building pad, extending Item 4. No roller, unsure how material is being compacted. Appeared it had been compacted in some way.
- Ginsburg outfall trench full of historic fill
- Work apparently being conducted in tunnel
- Drilling for anchor block anchor pins ongoing. Working on middle block.
  - South Block – all 5 pins installed
  - Middle block – appears only 3 pins installed, drilling 4<sup>th</sup>
  - North Block – 4 pins installed
- No air monitoring during drilling; exclusion zone not clearly delineated
- Item 4 placed in weep hole trench at N end of southern run (just S of tunnel). Not compacted yet, and several (cinder blocks?) mixed in with Item 4.

**Discussions/comments regarding visitors, contractor and/or engineer:**

•

**Sampling and Analyses:**

- No air monitoring

Major Issues	Description & Reason
1)	1)

**Health & Safety:**

**Level of protection:** Level D, Boots, Hard Hat, Safety Glasses.

**Is the level of protection in conformance with the approved Health & Safety Plan?**

**List deviations:**

**Are atmospheric monitoring results acceptable?**

Site Visitors	Representing	Entered Exclusion Zone
Norman Lush Dave, workers Todd Syska J. Cook (~12:15 – 1:00)	OCC Stamford Wrecking Co. Driller NYSDEC	

**Site Representative:** Joshua Cook

**Date:** March 23, 2010

**Representative's signature:** *Joshua P. Cook*