SITE WALK-THROUGH CHECKLIST	
TAOV	CHECK BOX IF TASK IS COMPLETED (If not completed, please state reason)
TASK:	(11 flot completed, please state reason)
Clearing of Perimeter Debris (Outer Fence)	Done
2. Grass & Tree Inspection (Outer Fence)	Done
3. Review "Wash Out" of Bulk Head	Done
4. Review Boom Position, Tie Off & Barnacles	Waiting on equipment
5. Inspect Oil "Sheens" in Water (Please Specify)	J
a. location of water pools showing a sheen b. number of pads put into the water body	No Visible Sheens
Inspect any JDP/BWE Machinery (broken glass or vandalism)	Done
7. Tarps & any Temporary Work	Resuce Tapp
Inspect Water System (including freezing and flush-out)	Done
9. Is Tank Empty?	yes
10. Is Irrigation System Flushed?	Fallinspection Done
11. Review Electrical and Job Trailer	Done
12. Silt Fence	Done
13. Check Oil Collection Boom for Holes and Replace when Absorbent Material is at Capacity	See#4
Date/Time of Inspection: 5/23	Site: Harbor Isle – Island Park, NY
Inspection Done By:	Weather Conditions:

Notes: Piles of feedstock soil and treated soil need to be covered with poly sheeting and weighted down. The better they are weighted down, the less the site will need to be visited to replace the covers. Until confidence in the integrity of the covers is obtained, they should be checked at least once a week and more frequently, if conditions are unusually windy.

A log of site visits and activities needs to be maintained for review by the DEC.

If sheens are detected, absorbent pads need to be placed in the sheens to remove the floating oil.