

1665 STILLWELL AVENUE

Project: Brownfield Site C224307

Date: Thursday, October 27, 2022

Weather: Sunny, 60's

Work Performed:

9:00 RSK onsite. Coastal Drillers onsite. Set up CAMP. Set up at first off property sampling location.
9:15 - 10:30 Perform drilling operations at sampling location, SBO-6. Obtain shallow and deep samples and install well.
10:30 - 12:15 Perform drilling operations at sampling location, SBO-7. Obtain shallow and deep samples and install well.
12:00 - 12:45 Return to SBO-1 to set well casing.
12:45 Clean up.
1:00 End of Day.

Photographs:

1 - Front of Site
2 - 7 - Drilling, sampling and setting well at SBO-6
8 - 10 - Drilling, sampling and setting well at SBO-7
11 - 13 - Reset casing at SBO-1
14 - Drill cutting and waste placed in drums and left onsite.

Anticipated Schedule:

Develop and purge the wells.

Ted Yen, P.E.

