



Daily Activity Report

Former United Hospital
Port Chester, NY
BCP No. C360202

General Site Information

Date:	Thursday, May 2, 2024
Weather:	Partly Cloudy, 80°F
Wind Direction/Speed:	South @ 6 mph
AKRF Personnel on Site:	Steve Schmid
AKRF Equipment on Site:	Handheld PID and Dust Monitor
Visitors:	None

Contractor Information

Contracting Company	Key Personnel	Equipment
Coastal Environmental Solutions (Well Driller)	Nick Turro	Geoprobe 7822DT, Air Rotary Tooling, Compressor, etc.

Description and Location of Work Activities Performed

Coastal Environmental Solutions (Coastal) continued the installation of bedrock monitoring wells in accordance with the Supplemental Groundwater Investigation Work Plan (SGWIWP). Bedrock monitoring well RI-MW-03BR was installed in the southeastern portion of the site to a depth of approximately 23 feet below ground surface (bgs). During installation, bedrock was encountered at approximately 13.5 feet bgs and the first water bearing zone was documented at approximately 16 feet bgs. The well was constructed by setting 8.5 feet of 2-inch diameter, 0.02-slot PVC well screen across the observed water bearing zone in bedrock with riser pipe to grade, and included a sand pack extending 1 foot above the well screen, followed by 2 feet of bentonite above the sand pack and cement-bentonite grout to grade (with locking j-plug and flush-mount cover). The well was developed by pumping and surging to remove sediment/accumulated fines until the water ran clear, and will be further developed in accordance with the SGWIWP prior to sampling. The investigation derived waste generated during the well installation activities was containerized in DOT-approved 55-gallon drums for future off-site disposal at a permitted facility(ies).

Site Soil Disposal Tracking Information

Destination Facility	Daily Trucks	Daily Approx. Cubic Yds.	Total Site Loads	Total Approximate Cubic Yards
Clean Earth of Carteret - Carteret, NJ	0	0	37	710
	Daily Export (CY)	0	Total Export (CY)	710

Imported Fill Tracking Information

Origin Facility	Daily Trucks	Daily Approx. Cubic Yds.	Total Site Loads	Total Approximate Cubic Yards
Tilcon West Nyack Quarry - West Nyack, NY (ITEM #4)	0	0	137	3,125
Tilcon West Nyack Quarry - West Nyack, NY (NY2/ASTM #5 - 3/4" Stone)	0	0	5	120
	Daily Import (CY)	0	Total Import (CY)	3,245

CAMP Information

CAMP Information	Roving Equipment	Comments / Notes / Etc.
Odors:	None Observed	None
VOC Action Level Exceedance(s) Above Background:	No	None
Particulate Action Level Exceedance(s) Above Background:	No	None

Additional Information

Planned Work Activity for Following Day(s):	Continue installation of bedrock monitoring wells in accordance with the SGWIWP.
Comments:	None

Site Photographs

Photograph 1 -
Geoprobe 7822DT in
position for the
installation of
bedrock well RI-MW-
02BR in the northern
portion of the site.



Photograph 2 -
Construction of
bedrock well RI-MW-
02BR.



Photograph 3 -
Initial development of
monitoring well RI-
MW-02BR.



WORK AREA LOCATION MAP



