


New York Department of Environmental Conservation
Division of Environmental Remediation
Region 9 Office-Buffalo



FIELD INSPECTION REPORT

Date: July 19, 2007
Site Name: Mineral Springs Works
Site Number: V00195
Location: West Seneca (T), Erie County
Project Engineer: David Szymanski, NYSDEC - Buffalo
Contractor: Charles Burke - NFG overseeing Nature's Way Environmental.

Weather Conditions: Rain to mostly cloudy, ~70 degrees F., Winds SW 5-10 mph

Purpose of Inspection: Site inspection for direct-push soil borings; Stream bank excavation.

Observations:

- 0930 - 1100 Hours, on Site.
- Nature's Way performing direct-push soil borings in a gridded area southwest of Building #8 where blue discoloration has been observed recently.
- A layer of blue-colored fill from <1" to ~ 4" thick seen in most opened cores, at about 1- 2' depth.



< Area of boring grid.

Blue-colored fill. >



- Samples from the cores were bagged and checked for headspace readings with a PID. Two southmost cores in grid had a layer >500ppm on PID. These were placed into 4-oz. Jars in a cooler if NFG determines a need to analyze.
- Nature's Way to decommission out of service wells south of Building #8 and repair broken well cover on Calais Street after soil probe work.
- No Utility stakeouts completed along southern fence near proposed stream bank work,. Nature's Way to contact UFPO and have them coordinate with C. Burke.
- Area along stream bank where blue-stained soil appeared during recent drainage pipe work is overgrown with vegetation. Nature's Way to perform excavation next week.



< Repaired drainage pipe inlet.

Overgrown stream bank. >



Distribution: M. Doster/ file: report.hw915196.2007-07-02.PitCleanoutInspection.pdf