

New York Department of Environmental Conservation
Division of Environmental Remediation
Region 9 Office-Buffalo



FIELD INSPECTION REPORT#7

Date: October 24, 2005 Monday
Site Name: Greif Bros. Facility
Site Number: V00334-9
Location: 2122 Colvin Blvd.
Tonawanda(T), Erie County
Project Manager: M.. Hinton Region 9
Consulting Engineer: ERM (for Greif Bros.)
Contractor: Pinto Construction Co.
Job Phone: 870-1407 (DEC cell)

Weather Conditions: overcast, 45°, S<10

Description of Work Performed:

Contractor backfilled relocated storm drain and vent. Subcontractor dove two H piles along west wall of facility.

Items of Concern/Comments:

HFD is repositioning sheeting in work zone. They decided to get another larger vibratory hammer. Contractor has 45 gallons of "Biosolve" for odor suppression. Clean fill used as backfill for drain is confirmed to have 45 ppb of TCE.

HEALTH & SAFETY:

PPE: D

Is the PPE in conformance with the specifications? : y

Are atmospheric monitoring results at acceptable levels?: y

SITE VISITORS: none

CONTRACTORS INFORMATION: Pinto Construction Co.

Subcontractors: Darling Construction Co.

Prime Contractors Hours Worked: 0730-1600

Subcontractors: 0730-1600

EQUIPMENT:

JD 450 LC track hoe, CASE 580 RT backhoe, Komatsu PC 160 track hoe, Baker tanks, American crane

WORK FORCE:

ERM: 2

Pinto Construction Co.: 1

Darling Construction Co.: 4

Inspector's Name: Jim Tuk _____ Sanitary Const. Insp. II

Date: 10/25/05

field: 1300-1415

Distribution: G. Sutton _____/file
M. Hinton _____ Via e-mail

Attachments: none