

# INSPECTION REPORT

**Site Number:** V-00334-9/915525

**Date:** May 18, 2011

**Site Name:** Grief Bros. Corporation

**Location:** 2122 Colvin Blvd, Tonawanda

**Project Manager:** Michael J. Hinton

**Project Engineer:** Jon Fox ERM

**Job Phone:** N/A

**HEALTH & SAFETY:** PPE: Level D

Is the PPE level in conformance with the specifications: N/A

Are atmospheric monitoring results at acceptable levels? N/A

## DESCRIPTION OF WORK PERFORMED:

MJH and GPS on site at 1020 hrs

Weather – overcast to partly sunny, SE wind, T~55°F

ERM - Rob Sents and Jason Reynolds

Pinto - operator and truck driver

Pinto excavating 0-3' soil and staging in cell adjacent to work area. Stone separated from soil. Soil to be sampled per DER-10 re-use criteria.

Sub-Slab system was off again this AM due to elevated pressure, ERM continuing to trouble shoot. System is currently running but with no explanation as to why pressure builds up overnight.

Expect to begin to excavate contaminated soil in the 3-9' zone on 5/19. Soil to be direct loaded into trucks for transportation and disposal at Modern.

Toured GPS around site.

MJH and GPS left site at 1140 hrs.

**Attachments:** Photo's

**Inspector's Name (Print):** Michael J. Hinton

**Inspector's Signature:**

**Date:** May 18, 2011



051811-01 Clean Soil Excavation.JPG



051811-02 Clean Soil Excavation.JPG