

INSPECTION REPORT

Site Number: V-00334-9/915525

Date: May 19, 2011

Site Name: Grief Bros. Corporation

Location: 2122 Colvin Blvd, Tonawanda

Project Manager: Michael J. Hinton

Project Engineer: Jon Fox ERM

Job Phone: N/A

HEALTH & SAFETY: PPE: Level D

Is the PPE level in conformance with the specifications: N/A

Are atmospheric monitoring results at acceptable levels? N/A

DESCRIPTION OF WORK PERFORMED:

MJH on site at 1040 hrs

Weather – overcast, SE wind, T~60°F

ERM - Rob Sents

Pinto – 2 operator and truck driver, forman

Pinto excavating 0-3' soil and staging in cell adjacent to work area. Stone separated from soil. Soil to be sampled per DER-10 re-use criteria. ERM screening excavated soil and in-place soil with PID

Sub-Slab system continues to have problems with pressure buildup. Determine pressure rise is caused by new drum or drum configuration. Trouble shooting continues.

Expect to begin to excavate contaminated soil in the 3-9' zone on 5/20. Soil to be direct loaded into trucks for transportation and disposal at Modern. Waste stream approval into Modern not received yet.

MJH left site at 1150 hrs.

Attachments: Photo's

Inspector's Name (Print): Michael J. Hinton

Inspector's Signature:

Date: May 19, 2011



051911-01 0-3 excavation .JPG



051911-02 0-3 excavation east side.JPG



051911-03 0-3 excav East end.JPG



051911-04 Storage Ple Soil reuse.JPG



051911-05 Storage Cell Reuse soil.JPG



051911-06 Storage Cell Reuse soil.JPG



051911-07 Typ Drain Protection.JPG



051911-08 Trench Drain Short Truck bay.JPG



051911-09 Screening excavation face.JPG