

Hurricane Project Status Report (Inspection 11-5-2012)

Project Information

Site Name: Hunts Point Parcel C OU-1 and OU-2, Site # V00412 (Anheuser-Busch and Greenway)

Address: 500 Food Center Drive, Bronx, NY 10474

DEC PM Name: Ronnie Lee, PE

Site Primary Contact Name and No.: Rory Melvin, NYCEDC (917) 280-2569

Site Alternate Contact Name and No.: Ed Fitzmaurice, (347) 493-8660

Damage and Release Assessment

Does the project have stockpiles? (Yes/No) No

Are the stockpiles damaged? (Yes/No) No

If yes, please provide photographs. Has the damage been repaired? (Yes/No) N/A

Did soil from the project site move offsite? (Yes/No) No

If yes, please describe the approximate volume, nature of impact and area of impact (mud in roads, etc.). Also provide photograph. N/A

Was there any erosion damage? Yes, there was slight erosion at the northern and southern sides of the site. Water breached the bulk head at the northern end and flowed south towards the southern end of the bulkhead. As a result, slight erosion was noted at northeast side of the site in the area where the construction of the greenway stopped. Erosion was also noted at both the northern end of the seawall and at the southern end of the seawall where the seawall turns to accommodate the Iroquois easement. It appears that approximately 5 to 10 cubic yards of material was lost from these areas.

Are there any onsite contaminant exposures caused by the storm? Cover materials (soil/gravel)
and demarcation barrier were eroded as described above potentially exposing the contaminated
soils below.

Status of stockpiles: N/A

Was the excavation damaged? N/A

Were there any onsite spill or other releases not described above? No

Spill reported to DEC yet? N/A

Have all active remedial systems (GW pump and treatment, SVE/AS, SSDS) been checked and
verified to be operating properly? N/A

Was any remedial equipment (pumps, blowers, etc) flooded/damaged by the storm? N/A

What corrective actions have been implemented? N/A

What corrective actions are planned? Areas of erosion will be repaired.

What is the schedule for corrective actions? Schedule to be determined. NYSDEC will be notified
once a formal schedule has been completed.

Have any environmental response been made (i.e. spills)? Any other pertinent information to
report? N/A

Please complete this report and email it back with **PHOTOGRAPHS** of impacted areas to your
assigned DEC Project Manager.



Photograph 1: Erosion noted in the partially constructed greenway section; located at the northwest corner of the site (looking south). *Sea-Doo seen in the picture had no gas tank, motor or battery (no spill condition noted).*



Photograph 2: Erosion observed on the north end of the sea wall (looking north).



Photograph 3: Erosion observed on the southern end of the sea wall next to Iroquois pipeline (looking south).