



9 July 2021

Mr. Jason Pelton  
New York State Department of Environmental Conservation  
Division of Solid & Hazardous Materials  
625 Broadway  
Albany, NY 12233-7252

**Subject: GROUNDWATER DISCHARGE MONITORING/AIR EMISSION REPORT  
GM-38 AREA, NWIRP BETHPAGE, NY; DER SITE # 1-30-003B-OU 2  
JUNE 2021 REPORTING PERIOD**

Dear Mr. Pelton:

KOMAN Government Solutions, LLC (KGS) is submitting this monthly monitoring report of the groundwater discharge and air emission results for the Groundwater Treatment Plant (GWTP) located at the Former Naval Weapons Industrial Reserve Plant (NWIRP), Bethpage, NY, GM-38 Area. This report was prepared in accordance with GWTP operational requirements for DER Site # 1-30-003B-OU 2, and the SPDES Permit Equivalent # 13003B.

GWTP operational data from 1 June to 30 June 2021 are presented in Attachment A. The plant was down for approximately 21 hours during the reporting period as the result of construction and testing activities associated with the addition of the Advanced Oxidation Process (AOP) system to the current treatment train.

As indicated in Attachment A, all SPDES permitted constituents are in compliance with regulatory guidelines during this reporting period.

Please contact me at 610-400-0636 with any questions or concerns you may have regarding this report.

Sincerely,

***KOMAN Government Solutions, LLC***

A handwritten signature in black ink that reads 'Robert G. Gregory'.

Robert G. Gregory  
Project Manager

Attachment A: Groundwater and Air Sampling Results from June 2021

cc: C. Haas, NYSDEC Region 1  
C. Engelhardt, NYSDEC Region 1  
J. Pilewski, NYSDEC – Region 1 Water Engineer  
J. Sullivan, NYSDOH  
G. Ennis, Nassau County Department of Public Works  
T. Licata, Town of Oyster Bay  
M. Russo, Town of Oyster Bay  
S. Sokolowski, NAVFAC Mid-Atlantic  
J. Watts-Gravette, NAVFAC Mid-Atlantic  
V. Varricchio, NWIRP Bethpage Facilities Management  
P. Schauble, KGS  
GM-38 Copy

**ATTACHMENT A**  
**GROUNDWATER AND AIR SAMPLING RESULTS**  
**JUNE 2021**

**GM-38 Area Groundwater Remediation  
Groundwater Treatment Plant  
Naval Weapons Industrial Reserve Plant - Bethpage, NY  
Discharge Monitoring Report  
June 2021**

SPDES Parameters			June 2021 <sup>(1)</sup>				
Process Stream	Daily Treated Effluent Maximum <sup>(1)</sup>	Units	RW-1	RW-3	RW-4	Combined Influent (RW-1 + RW-3 + RW-4)	Treated Effluent
Well Depth	N/A	ft	445	530	655*	N/A	N/A
Screened Interval	N/A	ft bgs	335-395 410-430	392-412 442-504	550-650*	N/A	N/A
Sampling Date	N/A		6/3/21				
Effective Flowrate	1100	GPM	522	0	169	692	788
Total Flow	N/A	gallons	21,912,100	0	7,097,600	29,009,700	33,067,700
pH	5.5 - 8.5	SU	5.47	NS	6.12	5.63	7.03
Chloroform	5	µg/L	0.332 J	NS	ND (1.0)	0.251 J	ND (1.0)
1,1-Dichloroethane	5	µg/L	1.25 J	NS	ND (1.0)	0.94 J	ND (1.0)
1,2-Dichloroethane	0.6	µg/L	ND (1.0)	NS	ND (1.0)	ND (1.0)	ND (1.0)
1,1-Dichloroethene	5	µg/L	0.778 J	NS	2.90 J	1.30 J	ND (1.0)
cis 1,2-Dichloroethene	5	µg/L	4.08 J	NS	1.52 J	3.45 J	ND (1.0)
trans 1,2-Dichloroethene	5	µg/L	ND (1.0)	NS	ND (1.0)	ND (1.0)	ND (1.0)
Tetrachloroethene	5	µg/L	18.1	NS	6.65 J	15.30	ND (1.0)
1,1,1-Trichloroethane	5	µg/L	0.459 J	NS	ND (1.0)	0.347 J	ND (1.0)
Trichloroethene	5	µg/L	63.3	NS	623	200.2	1.65 J/0.267 J
1,1,2-Trichlorotrifluoroethane	5	µg/L	ND (1.0)	NS	5.10 J	1.248	ND (1.0)
Vinyl Chloride	2	µg/L	ND (1.0)	NS	ND (1.0)	ND (1.0)	ND (1.0)
1,4-Dioxane	--	µg/L	2.4	NS	17	5.97	NS
Mercury	0.00025	mg/L	ND (0.00010)	NS	ND (0.00010)	ND (0.00010)	ND (0.00010)
Total Suspended Solids (TSS)	N/A	mg/L	ND (1.0)	NS	6.4	1.57	ND (1.0)

**Notes:**

J - Estimated result between laboratory method detection limit and reporting limit

ND - Not detected above laboratory method detection limit. Reporting Limit (RL) given in parentheses.

NR - Not Recorded

N/A - Not Applicable

NS - Not Sampled

(1) Wastewater discharge equivalence permit renewed on 18 August 2017. Discharge limits established for 10 years. Chloroform, 1,4-dioxane and 1,1,2-trichlorotrifluoroethane are now monitored under the new permit.

\* Design depths

**GM-38 Area Groundwater Remediation  
Groundwater Treatment Plant  
Naval Weapons Industrial Reserve Plant - Bethpage, NY  
Air Sampling Results  
June 2021**

DAR Parameters			June 2021	
Process Stream	Units	Discharge Goal <sup>(1)</sup>	Influent	Effluent
Sampling Date			6/3/21	
Average Flowrate	CFM	N/A	NR	8,866
Total Flow	ft <sup>3</sup>	N/A	NR	371,824,313
Total Flow	m <sup>3</sup>	N/A	NR	10,528,892
1,2-Dichloroethane	µg/m <sup>3</sup>	N/A	1.5 J	ND
cis 1,2-Dichloroethene	µg/m <sup>3</sup>	≤ 100,000 <sup>(2)</sup>	38	14
trans 1,2-Dichloroethene	µg/m <sup>3</sup>		0.84 J	ND
1,2-Dichloroethene (total)	µg/m <sup>3</sup>	≤ 100,000	39	13
Toluene	µg/m <sup>3</sup>	N/A	1.4 J	ND
Total Xylene	µg/m <sup>3</sup>	N/A	ND	ND
1,1,2-Trichloroethane	µg/m <sup>3</sup>	N/A	ND	ND
Trichloroethene	µg/m <sup>3</sup>	≤ 2600	670	1.7 J
Vinyl Chloride	µg/m <sup>3</sup>	≤ 560	0.70 J	0.58 J
Tetrachloroethene	µg/m <sup>3</sup>	≤ 5100	160	ND

Notes:

CFM - cubic feet per minute

DAR - Division of Air Resources

J - Estimated result between laboratory method detection limit and reporting limit

N/A - Not Applicable

NR - Not recorded

(1) Discharge goal as approved by NYSDEC's letter dated 31 October 2013.

(2) Discharge goal is for total 1,2-Dichloroethene.

**GM-38 Area Groundwater Remediation  
Groundwater Treatment Plant  
Naval Weapons Industrial Reserve Plant - Bethpage, NY  
Controlled Stack Emissions  
June 2021**

<b>DAR Parameters</b>	<b>Units</b>	<b>Discharge Goal <sup>(1)</sup></b>	<b>June 2021</b>
Sampling Date			6/3/21
Average Flowrate	CFM	N/A	8,866
Total Flow	ft <sup>3</sup>	N/A	371,824,313
Total Flow	m <sup>3</sup>	N/A	10,528,892
Trichloroethene	lb/hr	≤ 0.09	0.00005
Vinyl Chloride	lb/hr	≤ 0.02	0.00002
1,2 Dichloroethene	lb/hr	≤ 11	0.00042
1,2-Dichloroethane	lb/hr	N/A	0.00000
Toluene	lb/hr	N/A	0.00000
Total Xylene	lb/hr	N/A	0.00000
1,1,2-Trichloroethane	lb/hr	N/A	0.00000
Tetrachloroethene	lb/hr	≤ 0.18	0.00000

Notes:

CFM - cubic feet per minute

DAR - Division of Air Resources

N/A - Not Applicable

(1) Discharge goal as approved by NYSDEC's letter dated 31 October 2013.