



a global professional services company

creative thinking. **custom solutions.**®

---

1233 Silas Deane Highway | Wethersfield, Connecticut 06109 | Telephone 860-665-1140 | Fax 860-665-9445 | [www.ensafe.com](http://www.ensafe.com)

*Via email to Jeffrey.dyber@dec.ny.gov*

October 12, 2017

Mr. Jeffrey Dyber, P.E.  
NYSDEC, Remedial Bureau A  
Division of Environmental Remediation  
625 Broadway  
Albany, New York 12233-7015

Re: Progress Report: September 2017 - REVISED  
Frost Street Sites: Site ID #s 1-30043 I, L, M  
New Cassel Industrial Area, Westbury, New York

Dear Mr. Dyber:

EnSafe Inc. is pleased to submit this revised Progress Report for the Frost Street Sites (Site ID #s 1-30043 I, L, M) for work completed in September 2017.

**Soil Vapor Extraction (SVE)/Air Sparge (AS) System Operation and Maintenance (O&M) (OU1)**

- Operations continued this month, per the O&M Manual. During periodic O&M visits, system parameters were logged on dedicated O&M forms (**Appendix A**).
- Quantitative sampling of the SVE system granular activated carbon influent and effluent air flow was conducted after the carbon exchange, on September 5, 2017, using Summa canisters. These samples were obtained by EnviroTrac, submitted to Phoenix Environmental Laboratories, and analyzed by Method TO-15. Results are included in **Appendix B**.
  - Influent concentrations of Frost Street-related contaminants of concern (tetrachloroethene, trichloroethene, cis-1,2-dichloroethene, and vinyl chloride) continue to indicate significant mass extraction. Photoionization detector readings between the lead and lag activated carbon media vessels and in the effluent air stream exhibit 0.0 parts per million total volatile organic compounds.
  - Effluent concentrations are well below the allowable limits, as shown in the table below.

Frost Street Sites Effluent Compliance			
System Flow Rate =	800 ft <sup>3</sup> /m		
Compound	Annual Mass Emission Limit (lbs/year)	Allowable Continuous Annual Concentration (µg/m <sup>3</sup> )	September 2017 Effluent Concentration (µg/m <sup>3</sup> )
Trichloroethene	500	19,000	2.04
Tetrachloroethene	1,000	38,000	1.88
Vinyl Chloride	100	3,800	ND
Cis-1,2-Dichloroethene	100	3,800	452

**Notes:**

Source of Mass Emission Limit: Part 212-2.2 Table 2 - High Toxicity Air Contaminant List

Cis-1,2-dichloroethene is not a listed HTAC, so the default is 100 lbs/year.

These limits were calculated based on Frost Street-specific system operations (i.e., flow rate) in order to remain below the annual HTAC emissions listed in Part 212-2.2 Table 2. Remaining below these concentrations ensures that annual emissions will not exceed the limit which demonstrates compliance with Part 212 without having to perform compound-specific analyses.

### **Groundwater Extraction/Hydraulic Containment System Installation (OU2)**

- Construction continued on the groundwater extraction/hydraulic contaminant system. Activities this month included:
  - Monitoring well installation (FSMW-8C and 8D)
  - Extraction and monitoring well development
  - Subsurface completions for extraction and monitoring wells
  - Trenching to extraction wells for system piping and pitless adapter installation
  - Drilling equipment demobilization
- Additional details and photographs regarding these activities can be found in the previously submitted daily summary reports, included as Appendix C.

### **Quarterly/Annual Groundwater Monitoring**

- The third quarter 2017 groundwater sampling event was completed the week of September 25, 2017. Results will be submitted in forthcoming report, when available.

If you have any questions or require additional information, please do not hesitate to contact me at 860-665-1140 or [astark@ensafe.com](mailto:astark@ensafe.com).

Sincerely,

EnSafe, Inc., by



Alexandra Stark, P.E.

Copies: A. Tamuno, Esq., NYSDEC	<i>Via email to amtamuno@gw.dec.state.ny.us</i>
G. Bobersky, NYSDEC	<i>Via email to gtbobers@gw.dec.state.ny.us</i>
C. Bethoney, NYSDOH	<i>Via email to charlotte.bethoney@health.ny.gov</i>
J. Nealon, NYSDOH	<i>Via email to jacquelyn.nealon@health.ny.gov</i>
R. Putnam, NCDOH	<i>Via email to rputnam@nassaucountyny.gov</i>
T. Pupilla, Sanders Equities	<i>Via email to tpupilla@sandersequities.com</i>
K. Maldonado, Esq.	<i>Via email to kevinmaldonado64@yahoo.com</i>
J. Privitera, Esq.	<i>Via email to privitera@mltw.com</i>
J. LaPoma, U.S. EPA	<i>Via email to lapoma.jennifer@epa.gov</i>
J. Heaney, Walden Associates	<i>Via email to jheaney@walden-associates.com</i>
P. Coop, EnSafe	<i>Via email to pcoop@ensafe.com</i>
J. Parillo, EnSafe	<i>Via email to jparillo@ensafe.com</i>
J. Wilkinson, Envirotrac	<i>Via email to jamesw@envirotrac.com</i>

**Appendix A**  
**SVE/AS System O&M Logs**

**Operation & Maintenance Data Sheet**  
**Ensafe-Frost Street**  
**101 Frost Street**  
**Westbury, NY**

**EnviroTrac Environmental Services**  
**5 Old Dock Road, Yaphank, NY 11980**  
**(631)924-3001, Fax (631)924-5001**

**Date:** 1-Sep  
**Weather / Temp:** Clear / 75 DEG  
**Technician / Operator:** JW

**Arrival Time:** 16:00  
**Departure Time:** 17:00

System Status					
	Arrival	Departure		Arrival	Departure
SVE Blower 1 (ON/OFF)	OFF	OFF	Sensaphone (ON/OFF)	ON	ON
SVE Blower 2 (ON/OFF)	ON	ON	Surge Protection (ON/OFF)	ON	ON
AS Compressor 1 (ON/OFF)	OFF	OFF	Lightning Protection (White/Black)	White	White
AS Compressor 2 (ON/OFF)	ON	ON			
Soil Vapor Extraction System					
Blower Air Velocity/Flow Rate (fpm)/(cfm)	4700	923	Blower 1 Total Runtime (hrs)	47,980.9	
Blower 1 Fresh Air Valve Open (%)	0		Blower 2 Total Runtime (hrs)	47,856.9	
Blower 2 Fresh Air Valve Open (%)	0		Blower 1 Air Filter Differential Pressure ("H2O)	0	
Moisture Separator Vacuum ("Hg)	2.5		Blower 2 Air Filter Differential Pressure ("H2O)	0	
VGAC-1 Influent Vacuum ("H2O)	40		VGAC-1 Influent PID (ppm)	6.7	
VGAC-1 Effluent Vacuum ("H2O)	48		VGAC-1 Effluent PID (ppm)	0.0	
VGAC-2 Influent Vacuum ("H2O)	46		VGAC-2 Influent PID (ppm)	6.7	
VGAC-2 Effluent Vacuum ("H2O)	48		VGAC-2 Effluent PID (ppm)	0.0	
VGAC-3 Influent Vacuum ("H2O)	36		VGAC-3 Influent PID (ppm)	0.0	
VGAC-3 Effluent Vacuum ("H2O)	40		VGAC-3 Effluent PID (ppm)	0.0	
Blower Effluent Temp (DegF)	NA		Blower Effluent PID (ppm)	0.0	
Blower Effluent Pressure ("H2O)	10				
Transfer Pump Total Runtime (hrs)	25,026.0		Condensate Storage Tank Level (gal)	100	
SVE Manifold Legs - Vacuum/Flow Rate/PID					
	Vacuum	Velocity	Flow Rate	PID	
SVE-1 ("H2O)/(FPM)/(cfm)/(ppm)	40	7000	153	SVE-4 ("H2O)/(FPM)/(cfm)/(ppm)	32
SVE-2 ("H2O)/(FPM)/(cfm)/(ppm)	42	4000	87	SVE-5 ("H2O)/(FPM)/(cfm)/(ppm)	32
SVE-3 ("H2O)/(FPM)/(cfm)/(ppm)	34	4500	98	SVE-6B ("H2O)/(FPM)/(cfm)/(ppm)	32
SVE-3A ("H2O)/(FPM)/(cfm)/(ppm)	32	4000	87	SVE-7 ("H2O)/(FPM)/(cfm)/(ppm)	34
Air Sparge System					
Compressor 1 Pressure (psi)	Off for repairs		Compressor 2 Pressure (psi)	87	
Compressor 1 Temperature (degF)	Off for repairs		Compressor 2 Temperature (degF)	188	
Compressor 1 Runtime (hrs)	27,317		Compressor 2 Runtime (hrs)	23,547	
Manifold Regulator Pressure (psi)	80				
AS Manifold Legs - Pressure/Flow Rate					
	Pressure	Flow Rate		Pressure	Flow Rate
AS-1 (psi)/(cfm)	15	10	AS-11 (psi)/(cfm)	13	4
AS-2 (psi)/(cfm)	15	7	AS-12B (psi)/(cfm)	13	9
AS-3 (psi)/(cfm)	13	6	AS-13B (psi)/(cfm)	13	8
AS-4 (psi)/(cfm)	13	10	AS-14 (psi)/(cfm)	14	10
AS-5 (psi)/(cfm)	15	8	AS-15 (psi)/(cfm)	13.5	10
AS-6 (psi)/(cfm)	13	8	AS-16B (psi)/(cfm)	13	10
AS-7 (psi)/(cfm)	14	4	AS-17 (psi)/(cfm)	14	5
AS-8 (psi)/(cfm)	14.5	10	AS-18 (psi)/(cfm)	10.5	6
AS-9 (psi)/(cfm)	13	10	AS-19 (psi)/(cfm)	12	4
AS-10B (psi)/(cfm)	13	10			

**Notes, Comments & Observations:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**Operation & Maintenance Data Sheet**  
**Ensafe-Frost Street**  
**101 Frost Street**  
**Westbury, NY**

**EnviroTrac Environmental Services**  
**5 Old Dock Road, Yaphank, NY 11980**  
**(631)924-3001, Fax (631)924-5001**

**Date:** 5-Sep  
**Weather / Temp:** Clear / 84 DEG  
**Technician / Operator:** DW

**Arrival Time:** 12:00  
**Departure Time:** 13:30

System Status					
	Arrival	Departure		Arrival	Departure
SVE Blower 1 (ON/OFF)	ON	ON	Sensaphone (ON/OFF)	ON	ON
SVE Blower 2 (ON/OFF)	OFF	OFF	Surge Protection (ON/OFF)	ON	ON
AS Compressor 1 (ON/OFF)	OFF	OFF	Lightning Protection (White/Black)	White	White
AS Compressor 2 (ON/OFF)	OFF	ON			
Soil Vapor Extraction System					
Blower Air Velocity/Flow Rate (fpm)/(cfm)	4200	825	Blower 1 Total Runtime (hrs)	48,025.9	
Blower 1 Fresh Air Valve Open (%)	0		Blower 2 Total Runtime (hrs)	47,904.4	
Blower 2 Fresh Air Valve Open (%)	0		Blower 1 Air Filter Differential Pressure ("H2O)	0	
Moisture Separator Vacuum ("Hg)	2		Blower 2 Air Filter Differential Pressure ("H2O)	0	
VGAC-1 Influent Vacuum ("H2O)	44		VGAC-1 Influent PID (ppm)	6.4	
VGAC-1 Effluent Vacuum ("H2O)	60		VGAC-1 Effluent PID (ppm)	0.0	
VGAC-2 Influent Vacuum ("H2O)	40		VGAC-2 Influent PID (ppm)	6.4	
VGAC-2 Effluent Vacuum ("H2O)	40		VGAC-2 Effluent PID (ppm)	0.0	
VGAC-3 Influent Vacuum ("H2O)	35		VGAC-3 Influent PID (ppm)	0.0	
VGAC-3 Effluent Vacuum ("H2O)	40		VGAC-3 Effluent PID (ppm)	0.0	
Blower Effluent Temp (Deg F)	NA		Blower Effluent PID (ppm)	0.0	
Blower Effluent Pressure ("H2O)	4				
Transfer Pump Total Runtime (hrs)	25,026.0		Condensate Storage Tank Level (gal)	100	
SVE Manifold Legs - Vacuum/Flow Rate/PID					
	Vacuum	Velocity	Flow Rate	PID	
SVE-1 ("H2O)/(FPM)/(cfm)/(ppm)	34	5750	125	12.2	SVE-4 ("H2O)/(FPM)/(cfm)/(ppm)
SVE-2 ("H2O)/(FPM)/(cfm)/(ppm)	36	3500	76	1.7	SVE-5 ("H2O)/(FPM)/(cfm)/(ppm)
SVE-3 ("H2O)/(FPM)/(cfm)/(ppm)	28	4000	87	3.0	SVE-6B ("H2O)/(FPM)/(cfm)/(ppm)
SVE-3A ("H2O)/(FPM)/(cfm)/(ppm)	26	3600	79	0.0	SVE-7 ("H2O)/(FPM)/(cfm)/(ppm)
Air Sparge System					
Compressor 1 Pressure (psi)	Off for repairs		Compressor 2 Pressure (psi)	89	
Compressor 1 Temperature (degF)	Off for repairs		Compressor 2 Temperature (degF)	190	
Compressor 1 Runtime (hrs)	27,317		Compressor 2 Runtime (hrs)	23,640	
Manifold Regulator Pressure (psi)	85				
AS Manifold Legs - Pressure/Flow Rate					
	Pressure	Flow Rate		Pressure	Flow Rate
AS-1 (psi)/(cfm)	15	10	AS-11 (psi)/(cfm)	13	4
AS-2 (psi)/(cfm)	15	7	AS-12B (psi)/(cfm)	13	8
AS-3 (psi)/(cfm)	13	7	AS-13B (psi)/(cfm)	13	8
AS-4 (psi)/(cfm)	13	10	AS-14 (psi)/(cfm)	14	10
AS-5 (psi)/(cfm)	14	8	AS-15 (psi)/(cfm)	14	11
AS-6 (psi)/(cfm)	15	8	AS-16B (psi)/(cfm)	14	10
AS-7 (psi)/(cfm)	15	4	AS-17 (psi)/(cfm)	14	5
AS-8 (psi)/(cfm)	15	10	AS-18 (psi)/(cfm)	10	6
AS-9 (psi)/(cfm)	14	10	AS-19 (psi)/(cfm)	12	4
AS-10B (psi)/(cfm)	14	10			

**Notes, Comments & Observations:** \_\_\_\_\_

Collected monthly samples.

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**Operation & Maintenance Data Sheet**  
**Ensafe-Frost Street**  
**101 Frost Street**  
**Westbury, NY**

**EnviroTrac Environmental Services**  
**5 Old Dock Road, Yaphank, NY 11980**  
**(631)924-3001, Fax (631)924-5001**

**Date:** 11-Sep  
**Weather / Temp:** Clear / 70 DEG  
**Technician / Operator:** DW

**Arrival Time:** 14:00  
**Departure Time:** 15:00

System Status					
	Arrival	Departure		Arrival	Departure
SVE Blower 1 (ON/OFF)	ON	ON	Sensaphone (ON/OFF)	ON	ON
SVE Blower 2 (ON/OFF)	OFF	OFF	Surge Protection (ON/OFF)	ON	ON
AS Compressor 1 (ON/OFF)	OFF	OFF	Lightning Protection (White/Black)	White	White
AS Compressor 2 (ON/OFF)	OFF	ON			
Soil Vapor Extraction System					
Blower Air Velocity/Flow Rate (fpm)/(cfm)	4100	805	Blower 1 Total Runtime (hrs)	48,101.8	
Blower 1 Fresh Air Valve Open (%)	0		Blower 2 Total Runtime (hrs)	47,971.4	
Blower 2 Fresh Air Valve Open (%)	0		Blower 1 Air Filter Differential Pressure ("H2O)	0	
Moisture Separator Vacuum ("Hg)	2.5		Blower 2 Air Filter Differential Pressure ("H2O)	0	
VGAC-1 Influent Vacuum ("H2O)	58		VGAC-1 Influent PID (ppm)	6.0	
VGAC-1 Effluent Vacuum ("H2O)	48		VGAC-1 Effluent PID (ppm)	0.0	
VGAC-2 Influent Vacuum ("H2O)	44		VGAC-2 Influent PID (ppm)	6.0	
VGAC-2 Effluent Vacuum ("H2O)	44		VGAC-2 Effluent PID (ppm)	0.0	
VGAC-3 Influent Vacuum ("H2O)	42		VGAC-3 Influent PID (ppm)	0.0	
VGAC-3 Effluent Vacuum ("H2O)	48		VGAC-3 Effluent PID (ppm)	0.0	
Blower Effluent Temp (Deg F)	NA		Blower Effluent PID (ppm)	0.0	
Blower Effluent Pressure ("H2O)	4				
Transfer Pump Total Runtime (hrs)	25,026.0		Condensate Storage Tank Level (gal)	100	
SVE Manifold Legs - Vacuum/Flow Rate/PID					
	Vacuum	Velocity	Flow Rate	PID	
SVE-1 ("H2O)/(FPM)/(cfm)/(ppm)	34	6000	131	SVE-4 ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-2 ("H2O)/(FPM)/(cfm)/(ppm)	36	3500	76	SVE-5 ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-3 ("H2O)/(FPM)/(cfm)/(ppm)	28	4100	89	SVE-6B ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-3A ("H2O)/(FPM)/(cfm)/(ppm)	26	3600	79	SVE-7 ("H2O)/(FPM)/(cfm)/(ppm)	30
Air Sparge System					
Compressor 1 Pressure (psi)	Off for repairs		Compressor 2 Pressure (psi)	84	
Compressor 1 Temperature (degF)	Off for repairs		Compressor 2 Temperature (degF)	188	
Compressor 1 Runtime (hrs)	27,317		Compressor 2 Runtime (hrs)	23,704	
Manifold Regulator Pressure (psi)	75				
AS Manifold Legs - Pressure/Flow Rate					
	Pressure	Flow Rate		Pressure	Flow Rate
AS-1 (psi)/(cfm)	16	7	AS-11 (psi)/(cfm)	15	5
AS-2 (psi)/(cfm)	15	4	AS-12B (psi)/(cfm)	15	7
AS-3 (psi)/(cfm)	15	9	AS-13B (psi)/(cfm)	14	7
AS-4 (psi)/(cfm)	15	11	AS-14 (psi)/(cfm)	15	8
AS-5 (psi)/(cfm)	15	11	AS-15 (psi)/(cfm)	15	9
AS-6 (psi)/(cfm)	15	6	AS-16B (psi)/(cfm)	14	8
AS-7 (psi)/(cfm)	15	6	AS-17 (psi)/(cfm)	15	5
AS-8 (psi)/(cfm)	15	10	AS-18 (psi)/(cfm)	13	6
AS-9 (psi)/(cfm)	15	9	AS-19 (psi)/(cfm)	14	7
AS-10B (psi)/(cfm)	14	11			

**Notes, Comments & Observations:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**Operation & Maintenance Data Sheet**  
**Ensafe-Frost Street**  
**101 Frost Street**  
**Westbury, NY**

**EnviroTrac Environmental Services**  
**5 Old Dock Road, Yaphank, NY 11980**  
**(631)924-3001, Fax (631)924-5001**

**Date:** 18-Sep  
**Weather / Temp:** Rain / 70 DEG  
**Technician / Operator:** DW

**Arrival Time:** 11:00  
**Departure Time:** 13:00

System Status					
	Arrival	Departure		Arrival	Departure
SVE Blower 1 (ON/OFF)	ON	ON	Sensaphone (ON/OFF)	ON	ON
SVE Blower 2 (ON/OFF)	OFF	OFF	Surge Protection (ON/OFF)	ON	ON
AS Compressor 1 (ON/OFF)	OFF	OFF	Lightning Protection (White/Black)	White	White
AS Compressor 2 (ON/OFF)	OFF	ON			
Soil Vapor Extraction System					
Blower Air Velocity/Flow Rate (fpm)/(cfm)	4200	825	Blower 1 Total Runtime (hrs)	48,185.4	
Blower 1 Fresh Air Valve Open (%)	0		Blower 2 Total Runtime (hrs)	48,055.4	
Blower 2 Fresh Air Valve Open (%)	0		Blower 1 Air Filter Differential Pressure ("H2O)	0	
Moisture Separator Vacuum ("Hg)	2.5		Blower 2 Air Filter Differential Pressure ("H2O)	0	
VGAC-1 Influent Vacuum ("H2O)	56		VGAC-1 Influent PID (ppm)	5.2	
VGAC-1 Effluent Vacuum ("H2O)	48		VGAC-1 Effluent PID (ppm)	0.0	
VGAC-2 Influent Vacuum ("H2O)	46		VGAC-2 Influent PID (ppm)	5.2	
VGAC-2 Effluent Vacuum ("H2O)	44		VGAC-2 Effluent PID (ppm)	0.0	
VGAC-3 Influent Vacuum ("H2O)	42		VGAC-3 Influent PID (ppm)	0.0	
VGAC-3 Effluent Vacuum ("H2O)	48		VGAC-3 Effluent PID (ppm)	0.0	
Blower Effluent Temp (Deg F)	NA		Blower Effluent PID (ppm)	0.0	
Blower Effluent Pressure ("H2O)	4				
Transfer Pump Total Runtime (hrs)	25,026.0		Condensate Storage Tank Level (gal)	100	
SVE Manifold Legs - Vacuum/Flow Rate/PID					
	Vacuum	Velocity	Flow Rate	PID	
SVE-1 ("H2O)/(FPM)/(cfm)/(ppm)	36	6000	131	SVE-4 ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-2 ("H2O)/(FPM)/(cfm)/(ppm)	38	2500	55	SVE-5 ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-3 ("H2O)/(FPM)/(cfm)/(ppm)	28	4100	89	SVE-6B ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-3A ("H2O)/(FPM)/(cfm)/(ppm)	26	3600	79	SVE-7 ("H2O)/(FPM)/(cfm)/(ppm)	30
Air Sparge System					
Compressor 1 Pressure (psi)	Off for repairs		Compressor 2 Pressure (psi)	97	
Compressor 1 Temperature (degF)	Off for repairs		Compressor 2 Temperature (degF)	174	
Compressor 1 Runtime (hrs)	27,317		Compressor 2 Runtime (hrs)	23,853	
Manifold Regulator Pressure (psi)	90				
AS Manifold Legs - Pressure/Flow Rate					
	Pressure	Flow Rate		Pressure	Flow Rate
AS-1 (psi)/(cfm)	18	5	AS-11 (psi)/(cfm)	16	4
AS-2 (psi)/(cfm)	16	4	AS-12B (psi)/(cfm)	16	6
AS-3 (psi)/(cfm)	15	7	AS-13B (psi)/(cfm)	15	6
AS-4 (psi)/(cfm)	15	6	AS-14 (psi)/(cfm)	15	8
AS-5 (psi)/(cfm)	16	11	AS-15 (psi)/(cfm)	16	8
AS-6 (psi)/(cfm)	16	8	AS-16B (psi)/(cfm)	15	7
AS-7 (psi)/(cfm)	16	8	AS-17 (psi)/(cfm)	15	4
AS-8 (psi)/(cfm)	16	9	AS-18 (psi)/(cfm)	15	7
AS-9 (psi)/(cfm)	16	12	AS-19 (psi)/(cfm)	15	9
AS-10B (psi)/(cfm)	15	7			

**Notes, Comments & Observations:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**Operation & Maintenance Data Sheet**  
**Ensafe-Frost Street**  
**101 Frost Street**  
**Westbury, NY**

**EnviroTrac Environmental Services**  
**5 Old Dock Road, Yaphank, NY 11980**  
**(631)924-3001, Fax (631)924-5001**

**Date:** 26-Sep  
**Weather / Temp:** Clear / 80 DEG  
**Technician / Operator:** DW

**Arrival Time:** 12:30  
**Departure Time:** 14:00

System Status					
	Arrival	Departure		Arrival	Departure
SVE Blower 1 (ON/OFF)	ON	ON	Sensaphone (ON/OFF)	ON	ON
SVE Blower 2 (ON/OFF)	OFF	OFF	Surge Protection (ON/OFF)	ON	ON
AS Compressor 1 (ON/OFF)	OFF	OFF	Lightning Protection (White/Black)	White	White
AS Compressor 2 (ON/OFF)	OFF	ON			
Soil Vapor Extraction System					
Blower Air Velocity/Flow Rate (fpm)/(cfm)	4000	785	Blower 1 Total Runtime (hrs)	48,287.2	
Blower 1 Fresh Air Valve Open (%)	0		Blower 2 Total Runtime (hrs)	48,148.5	
Blower 2 Fresh Air Valve Open (%)	0		Blower 1 Air Filter Differential Pressure ("H2O)	0	
Moisture Separator Vacuum ("Hg)	2.5		Blower 2 Air Filter Differential Pressure ("H2O)	0	
VGAC-1 Influent Vacuum ("H2O)	56		VGAC-1 Influent PID (ppm)	6.0	
VGAC-1 Effluent Vacuum ("H2O)	48		VGAC-1 Effluent PID (ppm)	0.0	
VGAC-2 Influent Vacuum ("H2O)	42		VGAC-2 Influent PID (ppm)	6.0	
VGAC-2 Effluent Vacuum ("H2O)	40		VGAC-2 Effluent PID (ppm)	0.0	
VGAC-3 Influent Vacuum ("H2O)	43		VGAC-3 Influent PID (ppm)	0.0	
VGAC-3 Effluent Vacuum ("H2O)	48		VGAC-3 Effluent PID (ppm)	0.0	
Blower Effluent Temp (Deg F)	NA		Blower Effluent PID (ppm)	0.0	
Blower Effluent Pressure ("H2O)	4				
Transfer Pump Total Runtime (hrs)	25,026.0		Condensate Storage Tank Level (gal)	100	
SVE Manifold Legs - Vacuum/Flow Rate/PID					
	Vacuum	Velocity	Flow Rate	PID	
SVE-1 ("H2O)/(FPM)/(cfm)/(ppm)	36	6000	131	SVE-4 ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-2 ("H2O)/(FPM)/(cfm)/(ppm)	38	2500	55	SVE-5 ("H2O)/(FPM)/(cfm)/(ppm)	30
SVE-3 ("H2O)/(FPM)/(cfm)/(ppm)	30	4100	89	SVE-6B ("H2O)/(FPM)/(cfm)/(ppm)	28
SVE-3A ("H2O)/(FPM)/(cfm)/(ppm)	26	3600	79	SVE-7 ("H2O)/(FPM)/(cfm)/(ppm)	30
Air Sparge System					
Compressor 1 Pressure (psi)	Off for repairs		Compressor 2 Pressure (psi)	83	
Compressor 1 Temperature (degF)	Off for repairs		Compressor 2 Temperature (degF)	151	
Compressor 1 Runtime (hrs)	27,317		Compressor 2 Runtime (hrs)	23,952	
Manifold Regulator Pressure (psi)	80				
AS Manifold Legs - Pressure/Flow Rate					
	Pressure	Flow Rate		Pressure	Flow Rate
AS-1 (psi)/(cfm)	17	5	AS-11 (psi)/(cfm)	16	9
AS-2 (psi)/(cfm)	15	4	AS-12B (psi)/(cfm)	16	7
AS-3 (psi)/(cfm)	15	9	AS-13B (psi)/(cfm)	15	8
AS-4 (psi)/(cfm)	15	5	AS-14 (psi)/(cfm)	16	8
AS-5 (psi)/(cfm)	16	11	AS-15 (psi)/(cfm)	16	8
AS-6 (psi)/(cfm)	16	8	AS-16B (psi)/(cfm)	16	7
AS-7 (psi)/(cfm)	16	8	AS-17 (psi)/(cfm)	16	4
AS-8 (psi)/(cfm)	16	9	AS-18 (psi)/(cfm)	14	7
AS-9 (psi)/(cfm)	16	12	AS-19 (psi)/(cfm)	16	9
AS-10B (psi)/(cfm)	16	6			

**Notes, Comments & Observations:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**ALARM VISIT LOG  
AS/SVE SYSTEM  
101 FROST STREET, WESTBURY, NY**

**Appendix B**  
**SVE System Influent/Effluent Sampling (TO-15)**  
**Laboratory Analytical Results**



Thursday, September 14, 2017

Attn: Mr. James Wilkinson  
EnviroTrac  
5 Old Dock Rd  
Yaphank, NY 11980

Project ID: ENSAFE-WESTBURY  
Sample ID#s: BY97918 - BY97919

This laboratory is in compliance with the NELAC requirements of procedures used except where indicated.

This report contains results for the parameters tested, under the sampling conditions described on the Chain Of Custody, as received by the laboratory. This report is incomplete unless all pages indicated in the pagination at the bottom of the page are included.

A scanned version of the COC form accompanies the analytical report and is an exact duplicate of the original.

If you have any questions concerning this testing, please do not hesitate to contact Phoenix Client Services at ext. 200.

Sincerely yours,

A handwritten signature in black ink that reads "Phyllis Shiller". The signature is fluid and cursive, with "Phyllis" on the top line and "Shiller" on the bottom line.

Phyllis Shiller

Laboratory Director

NELAC - #NY11301  
CT Lab Registration #PH-0618  
MA Lab Registration #M-CT007  
ME Lab Registration #CT-007  
NH Lab Registration #213693-A,B

NJ Lab Registration #CT-003  
NY Lab Registration #11301  
PA Lab Registration #68-03530  
RI Lab Registration #63  
VT Lab Registration #VT11301



Environmental Laboratories, Inc.  
587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045  
Tel. (860) 645-1102 Fax (860) 645-0823

## Analysis Report

September 14, 2017

FOR: Attn: Mr. James Wilkinson  
EnviroTrac  
5 Old Dock Rd  
Yaphank, NY 11980

### Sample Information

Matrix: AIR  
Location Code: ENVIROTR  
Rush Request: 72 Hour  
P.O.#:  
Canister Id: 735  
Project ID: ENSAFE-WESTBURY  
Client ID: SVE INFLUENT

### Custody Information

Collected by: DW  
Received by: LB  
Analyzed by: see "By" below

Date

Time

09/05/17

13:20

09/08/17

16:02

SDG ID: GBY97918

Phoenix ID: BY97918

### Laboratory Data

Parameter	ppbv Result	ppbv RL	ug/m3 Result	ug/m3 RL	Date/Time	By	Dilution
<b>Volatiles (TO15)</b>							
1,1,1,2-Tetrachloroethane	ND	1.46	ND	10.0	09/12/17	KCA	10
1,1,1-Trichloroethane	ND	1.83	ND	10.0	09/12/17	KCA	10
1,1,2,2-Tetrachloroethane	ND	1.46	ND	10.0	09/12/17	KCA	10
1,1,2-Trichloroethane	ND	1.83	ND	10.0	09/12/17	KCA	10
1,1-Dichloroethane	ND	2.47	ND	10.0	09/12/17	KCA	10
1,1-Dichloroethene	ND	0.505	ND	2.00	09/12/17	KCA	10
1,2,4-Trichlorobenzene	ND	1.35	ND	10.0	09/12/17	KCA	10
1,2,4-Trimethylbenzene	ND	2.04	ND	10.0	09/12/17	KCA	10
1,2-Dibromoethane(EDB)	ND	1.30	ND	10.0	09/12/17	KCA	10
1,2-Dichlorobenzene	ND	1.66	ND	10.0	09/12/17	KCA	10
1,2-Dichloroethane	ND	2.47	ND	10.0	09/12/17	KCA	10
1,2-dichloropropane	ND	2.17	ND	10.0	09/12/17	KCA	10
1,2-Dichlorotetrafluoroethane	ND	1.43	ND	10.0	09/12/17	KCA	10
1,3,5-Trimethylbenzene	ND	2.04	ND	10.0	09/12/17	KCA	10
1,3-Butadiene	ND	4.52	ND	10.0	09/12/17	KCA	10
1,3-Dichlorobenzene	ND	1.66	ND	10.0	09/12/17	KCA	10
1,4-Dichlorobenzene	ND	1.66	ND	10.0	09/12/17	KCA	10
1,4-Dioxane	ND	2.78	ND	10.0	09/12/17	KCA	10
2-Hexanone(MBK)	ND	2.44	ND	10.0	09/12/17	KCA	10
4-Ethyltoluene	ND	2.04	ND	10.0	09/12/17	KCA	10
4-Isopropyltoluene	ND	1.82	ND	10.0	09/12/17	KCA	10
4-Methyl-2-pentanone(MIBK)	ND	2.44	ND	10.0	09/12/17	KCA	10
Acetone	ND	4.21	ND	10.0	09/12/17	KCA	10
Acrylonitrile	ND	4.61	ND	10.0	09/12/17	KCA	10
Benzene	ND	3.13	ND	10.0	09/12/17	KCA	10
Benzyl chloride	ND	1.93	ND	10.0	09/12/17	KCA	10

Parameter	ppbv Result	ppbv RL	ug/m3 Result	ug/m3 RL	Date/Time	By	Dilution
Bromodichloromethane	ND	1.49	ND	10.0	09/12/17	KCA	10
Bromoform	ND	0.968	ND	10.0	09/12/17	KCA	10
Bromomethane	ND	2.58	ND	10.0	09/12/17	KCA	10
Carbon Disulfide	ND	3.21	ND	10.0	09/12/17	KCA	10
Carbon Tetrachloride	ND	0.318	ND	2.00	09/12/17	KCA	10
Chlorobenzene	ND	2.17	ND	10.0	09/12/17	KCA	10
Chloroethane	ND	3.79	ND	10.0	09/12/17	KCA	10
Chloroform	ND	2.05	ND	10.0	09/12/17	KCA	10
Chloromethane	ND	4.85	ND	10.0	09/12/17	KCA	10
Cis-1,2-Dichloroethene	190	0.505	753	2.00	09/12/17	KCA	10
cis-1,3-Dichloropropene	ND	2.20	ND	10.0	09/12/17	KCA	10
Cyclohexane	ND	2.91	ND	10.0	09/12/17	KCA	10
Dibromochloromethane	ND	1.17	ND	10.0	09/12/17	KCA	10
Dichlorodifluoromethane	ND	2.02	ND	10.0	09/12/17	KCA	10
Ethanol	ND	5.31	ND	10.0	09/12/17	KCA	10
Ethyl acetate	ND	2.78	ND	10.0	09/12/17	KCA	10
Ethylbenzene	ND	2.30	ND	10.0	09/12/17	KCA	10
Heptane	ND	2.44	ND	10.0	09/12/17	KCA	10
Hexachlorobutadiene	ND	0.938	ND	10.0	09/12/17	KCA	10
Hexane	ND	2.84	ND	10.0	09/12/17	KCA	10
Isopropylalcohol	ND	4.07	ND	10.0	09/12/17	KCA	10
Isopropylbenzene	ND	2.04	ND	10.0	09/12/17	KCA	10
m,p-Xylene	ND	2.30	ND	10.0	09/12/17	KCA	10
Methyl Ethyl Ketone	ND	3.39	ND	10.0	09/12/17	KCA	10
Methyl tert-butyl ether(MTBE)	ND	2.78	ND	10.0	09/12/17	KCA	10
Methylene Chloride	ND	8.64	ND	30.0	09/12/17	KCA	10
n-Butylbenzene	ND	1.82	ND	10.0	09/12/17	KCA	10
o-Xylene	ND	2.30	ND	10.0	09/12/17	KCA	10
Propylene	ND	5.81	ND	10.0	09/12/17	KCA	10
sec-Butylbenzene	ND	1.82	ND	10.0	09/12/17	KCA	10
Styrene	ND	2.35	ND	10.0	09/12/17	KCA	10
Tetrachloroethene	2950	11.1	20000	75.2	09/12/17	KCA	300
Tetrahydrofuran	ND	3.39	ND	10.0	09/12/17	KCA	10
Toluene	ND	2.66	ND	10.0	09/12/17	KCA	10
Trans-1,2-Dichloroethene	ND	2.52	ND	10.0	09/12/17	KCA	10
trans-1,3-Dichloropropene	ND	2.20	ND	10.0	09/12/17	KCA	10
Trichloroethene	254	0.372	1360	2.00	09/12/17	KCA	10
Trichlorofluoromethane	ND	1.78	ND	10.0	09/12/17	KCA	10
Trichlorotrifluoroethane	ND	1.31	ND	10.0	09/12/17	KCA	10
Vinyl Chloride	ND	0.783	ND	2.00	09/12/17	KCA	10
<b><u>QA/QC Surrogates</u></b>							
% Bromofluorobenzene	115	%	115	%	09/12/17	KCA	10

Parameter	ppbv Result	ppbv RL	ug/m3 Result	ug/m3 RL	Date/Time	By	Dilution
-----------	----------------	------------	-----------------	-------------	-----------	----	----------

1 = This parameter is not certified by NY NELAC for this matrix. NY NELAC does not offer certification for all parameters at this time.

RL/PQL=Reporting/Practical Quantitation Level (Equivalent to NELAC LOQ, Limit of Quantitation) ND=Not Detected at RL/PQL  
BRL=Below Reporting Level L=Biased Low

QA/QC Surrogates: Surrogates are compounds (preceded with a %) added by the lab to determine analysis efficiency. Surrogate results(%) listed in the report are not "detected" compounds.

**Comments:**

If there are any questions regarding this data, please call Phoenix Client Services.  
This report must not be reproduced except in full as defined by the attached chain of custody.



**Phyllis Shiller, Laboratory Director**

**September 14, 2017**

**Reviewed and Released by: Ethan Lee, Project Manager**



## Environmental Laboratories, Inc.

587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045  
Tel. (860) 645-1102 Fax (860) 645-0823

# Analysis Report

September 14, 2017

FOR: Attn: Mr. James Wilkinson  
EnviroTrac  
5 Old Dock Rd  
Yaphank, NY 11980

### Sample Information

Matrix: AIR  
Location Code: ENVIROTR  
Rush Request: 72 Hour  
P.O.#:  
Canister Id: 817  
Project ID: ENSAFE-WESTBURY  
Client ID: SVE EFFLUENT

### Custody Information

Collected by: DW  
Received by: LB  
Analyzed by: see "By" below

Date

Time

09/05/17 13:15

09/08/17 16:02

SDG ID: GBY97918

Phoenix ID: BY97919

### Laboratory Data

Parameter	ppbv Result	ppbv RL	ug/m3 Result	ug/m3 RL	Date/Time	By	Dilution
<b>Volatiles (TO15)</b>							
1,1,1,2-Tetrachloroethane	ND	0.146	ND	1.00	09/12/17	KCA	1
1,1,1-Trichloroethane	ND	0.183	ND	1.00	09/12/17	KCA	1
1,1,2,2-Tetrachloroethane	ND	0.146	ND	1.00	09/12/17	KCA	1
1,1,2-Trichloroethane	ND	0.183	ND	1.00	09/12/17	KCA	1
1,1-Dichloroethane	ND	0.247	ND	1.00	09/12/17	KCA	1
1,1-Dichloroethene	ND	0.051	ND	0.20	09/12/17	KCA	1
1,2,4-Trichlorobenzene	ND	0.135	ND	1.00	09/12/17	KCA	1
1,2,4-Trimethylbenzene	ND	0.204	ND	1.00	09/12/17	KCA	1
1,2-Dibromoethane(EDB)	ND	0.130	ND	1.00	09/12/17	KCA	1
1,2-Dichlorobenzene	ND	0.166	ND	1.00	09/12/17	KCA	1
1,2-Dichloroethane	ND	0.247	ND	1.00	09/12/17	KCA	1
1,2-dichloropropane	ND	0.217	ND	1.00	09/12/17	KCA	1
1,2-Dichlorotetrafluoroethane	ND	0.143	ND	1.00	09/12/17	KCA	1
1,3,5-Trimethylbenzene	ND	0.204	ND	1.00	09/12/17	KCA	1
1,3-Butadiene	ND	0.452	ND	1.00	09/12/17	KCA	1
1,3-Dichlorobenzene	ND	0.166	ND	1.00	09/12/17	KCA	1
1,4-Dichlorobenzene	ND	0.166	ND	1.00	09/12/17	KCA	1
1,4-Dioxane	ND	0.278	ND	1.00	09/12/17	KCA	1
2-Hexanone(MBK)	0.543	0.244	2.22	1.00	09/12/17	KCA	1
4-Ethyltoluene	ND	0.204	ND	1.00	09/12/17	KCA	1
4-Isopropyltoluene	ND	0.182	ND	1.00	09/12/17	KCA	1
4-Methyl-2-pentanone(MIBK)	ND	0.244	ND	1.00	09/12/17	KCA	1
Acetone	4.47	0.421	10.6	1.00	09/12/17	KCA	1
Acrylonitrile	ND	0.461	ND	1.00	09/12/17	KCA	1
Benzene	ND	0.313	ND	1.00	09/12/17	KCA	1
Benzyl chloride	ND	0.193	ND	1.00	09/12/17	KCA	1

Parameter	ppbv Result	ppbv RL	ug/m3 Result	ug/m3 RL	Date/Time	By	Dilution
Bromodichloromethane	ND	0.149	ND	1.00	09/12/17	KCA	1
Bromoform	ND	0.097	ND	1.00	09/12/17	KCA	1
Bromomethane	ND	0.258	ND	1.00	09/12/17	KCA	1
Carbon Disulfide	ND	0.321	ND	1.00	09/12/17	KCA	1
Carbon Tetrachloride	ND	0.032	ND	0.20	09/12/17	KCA	1
Chlorobenzene	ND	0.217	ND	1.00	09/12/17	KCA	1
Chloroethane	ND	0.379	ND	1.00	09/12/17	KCA	1
Chloroform	ND	0.205	ND	1.00	09/12/17	KCA	1
Chloromethane	ND	0.485	ND	1.00	09/12/17	KCA	1
Cis-1,2-Dichloroethene	114	0.505	452	2.00	09/12/17	KCA	10
cis-1,3-Dichloropropene	ND	0.221	ND	1.00	09/12/17	KCA	1
Cyclohexane	ND	0.291	ND	1.00	09/12/17	KCA	1
Dibromochloromethane	ND	0.118	ND	1.00	09/12/17	KCA	1
Dichlorodifluoromethane	0.582	0.202	2.88	1.00	09/12/17	KCA	1
Ethanol	1.62	0.531	3.05	1.00	09/12/17	KCA	1
Ethyl acetate	ND	0.278	ND	1.00	09/12/17	KCA	1
Ethylbenzene	ND	0.230	ND	1.00	09/12/17	KCA	1
Heptane	0.418	0.244	1.71	1.00	09/12/17	KCA	1
Hexachlorobutadiene	ND	0.094	ND	1.00	09/12/17	KCA	1
Hexane	ND	0.284	ND	1.00	09/12/17	KCA	1
Isopropylalcohol	0.539	0.407	1.32	1.00	09/12/17	KCA	1
Isopropylbenzene	ND	0.204	ND	1.00	09/12/17	KCA	1
m,p-Xylene	ND	0.230	ND	1.00	09/12/17	KCA	1
Methyl Ethyl Ketone	1.12	0.339	3.30	1.00	09/12/17	KCA	1
Methyl tert-butyl ether(MTBE)	ND	0.278	ND	1.00	09/12/17	KCA	1
Methylene Chloride	ND	0.864	ND	3.00	09/12/17	KCA	1
n-Butylbenzene	ND	0.182	ND	1.00	09/12/17	KCA	1
o-Xylene	ND	0.230	ND	1.00	09/12/17	KCA	1
Propylene	ND	0.581	ND	1.00	09/12/17	KCA	1
sec-Butylbenzene	ND	0.182	ND	1.00	09/12/17	KCA	1
Styrene	ND	0.235	ND	1.00	09/12/17	KCA	1
Tetrachloroethene	0.278	0.037	1.88	0.25	09/12/17	KCA	1
Tetrahydrofuran	ND	0.339	ND	1.00	09/12/17	KCA	1
Toluene	ND	0.266	ND	1.00	09/12/17	KCA	1
Trans-1,2-Dichloroethene	1.10	0.252	4.36	1.00	09/12/17	KCA	1
trans-1,3-Dichloropropene	ND	0.221	ND	1.00	09/12/17	KCA	1
Trichloroethene	0.380	0.037	2.04	0.20	09/12/17	KCA	1
Trichlorofluoromethane	0.420	0.178	2.36	1.00	09/12/17	KCA	1
Trichlorotrifluoroethane	ND	0.131	ND	1.00	09/12/17	KCA	1
Vinyl Chloride	ND	0.078	ND	0.20	09/12/17	KCA	1
<b><u>QA/QC Surrogates</u></b>							
% Bromofluorobenzene	103	%	103	%	09/12/17	KCA	1

Parameter	ppbv Result	ppbv RL	ug/m3 Result	ug/m3 RL	Date/Time	By	Dilution
-----------	----------------	------------	-----------------	-------------	-----------	----	----------

1 = This parameter is not certified by NY NELAC for this matrix. NY NELAC does not offer certification for all parameters at this time.

RL/PQL=Reporting/Practical Quantitation Level (Equivalent to NELAC LOQ, Limit of Quantitation) ND=Not Detected at RL/PQL  
BRL=Below Reporting Level L=Biased Low

QA/QC Surrogates: Surrogates are compounds (preceded with a %) added by the lab to determine analysis efficiency. Surrogate results(%) listed in the report are not "detected" compounds.

**Comments:**

If there are any questions regarding this data, please call Phoenix Client Services.  
This report must not be reproduced except in full as defined by the attached chain of custody.



**Phyllis Shiller, Laboratory Director**

**September 14, 2017**

**Reviewed and Released by: Ethan Lee, Project Manager**



Environmental Laboratories, Inc.

587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045  
Tel. (860) 645-1102 Fax (860) 645-0823

## QA/QC Report

September 14, 2017

### QA/QC Data

SDG I.D.: GBY97918

Parameter	Blk ppbv	Blk RL ppbv	Blk ug/m3	Blk RL ug/m3	LCS %	Sample Result ug/m3	Sample Dup ug/m3	Sample Result ppbv	Sample Dup ppbv	DUP RPD	% Rec Limits	% RPD Limits
QA/QC Batch 401136 (ppbv), QC Sample No: BY97919 (BY97918 (10X, 300X) , BY97919 (1X, 10X) )												
<b>Volatiles</b>												
1,1,1,2-Tetrachloroethane	ND	0.146	ND	1.00	114	ND	ND	ND	ND	NC	70 - 130	25
1,1,1-Trichloroethane	ND	0.183	ND	1.00	107	ND	ND	ND	ND	NC	70 - 130	25
1,1,2,2-Tetrachloroethane	ND	0.146	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
1,1,2-Trichloroethane	ND	0.183	ND	1.00	107	ND	ND	ND	ND	NC	70 - 130	25
1,1-Dichloroethane	ND	0.247	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
1,1-Dichloroethene	ND	0.252	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
1,2,4-Trichlorobenzene	ND	0.135	ND	1.00	85	ND	ND	ND	ND	NC	70 - 130	25
1,2,4-Trimethylbenzene	ND	0.204	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
1,2-Dibromoethane(EDB)	ND	0.130	ND	1.00	104	ND	ND	ND	ND	NC	70 - 130	25
1,2-Dichlorobenzene	ND	0.166	ND	1.00	98	ND	ND	ND	ND	NC	70 - 130	25
1,2-Dichloroethane	ND	0.247	ND	1.00	105	ND	ND	ND	ND	NC	70 - 130	25
1,2-dichloropropane	ND	0.216	ND	1.00	105	ND	ND	ND	ND	NC	70 - 130	25
1,2-Dichlorotetrafluoroethane	ND	0.143	ND	1.00	111	ND	ND	ND	ND	NC	70 - 130	25
1,3,5-Trimethylbenzene	ND	0.204	ND	1.00	100	ND	ND	ND	ND	NC	70 - 130	25
1,3-Butadiene	ND	0.452	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
1,3-Dichlorobenzene	ND	0.166	ND	1.00	97	ND	ND	ND	ND	NC	70 - 130	25
1,4-Dichlorobenzene	ND	0.166	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
1,4-Dioxane	ND	0.278	ND	1.00	104	ND	ND	ND	ND	NC	70 - 130	25
2-Hexanone(MBK)	ND	0.244	ND	1.00	107	2.22	2.04	0.543	0.498	NC	70 - 130	25
4-Ethyltoluene	ND	0.204	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
4-Isopropyltoluene	ND	0.182	ND	1.00	97	ND	ND	ND	ND	NC	70 - 130	25
4-Methyl-2-pentanone(MIBK)	ND	0.244	ND	1.00	113	ND	ND	ND	ND	NC	70 - 130	25
Acetone	ND	0.421	ND	1.00	95	10.6 S	6.77 S	4.47 S	2.85 S	44.3	70 - 130	25
Acrylonitrile	ND	0.461	ND	1.00	107	ND	ND	ND	ND	NC	70 - 130	25
Benzene	ND	0.313	ND	1.00	100	ND	ND	ND	ND	NC	70 - 130	25
Benzyl chloride	ND	0.193	ND	1.00	105	ND	ND	ND	ND	NC	70 - 130	25
Bromodichloromethane	ND	0.149	ND	1.00	104	ND	ND	ND	ND	NC	70 - 130	25
Bromoform	ND	0.097	ND	1.00	105	ND	ND	ND	ND	NC	70 - 130	25
Bromomethane	ND	0.257	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
Carbon Disulfide	ND	0.321	ND	1.00	105	ND	ND	ND	ND	NC	70 - 130	25
Carbon Tetrachloride	ND	0.040	ND	0.25	107	ND	ND	ND	ND	NC	70 - 130	25
Chlorobenzene	ND	0.217	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
Chloroethane	ND	0.379	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
Chloroform	ND	0.205	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
Chloromethane	ND	0.484	ND	1.00	109	ND	ND	ND	ND	NC	70 - 130	25
Cis-1,2-Dichloroethene	ND	0.256	ND	1.01	100	424	420	107	106	0.9	70 - 130	25
cis-1,3-Dichloropropene	ND	0.220	ND	1.00	107	ND	ND	ND	ND	NC	70 - 130	25
Cyclohexane	ND	0.291	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
Dibromochloromethane	ND	0.117	ND	1.00	107	ND	ND	ND	ND	NC	70 - 130	25
Dichlorodifluoromethane	ND	0.202	ND	1.00	114	2.88	2.70	0.582	0.546	NC	70 - 130	25
Ethanol	ND	0.531	ND	1.00	109	3.05	4.43	1.62	2.35	NC	70 - 130	25

## QA/QC Data

SDG I.D.: GBY97918

Parameter	Blk ppbv	Blk RL ppbv	Blk ug/m3	Blk RL ug/m3	LCS %	Sample Result ug/m3	Sample Dup ug/m3	Sample Result ppbv	Sample Dup ppbv	DUP RPD	% Rec Limits	% RPD Limits
Ethyl acetate	ND	0.278	ND	1.00	166	ND	ND	ND	ND	NC	70 - 130	25
Ethylbenzene	ND	0.230	ND	1.00	109	ND	ND	ND	ND	NC	70 - 130	25
Heptane	ND	0.244	ND	1.00	102	1.71	ND	0.418	ND	NC	70 - 130	25
Hexachlorobutadiene	ND	0.094	ND	1.00	89	ND	ND	ND	ND	NC	70 - 130	25
Hexane	ND	0.284	ND	1.00	101	ND	ND	ND	ND	NC	70 - 130	25
Isopropylalcohol	ND	0.407	ND	1.00	102	1.32	1.41	0.539	0.575	NC	70 - 130	25
Isopropylbenzene	ND	0.204	ND	1.00	114	ND	ND	ND	ND	NC	70 - 130	25
m,p-Xylene	ND	0.230	ND	1.00	106	ND	ND	ND	ND	NC	70 - 130	25
Methyl Ethyl Ketone	ND	0.339	ND	1.00	104	3.30	3.30	1.12	1.12	NC	70 - 130	25
Methyl tert-butyl ether(MTBE)	ND	0.277	ND	1.00	110	ND	ND	ND	ND	NC	70 - 130	25
Methylene Chloride	ND	0.288	ND	1.00	92	ND	ND	ND	ND	NC	70 - 130	25
n-Butylbenzene	ND	0.182	ND	1.00	103	ND	ND	ND	ND	NC	70 - 130	25
o-Xylene	ND	0.230	ND	1.00	106	ND	ND	ND	ND	NC	70 - 130	25
Propylene	ND	0.581	ND	1.00	104	ND	ND	ND	ND	NC	70 - 130	25
sec-Butylbenzene	ND	0.182	ND	1.00	103	ND	ND	ND	ND	NC	70 - 130	25
Styrene	ND	0.235	ND	1.00	108	ND	ND	ND	ND	NC	70 - 130	25
Tetrachloroethene	ND	0.037	ND	0.25	105	1.88	2.05	0.278	0.302	8.3	70 - 130	25
Tetrahydrofuran	ND	0.339	ND	1.00	115	ND	ND	ND	ND	NC	70 - 130	25
Toluene	ND	0.266	ND	1.00	102	ND	ND	ND	ND	NC	70 - 130	25
Trans-1,2-Dichloroethene	ND	0.252	ND	1.00	72	4.36	4.36	1.10	1.10	NC	70 - 130	25
trans-1,3-Dichloropropene	ND	0.220	ND	1.00	115	ND	ND	ND	ND	NC	70 - 130	25
Trichloroethene	ND	0.047	ND	0.25	101	2.04	2.05	0.380	0.381	0.3	70 - 130	25
Trichlorofluoromethane	ND	0.178	ND	1.00	106	2.36	2.36	0.420	0.420	NC	70 - 130	25
Trichlorotrifluoroethane	ND	0.131	ND	1.00	103	ND	ND	ND	ND	NC	70 - 130	25
Vinyl Chloride	ND	0.098	ND	0.25	101	ND	ND	ND	ND	NC	70 - 130	25
% Bromofluorobenzene	124	%	124	%	100	103	104	103	104	NC	70 - 130	25

I = This parameter is outside laboratory LCS/LCSD specified recovery limits.

r = This parameter is outside laboratory RPD specified recovery limits.

If there are any questions regarding this data, please call Phoenix Client Services at extension 200.

RPD - Relative Percent Difference

LCS - Laboratory Control Sample

LCSD - Laboratory Control Sample Duplicate

MS - Matrix Spike

MS Dup - Matrix Spike Duplicate

NC - No Criteria

Intf - Interference



Phyllis Shiller, Laboratory Director  
September 14, 2017

Thursday, September 14, 2017

Criteria: None

State: NY

SampNo	Acode	Phoenix Analyte	Criteria	Result	RL	Criteria	RL Criteria	Analysis Units
--------	-------	-----------------	----------	--------	----	----------	----------------	-------------------

\*\*\* No Data to Display \*\*\*

## Sample Criteria Exceedances Report

GBY97918 - ENVIROTR

Phoenix Laboratories does not assume responsibility for the data contained in this report. It is provided as an additional tool to identify requested criteria exceedences. All efforts are made to ensure the accuracy of the data (obtained from appropriate agencies). A lack of exceedence information does not necessarily suggest conformance to the criteria. It is ultimately the site professional's responsibility to determine appropriate compliance.



**Environmental Laboratories, Inc.**  
587 East Middle Turnpike, P.O.Box 370, Manchester, CT 06045  
Tel. (860) 645-1102 Fax (860) 645-0823



## Analysis Comments

September 14, 2017

SDG I.D.: GBY97918

---

The following analysis comments are made regarding exceptions to criteria not already noted in the Analysis Report or QA/QC Report: None.



Environmental Laboratories, Inc.  
587 East Middle Turnpike, P.O. Box 370, Manchester, CT 06040  
Telephone: 860-645-1102 • Fax: 860-645-0823

## CHAIN OF CUSTODY RECORD

### AIR ANALYSES

800-827-5426

email: greg@phoenixlabs.com

P.O. #	Page 1 of 1
Data Delivery:	
<input type="checkbox"/> Fax #:	<input checked="" type="checkbox"/> Email: <a href="mailto:jamesw@envirotree.com">jamesw@envirotree.com</a>
<input type="checkbox"/> Phone #:	

Report to:	Jim Wilkinson	Invoice to:	Envirotree	Project Name:	Envirotree - Westbury								
Customer:	Envirotree Ltd	Requested Deliverable:	RCP <input type="checkbox"/>	ASP CAT B <input type="checkbox"/>									
Address:	5 Old Dock Road	MCP <input type="checkbox"/>	NJ Deliverables <input type="checkbox"/>										
	Sampled by:	Dulzen		State where samples collected:	NY								
Phoenix ID #	Client Sample ID	Canister ID #	Canister Size (L)	Outgoing Canister Pressure (cm Hg)	Incoming Canister Pressure (cm Hg)	Flow Controller Setting (cmL/min)	Sampling Start Time	Sampling End Time	Sample Start Date	Sample Start Time	Canister Pressure at Start (cm Hg)	Canister Pressure at End (cm Hg)	MATRIX ANALYSES
THIS SECTION FOR LAB USE ONLY													
97918	SUE INFLUENT	735	1.4	36	N/A	N/A	1320	—	9/8/17	—	X	X	
97919	SUE EFFLUENT	817	1.4	30	N/A	N/A	1335	—	—	—			
SPECIAL INSTRUCTIONS, QC REQUIREMENTS, REGULATORY INFORMATION, REQUESTED CRITERIA													
1.4L Grabs 30g Standard 9/18/17													
1602													
Quote Number: <input type="text"/>													
Signature: <input type="text"/>													
Date: <input type="text"/>													
Data Format:													
Accepted by: <input type="text"/>													
Date: <input type="text"/>													
Time: <input type="text"/>													
Equis <input type="checkbox"/> GISKey <input type="checkbox"/>													
PDF <input checked="" type="checkbox"/> Other: <input type="checkbox"/>													
I attest that all media released by Phoenix Environmental Laboratories, Inc. have been received in good working condition and agree to the terms and conditions as listed on the back of this document:													
Date: <input type="text"/>													

**Appendix C**  
**Groundwater Extraction/Hydraulic Containment System Installation**  
**Daily Summary Reports**

**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Friday, September 1, 2017**

---

Demobilized from FSMW-19. Cleanup and loadout of equipment from staging area. FSMW-8C and D installation will begin on Tuesday.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Tuesday, September 5, 2017**

---

Begin installation of FSMW-8D. Drilled to 235 feet bgs; encountered dark, hard clay at ~229 feet bgs. Due to the presence of clay, and following the same rationale as the FSMW-19D design modification, the well was set as follows:

- Sump – 235 to 233 feet bgs
- Screen – 233 to 223 feet bgs



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Wednesday, September 6, 2017**

---

Finish well installation at FSMW-8D. Drill to well depth (182 feet bgs) at FSMW-8C.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Thursday, September 7, 2017**

---

Finish well installation at FSMW-8C, the well was installed as follows:

- Sump 182-180 feet bgs
- Screen Interval 180-170 feet bgs

Surface completion installation and partial demobilization activities also occurred.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Friday, September 8, 2017**

---

Summit loads out drilling equipment from staging area. Trenching in the vicinity of the extraction wells for below grade piping continues.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Monday, September 11, 2017**

---

Completed well pads at FSMW-19 monitoring wells. Cleaned out plastic tanks and hoppers that held drilling mud/soil.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Tuesday, September 12, 2017**

---

Well development activities began.

- Well development was completed at all six monitoring wells.
- Well development was completed at EX-1A, with partial development performed at EX-1D.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Wednesday, September 13, 2017**

---

Well development was completed at EX-1B, EX-1C, and EX-1D. Drillers demobilized from the site.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Friday, September 15, 2017**

---

EnviroTrac installed pitless adapters on extraction wells and then backfilling of the trenching began.



**Frost Street Sites**  
**Groundwater Extraction Hydraulic Containment**  
**Daily Summary**  
**Wednesday, September 20, 2017**

---

The roll-off was removed from the site, the frac tank was sampled in order to obtain approval for discharge, and surface completions were installed for the extraction wells.

