## DAILY OBSERVATION REPORT

Report: July 15, 2025

**New York State** 

**Department of Environmental Conservation** 

**Division of Environmental Remediation** 

Remedial Bureau C

Site: Spill No. 2500910

135 Main Street, Poughkeepsie,

**Dutchess County** 

# **Weather Conditions**

**General Description:** Cloudy AM Partly Cloudy / Clear PM

80°F @ 10:30 Temperature: AM 90°F@3:30 **PM** 

Wind Direction: 0 - 5 mph NW PΜ AM 5 - 10 mph NW

<u>HEALTH & SAFETY:</u>
(\*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report).

Were there any changes to the Health & Safety Plan?	*Yes()	No ( )	NA (x )
Were there any exceedances at the perimeter action level reported on this date?  Air:	*Yes()	No (x)	NA()
Were there any Noise/Vibration exceedances reported on this date Vibration: Noise:	e? *Yes() *Yes()	No ( ) No ( )	NA (x) NA (x)
Were there any breaches to the tent structure or silt fence reported/observed on this date? Were there any dust/odor issues reported or observed on this	*Yes ( )	No (x)	NA ()
date?	*Yes (x )	No ( )	NA()

## **WASTE HAULING:**

(\*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report).

## **Materials Removed From The Site:**

Were there any vehicles which did not display proper D.O. I				
numbers and placards?	*Yes()	No ( )	NA	(x)
Were there any vehicles which were not lined or tarped?	*Yes()	No ( )	NA	(x)
Were there any vehicles which were not decontaminated	*Yes ( )	No ( )	NA	(x)
prior to exiting the work site?				

## **SUMMARY OF EVENTS:**

- C2G used a vacuum truck to pump water and silt with containing large dark blebs from the former MGP holder foundation. Water was observed moving upward into the gas holder foundation through the brick floor and the excavation sidewalls.
- Dibartolo Landscaping, Inc. and Paths began demolition the former gas holder foundation floor. The floor consisted
  of brick underlain by concrete and bedrock. Dark NAPL with mothball-like odor was observed on the concrete
  below the brick. The dark NAPL coated brick concrete from the demolished floor was placed along the soil stockpiled
  for disposal. C2G mitigated odors by spraying Biosolve on the freshly uncovered impacted material and the
  stockpile.

### PROJECT SCHEDULE:

Continue demolition of the former gasholder's floor.

I racely Darland

- After the former gas holder's floor is demolished Path's construction plans to excavate an additional two feet
  of soil laterally along the entire perimeter from where the foundation walls were. Path's will expand the
  excavation laterally and vertically to "chase" and remove all soil visibly coated or saturated with tar or NAPL
  until soils are clean or bedrock is encountered.
- After excavation is completed soil documentation samples for chemical analysis will be collected from every 30 linear foot of sidewall and 900 square foot of excavation bottom. These samples will not be collected from bedrock

#### **ISSUES PENDING:**

#### •

#### **ITEMS OF CONCERN:**

- Odors were observed offsite when NYSDEC arrived at approximately 10:00. After NYSDEC notified C2G of the
  odors they applied Biosolve for odor mitigation more continuously. After this, the odors subsided.
- NYSDEC was notified the downwind VOCs reached a peak of approximately five parts per million when the
  cover was removed from the stockpile for the day. After Biosolve was applied to the stockpile the VOCs
  decreased.

**NYSDEC Inspector:** Tracey Garland

Date: 7/17/2025



Demolition of the former Gas Holder's floor.



Demolition of the former gas holder floor.



Stockpiled material from the gas holder demolition.



Gas holder floor mostly demolished to concrete at the end of the work day.



Stockpile covered at the end of the workday.