



New York State Department of Environmental Conservation

Site Number 7-54-012

Tioga Casting Site Quarterly Report

Second Quarter 2012

January 2013



Bruce Neison, CPG

Ru R. No

Principal Geologist / Associate Vice President

Jeremy Wyckoff Staff Geologist

Tioga Castings Site Quarterly Report

Second Quarter 2012

Site Number 7-54-012

Prepared for

New York State Department of Environmental Conservation

Prepared by Malcolm Pirnie, Inc. 855 Route 146 Suite 210 Clifton Park New York 12065 Tel 518 250 7300 Fax 518 250 7301

Our Ref.:

00266362.0000

Date

January 2013

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.





1.	Introduction					
2.	Site Description					
3.	. Operation and Maintenance					
	3.1	Landfill Security	3			
	3.2	Landfill Cap Maintenance	3			
4.	Recom	nmendations	4			

Figures

2-1 Site Location

Appendices

A Post-Closure Operation and Maintenance Checklist



Tioga Castings Site Quarterly Report Second Quarter 2012

Site Number 7-54-012

1. Introduction

The New York State Department of Environmental Conservation (NYSDEC) has issued a Work Assignment (# D004443-8) to Malcolm Pirnie, Inc (Malcolm Pirnie), for Operation, Maintenance, and Monitoring at the Tioga Castings Site (NYSDEC site number 7-54-012) in New York State. Malcolm Pirnie has prepared this Quarterly Report in accordance with the NYSDEC-approved Site Management Plan (SMP) to summarize second quarter 2012 operation and maintenance (O&M) activities.




Tioga Castings Site Quarterly Report Second Quarter 2012

Site Number 7-54-012

2. Site Description

The Tioga Castings site is located on Foundry Street, Owego, Broome County, New York. The former foundry buildings have been razed, leaving the concrete slabs in-place. A capped, closed landfill is present at the western end of the site. In August 2011, the boundaries of the site (originally encompassing approximately seven acres) were reduced by the NYSDEC to only include the approximately one acre landfill (Figure 2-1).





Site Number 7-54-012

3. Operation and Maintenance

Operation and Maintenance (O&M) activities were performed on April 24, 2012 in accordance with the NYSDEC-approved SMP. A Post Closure O&M Checklist (Appendix A) was used to document the current status of the landfill, including security and landfill cap maintenance and repairs. The next O&M event is scheduled to be performed during the fourth quarter 2012.

3.1 Landfill Security

The landfill perimeter fence, entry gate, and locks were inspected for proper operation and signs of deterioration. As indicated in the O&M Checklist, no problems were observed with the integrity of these components. In addition, the Foundry Street entry gate warning sign was in place and in acceptable condition.

3.2 Landfill Cap Maintenance

A visual inspection of the landfill cap was performed to assess the landfill for burrowing rodents, erosion, woody vegetation, and settlement. As shown in the O&M Checklist (Appendix A), no burrowing rodent holes were observed in the landfill.

The condition of the landfill cap was in acceptable condition. However, as indicated in the O&M checklist, vegetation in the area of the landfill repairs completed in March 2012 is sparse but shows signs of growth.

As indicated in the Tioga Castings Site Quarterly Report - First Quarter 2012 (Malcolm Pirnie, 2012), all woody vegetation was removed from the inside of the landfill perimeter fence during the first quarter 2012.



Tioga Castings Site Quarterly Report Second Quarter 2012

Site Number 7-54-012


4. Recommendations

No recommendations are suggested at this time.



2,000 ft

Figure 2-1 Site Location Tioga Castings Site NYSDEC Site Number 7-54-012



Source: USGS 7.5-minute Series Topographic Quadrangle, OWEGO (1990).



Appendix A

Post-Closure Operation and Maintenance Checklist

TIOGA CASTINGS SITE LANDFILL

Post-Closure Operation and Maintenance Checklist

Inspected by	/ :	Jeremy Wyckoff								
Date:	4/24/2012		Time:	15:00						
Weather Co	nditions:	Cloudy ~70 degrees F.								
LANDFILL COVER SYSTEM										
	Erosion				YES	X	NO			
	Holes or Cra	acks in Cover			YES	X	NO			
	Cap Settlem	ent			YES	X	NO			
	Ponded Wat	ter or Wet Areas			YES	X	NO			
	Burrowing R	odents			YES	X	NO			
	Sparse Vege	etation/Bare Soil		X	YES		NO			
	Brush or Oth	ner Woody Vegetation,			YES	X	NO			
	Excessive V	Veeds in Grass			YES	X	NO			
	Grass Mowe	ed			YES	X	NO			
DRAINAGE DITCHES										
	Erosion				YES	X	NO			
	Obstructions	3			YES	X	NO			
	Sediment Ad	ccumulation			YES	X	NO			
	Evidence of	Surcharging			YES	X	NO			
	Presence of	Brush			YES	X	NO			
Comments: Area of landfill cap repair has sparse vegetation. Grass is growing. Should fill in fine.										
No burrowing rodent activity observed.										

Continued

FENCING									
	Warning Signs	X	ОК		OTHER				
	Gates and Locks	X	ОК		OTHER				
	Posts	X	ОК		OTHER				
	Top Tension Wire	X	ок		OTHER				
	Barbed Wire	X	ОК		OTHER				
Comments:									
MONITORING WELLS									
	Capped and Locked	X	YES		NO				
	Casing Damage		YES	X	NO				
Comments:				 					
		<u> </u>							
		1		/	1				
INSPECTOR	R'S SIGNATURE		DATE	4/2	4/12				
		•							