

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION Division of Environmental Remediation

Inactive Hazardous Waste Site Operations and Maintenance Review Report

		Form Da	ate 96.10.01
Site Name: Jarl Extrusions	Class: 4	Number: 828-005	
O&M Funding Source: ☐ State Superfund ☐ Fee	leral Superfund	Municipal ⊠ Responsible	Party
O&M Information: O&M Start: 11/10/00 End: Or	-going	Annual Cost: \$5,000 ⊠ E	stimated
Interim Remedial Measures/Operable Units in O&M Phase:			
☐ Drum Removal ☐ Soil Remov	al	□ Tank Removal	
☐ Cap/Cover ☐ Containment	t Structure	☑ Fence/Security	
, , , , , , , , , , , , , , , , , , , ,	ollection/Treatment	□ Vapor Extraction/Treatm	
☐ Air Sparging/Stripper System ☐ Treatment/I☐ Other:	iltration Plant/System	☐ Potable Water Supply/Sy	/stem ———
Institutional Controls:	☐ Discharge Permit	☐ Department of Health Sa	mpling
☑ Other: Operation, Maintenance and Groundwater Mon	toring Program		
O&M Review Information:			
Reports: ROD (March 1998); Order on Consent (February 2000); Operation, Maintenance and Ground Water Monitoring			
Plan prepared by O'Brien & Gere Engineers. Inc. (October 2000); Annual OM&M Reports by O'Brien & Gere Inspection: 8/29/02 by Greg MacLean; met with representatives of O'Brien & Gere			
Sampling: Annual sampling of 4 shallow groundwater monitoring wells for TCE, 1,2-DCE, total and hexavalent chromium, and manganese; most recently completed in April 2002.			
Other:			
Conclusions:			
Remedy Effective? No: Inconclusive. Continued monitoring is necessary to determine whether or not the remedy has been effective in preventing increases in contamination to the groundwater resource. The most recent DEC split samples (April 2002) did not indicate concerns with copper and nickel, which had been elevated in previous split sample results (June 2001). Additional split sampling will be conducted for confirmation.			
ROD Compliance? ⊠ Yes □ No:			
Consent Order Compliance? ⊠ Yes □ No:			
Other:			
Recommendations: Alcan has removed well B-6 from the monitoring program. The Department is still recommending that it be sampled and will sample it independently during the spring 2003 event if Alcan elects not to.			
Physical security and posting issues continue to need to be addressed as necessary (i.e., replace damaged signs, ensure restricted access to the cap)			
ROD/Consent Order Modifications? ⊠ No □ Yes (per above) Reclassify the Site? ⊠ No □ Yes → Class:			
Comments: In August 2002, 14 monitoring wells at the site (not included in the sampling program) were decommissioned in accordance with provisions of the OM&M Plan. We are awaiting a summary report.			
The asphalt cap remains in good condition with no evidence of cracks or deterioration noted.			
Project Manager: 2/6/03	Reviewer?	2-11-03	3
Signature Date Gregory B. MacLean, P.E. Region 8-DER (585)226-5356	Signature Bartholomew H. Putz	Date ig, P.E. Region 8-DER (585)226	6-5349
Name Region or Bureau Telephone	Name	Region or Bureau Telephone	1