



AECOM
257 West Genesee Street, Suite 400
Buffalo, New York 14202

716-856-5636 tel
716-856-2545 fax

August 28, 2017

Mr. Glenn May
New York State Department of Environmental Conservation, Region 9
270 Michigan Avenue
Buffalo, NY 14203-2999

Subject: **Fiscal Third Quarter 2017 Groundwater Monitoring Report (4/20/17 – 7/13/17)**
July 2017 Sampling Event
Former Scott Aviation Facility – West of Plant 2
Lancaster, New York
NYSDEC Site Code No. 9-15-149

Dear Mr. May:

On behalf of Scott Figgie LLC (successor to Scott Technologies, Inc.), AECOM Technical Services, Inc. (AECOM) is pleased to provide this Fiscal Third Quarter 2017 Groundwater Monitoring Report for the former Scott Aviation Facility – West of Plant 2 area (site) located in Lancaster, New York (**Figure 1**). Quarterly groundwater monitoring activities have been performed in accordance with the New York State Department of Environmental Conservation (NYSDEC) Administrative Order on Consent (AOC), Index No. B9-0377095-05, for the former Scott Aviation facility (formerly Figgie International), NYSDEC Site Code No. 9-15-149. This report has been developed in accordance with the NYSDEC Division of Environmental Remediation, DER-10 Technical Guidance for Site Investigation and Remediation, dated May 3, 2010.

Groundwater samples were collected from select monitoring wells in fulfillment of the site AOC for groundwater monitoring requirements. A new monitoring schedule was implemented based on Table 12 presented in the Periodic Review Report (PRR) (April 7, 2016 through April 20, 2017), dated May 30, 2017, and the wells sampled during this groundwater monitoring event reflect this schedule (with the addition of wells for monitoring the performance of the November 2014 injection pilot study as discussed below). Additionally, two vapor samples were collected from the air stripper and liquid ring pump discharge sampling ports as part of the July 2017 sampling event, to ensure that the treated system effluent was in compliance with NYSDEC vapor discharge guidance criteria. Included in this report are a description of the project background, groundwater and vapor monitoring activities, operation and maintenance (O&M) activities for the groundwater dual phase extraction (DPE) remediation system, and a summary of groundwater quality and vapor effluent results.

Project Background

Scott Aviation, Inc. was sold to Zodiac Acquisitions Corporation in 2004, and the facility is now occupied by AVOX Systems Inc. (AVOX). Per the purchase and sale agreement, the responsibility for the DPE groundwater remediation system located at 25A Walter Winter Drive, west of AVOX Plant 2, was retained by Scott Technologies, Inc., the former parent company of Scott Aviation, Inc. Due to an organizational change, Scott Figgie LLC has replaced Scott Technologies, Inc. as the entity responsible for the remediation of the subject site. Scott Figgie has retained the services of AECOM for the ongoing O&M of the DPE remediation system and related groundwater monitoring activities.

AECOM conducted a site investigation during February 2003 in fulfillment of the document Site Investigation Work Plan dated December 31, 2002 (NYSDEC approval dated January 15, 2003). A comprehensive "Site Investigation Completion Report" (SICR) was submitted to NYSDEC on June 30, 2003; the report was approved by NYSDEC in August 2003. At the request of NYSDEC, AECOM prepared a "Remedial Design Work Plan" (RDWP) to complete the additional remedial work recommended in the SICR. The RDWP was submitted to NYSDEC on November 21, 2003, and the document was approved by NYSDEC on January 5, 2004.

Per the approved RDWP, a DPE remediation system was installed at the site during the period February 2004 through May 2004, and the DPE system was initially started on May 14, 2004. The DPE system was combined with a pre-existing groundwater collection trench (GWCT) system that was started on March 1, 1996.

The objectives for this combined remediation system (collectively known as the combined DPE remediation system) include:

- Maintaining hydraulic capture of groundwater containing dissolved volatile organic compounds (VOCs) along the western Plant 2 property boundary;
- Inducing a depression in the water table surface and reversing the groundwater flow direction along the western Plant 2 property boundary; and,
- Reducing VOC concentrations in perched groundwater and soil.

Figure 2 depicts the location of site groundwater monitoring wells and piezometers, DPE recovery wells and system piping, enclosed DPE system trailer, and pre-existing GWCT and treatment building. **Figure 3** provides the process and instrumentation diagram for the combined DPE remediation system.

At the conclusion of the initial one-year O&M period (May 14, 2004 to July 19, 2005), a "Remedial Action Engineering Report" (RAER) was prepared to summarize the combined DPE remediation system as-built design, combined DPE remediation system start-up, O&M activities, and quarterly monitoring data, and to provide recommendations for continued system operation, system optimization, sampling frequency, and O&M. The 2005 RAER was submitted to NYSDEC on November 11, 2005. In a letter dated December 13, 2005, NYSDEC accepted the 2005 RAER and requested that site monitoring wells MW-4, MW-8R, and MW-16S be added to the quarterly site sampling schedule.

The second year of combined DPE groundwater remediation system operation was summarized in the 2006 RAER (July 20, 2005 through July 20, 2006) and was submitted to NYSDEC in November 2006. The third year of combined DPE groundwater remediation system operation was summarized in the 2007 RAER (July 21, 2006 through October 15, 2007) and was submitted to NYSDEC in January 2008. The fourth year of combined DPE groundwater remediation system operation was summarized in the 2008 RAER (October 15, 2007 through January 22, 2009) and was submitted to NYSDEC in April 2009. The fifth year of combined DPE groundwater remediation system operation was summarized in the 2009 RAER (January 22, 2009 through April 8, 2010) and was submitted to NYSDEC in June 2010.

Per a letter from NYSDEC dated August 16, 2010, an Institutional Controls/Engineering Controls (IC/EC) certification is, as of that correspondence, required for the site each calendar year, and it is to include four quarters of groundwater sampling based on the attached **Table 1** (Table 1 is updated quarterly; the attached Table 1 presents the groundwater monitoring schedule for the site from October 2017 through April 2018). The August 2010 NYSDEC letter also stated that, as of that correspondence, the RAER should be revised into a Periodic Review Report (PRR). Therefore, the

sixth year of combined DPE groundwater remediation system operation was summarized in a PRR (April 8, 2010 through April 7, 2011) and submitted to NYSDEC in June 2011. The seventh year of combined DPE groundwater remediation system operation was summarized in a PRR (April 7, 2011 through April 3, 2012) and submitted to NYSDEC in May 2012. The eighth year of combined DPE groundwater remediation system operation was summarized in a PRR (April 3, 2012 through April 3, 2013) and submitted to NYSDEC in July 2013. The ninth year of combined DPE groundwater remediation system operation was summarized in a PRR (April 3, 2013 through April 7, 2014) and submitted to NYSDEC in July 2014. The tenth year of combined DPE groundwater remediation system operation was summarized in a PRR (April 7, 2014 through April 7, 2015) and submitted to NYSDEC in July 2015. The eleventh year of combined DPE groundwater remediation system operation was summarized in a PRR (April 7, 2015 through April 7, 2016) and submitted to NYSDEC in November 2016. During the past year, the twelfth PRR (April 7, 2016 through April 20, 2017) was completed and submitted to NYSDEC on May 30, 2017. An IC/EC certification was included with each PRR with the exception of the three most recent PRRs; NYSDEC informed AECOM via email that an IC/EC certification form was not auto-generated by the NYSDEC and to submit the PRRs without an IC/EC certification.

Quarterly Groundwater Monitoring Activities – July 2017

AECOM personnel collected quarterly groundwater samples on July 11-13, 2017, in accordance with the procedures outlined in the NYSDEC-approved November 2003 RDWP and the August 2010 letter. July 2017 groundwater samples were collected from monitoring wells MW-2, MW-3, MW-4, MW-6, MW-8R, MW-10, MW-11, MW-12, MW-13S, MW-13D, MW-16S, MW-16D, the GWCT, and the DPE wells (**Figure 2**). Field forms generated during this sampling event are provided in **Appendix A**. Groundwater samples were analyzed for VOCs by TestAmerica Laboratories, Inc. (Amherst, New York) using United States Environmental Protection Agency (EPA) SW-846 Method 8260C.

Prior to the collection of groundwater samples, a complete round of groundwater levels was measured in all site wells and piezometers. **Table 2** provides a summary of groundwater elevations measured on July 10, 2017. A summary of current and historical groundwater levels and corresponding elevations and hydrographs for each monitoring well and nested piezometer pair is provided in **Appendix B**. Monitoring wells MW-2, MW-3, MW-4, MW-6, MW-8R, MW-9, MW-10, and MW-11, and MW-12 are screened across both the shallow and deep overburden groundwater zones. The nested piezometer pairs (MW-13S/D, MW-14S/D, MW-15S/D, and MW-16S/D) are discretely screened with one piezometer screened in the shallow overburden groundwater zone ('S' designation) and one piezometer screened in the deep overburden groundwater zone ('D' designation). DPE wells DPE-1, DPE-3, DPE-5, and DPE-8 are screened in the shallow water-bearing unit and DPE-2, DPE-4, and DPE-7 are screened in the deep water-bearing unit. The GWCT is installed in the deep water-bearing unit.

Two groundwater surface contour maps for July 2017 are provided. The average water levels calculated for the nested piezometer pairs and monitoring wells, in conjunction with DPE well water level data, were used to generate the groundwater surface contours presented in **Figure 4**. **Figure 5** illustrates the groundwater surface contours using only monitoring well and deep piezometer and DPE water level data.

Groundwater elevations measured from monitoring wells and piezometers on July 10, 2017 ranged from 682.87 feet above mean sea level (AMSL) at MW-15S to 671.13 feet AMSL at MW-14D. The average groundwater surface elevation across the site was 1.3 feet lower when compared to the prior round of groundwater elevation measurements collected in April 2017. The drop in groundwater elevations may be attributable to seasonal fluctuation. Based on the July 2017 water level measurements, the groundwater surface beneath the site exhibits inward flow towards the

GWCT and DPE wells. As **Figures 4 and 5** illustrate, the GWCT and DPE wells induce groundwater flow reversal along the western AVOX Plant 2 property boundary. This reversal in groundwater flow provides hydraulic capture of VOCs present in the overburden groundwater that might otherwise migrate off-site.

Groundwater Quality Results – July 2017

Tables 3, 4 and 5 summarize VOC data for groundwater samples collected in July 2017 from the monitoring wells and piezometers, DPE wells, and GWCT, respectively. The table below summarizes VOCs detected in groundwater above their detection limits, their respective concentration ranges, the number of detections, and the number of those detections that exceeded the site-specific Remedial Action Objectives (RAOs) or the New York Code, Rules, and Regulations (NYCRR), Title 6, Parts 702.15(a)(2) and 703.5 guidance values. Note that in some cases the detection limits for certain VOCs were set above their respective RAO's due to dilution factors (high concentration of target analyte[s]). Consistent with previous quarterly reports, the table below summarizes only monitoring wells and piezometers (GWCT and DPE well results are not included).

**Groundwater Quality Results
July 2017**

VOCs Detected in Groundwater	Concentration Range (micrograms per liter)	Number of Detections	RAO/NYCRR Exceedances
Vinyl Chloride	1.3 – 180,000	8	7
Chloroethane	1.2 – 2,800	8	6
cis-1,2-Dichloroethene	1.7 – 59,000	6	4
1,1-Dichloroethane	0.78 – 93	5	3
Toluene	1.7 – 800	3	2
Acetone	3.2 – 84	3	1
1,2-Dichloroethane	0.29 – 1,200	2	1
2-Butanone	270	1	1
trans-1,2-Dichloroethene	27	1	1
Benzene	0.84	1	0
Cyclohexane	0.42	1	0

Eleven VOCs were detected in groundwater from monitoring wells and piezometers sampled above their associated detection limit during the monitoring period. Nine of the eleven VOCs detected exceeded either the site-specific RAOs for groundwater or the NYCRR criteria; note that one laboratory cleaning compound, acetone, was detected in three of the thirteen samples (MW-4, MW-10, and MW-13D). The occurrences of constituents of potential concern were detected primarily in the vicinity of the former on-site source area, and VOC concentrations decrease significantly in the vicinity of the perimeter monitoring wells.

An electronic copy of the analytical laboratory data package for the July 2017 groundwater monitoring event is provided in **Appendix C**. A complete hard copy of the analytical data report can be made available to NYSDEC upon request.

NOTE: Trichloroethene (TCE) and 1,1,1-trichloroethane (1,1,1-TCA) were not detected in the groundwater samples. The presence and distribution of TCE daughter products cis-1,2-dichlorethene (cis-1,2-DCE) and vinyl chloride (VC), and of 1,1,1-TCA daughter products

1,1-dichlorethane (1,1-DCA) and chloroethane, provides supportive evidence that the attenuation of TCE and 1,1,1-TCA daughter products continues to occur on the site, via reductive dechlorination. The occurrence of these daughter products appears to be directly related to the historic distribution of TCE and 1,1,1-TCA in the subsurface. In addition, the virtual elimination of TCE and 1,1,1-TCA concentrations between Third Quarter 2015 and the current reporting period can be attributed to the injection pilot test performed in November 2014 and in April/May 2015 using the injectate Anaerobic BioChem and zero valent iron (ABC+®) (refer to the NYSDEC-approved 2014 Injection Pilot Test Work Plan dated November 6, 2014 and NYSDEC-approved 2015 addendum to the 2014 Injection Pilot Test Work Plan dated April 28, 2015 for details of the injection program).

Historical trend plots for the wells sampled during this quarter for concentrations of TCE, cis-1,2-DCE, VC, 1,1,1-TCA, 1,1-DCA, and chloroethane are provided in **Appendix D**. As stated above, the VOC concentrations in groundwater continue to show a degradation trend both as a result of naturally occurring reductive dechlorination processes, and as a result of the injection pilot tests. Additionally, historical concentrations of VOCs in soil vapor and groundwater are also decreasing as a result of extraction and treatment through the combined DPE remediation system. Because TCE has been considered the primary source of groundwater contamination at the site, a summary of historical and current TCE concentrations in groundwater for 10 of the 12 monitoring wells and piezometers sampled in July 2017 is included in **Table 6**. Recall that the DPE component of the combined remediation system was started May 14, 2004 and the injection of ABC+® occurred in November 2014 and April/May 2015. In addition, a chemical oxidation injection pilot test was performed between July and October 2010, and a second series of chemical oxidation injections was performed between June and October 2011.

Table 6 shows a summary of historical and current TCE concentrations. Based on the July 2017 groundwater data, there were no detections of TCE above the RAO. It is important to note that the November 2014 injections were centered on MW-4 and MW-8R, while the April/May 2015 injections included an expanded area which also included MW-13S/D and MW-16S/D. Overall, decreases in TCE concentrations observed since the combined DPE groundwater remediation system was installed in May 2004 indicate that the system continues to reduce VOC concentrations in overburden groundwater and soil at the site.

Quarterly Combined DPE Remediation System Vapor Effluent Monitoring Activities – July 2017

AECOM personnel collected vapor effluent samples from the combined groundwater remediation system vapor discharge stacks on July 3, 2017. Summa canisters were used to collect the vapor samples from the permanent sample port located on the air stripper (AS) discharge stack and from the DPE vacuum pump discharge stack. **Figure 3** shows the location of the vapor sample ports. The vapor samples were analyzed for VOCs using EPA Method TO-15 by TestAmerica Laboratories, Inc., Burlington, Vermont.

Combined DPE Remediation System Effluent Monitoring Results – July 2017

The system vapor effluent results are summarized in **Table 7**, and an electronic copy of the analytical laboratory data package is provided on the enclosed CD in **Appendix C**. Five VOCs were detected in the AS unit effluent and five VOCs were detected in the DPE vacuum pump effluent. The total VOCs discharged were 1,331 micrograms per cubic meter in the combined AS and DPE vacuum pump unit effluents. The calculated VOC discharge-loading rate for the combined DPE remediation system was approximately 0.00068 pounds per hour (lb/hr), which is well below the NYSDEC discharge guidance value of 0.5 lb/hr.

Combined DPE Remediation System Operation and Maintenance

During the reporting period, AECOM monitored system performance, conducted routine O&M, and responded to system alarms and periodic breakdowns of the combined DPE remediation system.

- On May 1, 2017, AECOM's subcontractor Matrix Environmental Technical Services, Inc. (Matrix) replaced and optimized the DPE drop tubes and rebuilt the DPE well headers.
- AECOM completed the 180-day hazardous waste transport and disposal activities with AECOM subcontractor Heritage Environmental Services, LLC on July 25, 2017. Approximately 425 pounds of O&M solids were transported off site for incineration.

Based on a system operational period from April 20, 2017 (Second Quarter groundwater sampling event) to July 13, 2017, the total combined DPE system runtime was approximately 75 percent. During this operational period, the estimated total volume of groundwater treated and discharged by the AS unit to the local sanitary sewer was 17,974 gallons, at an average flow rate of 0.15 gallons per minute.

Summary


The DPE system was turned back on in August 2016 following being off-line since the November 2014 and April/May 2015 injection pilot tests. The GWCT was also operational during Third Quarter 2017 groundwater sampling and monitoring activities that occurred on July 11-13, 2017. TCE was not detected above its RAO in site perimeter monitoring wells MW-2, MW-3, MW-6, MW-10, MW-11, and MW-12. Following the November 2014 injection pilot test and the April/May 2015 injection treatment, very significant reductions in TCE and cis-1,2-DCE concentrations have been measured at MW-4, MW-8R, MW-13S, and MW-16S.

Based on the results of the July 2017 sampling event, the combined GWCT and DPE system continue to maintain hydraulic capture of the overburden groundwater. In addition, the system continues to make progress towards the reduction of the concentration of VOCs present in site soil and groundwater. Vapor emissions produced by the system during the Third Quarter 2017 were far less than the NYSDEC discharge guidance value of 0.5 lb/hr.

The next monitoring event is scheduled for October 2017; a list of the monitoring wells and piezometers to be sampled is included in **Table 1**.

If you have any questions regarding this submission, please do not hesitate to contact me at (716) 923-1125 or via e-mail at dino.zack@aecom.com.

Yours sincerely,



Dino L. Zack, PG, STS
Project Manager
dino.zack@aecom.com

cc: Stuart Rixman, GSF Management Company LLC (Electronic copy)
Troy Chute, GSF Management Company LLC (Electronic copy)
Jennifer Davide, AVOX Systems Inc. (Electronic Copy)
AECOM Project 60538931 File (Electronic Copy)

Tables

Table 1

Groundwater Monitoring Schedule - October 2017 through April 2018
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Event Date	Number of Locations Scheduled for Sampling	Locations Scheduled for Sampling			
October 2017 (Quarterly)	20	MW-2 MW-8R MW-13S DPE-1 DPE-5	MW-3 MW-10 MW-13D DPE-2 DPE-7	MW-4 MW-11 MW-16S DPE-3 DPE-8	MW-6 MW-12 MW-16D DPE-4 GWCT
January 2018 (Quarterly)	20	MW-2 MW-8R MW-13S DPE-1 DPE-5	MW-3 MW-10 MW-13D DPE-2 DPE-7	MW-4 MW-11 MW-16S DPE-3 DPE-8	MW-6 MW-12 MW-16D DPE-4 GWCT
April 2018 (Annual)	25	MW-2 MW-8R MW-12 MW-14D MW-16D DPE-4 GWCT	MW-3 MW-9 MW-13S MW-15S DPE-1 DPE-5	MW-4 MW-10 MW-13D MW-15D DPE-2 DPE-7	MW-6 MW-11 MW-14S MW-16S DPE-3 DPE-8
July 2018 (Quarterly)	20	MW-2 MW-8R MW-13S DPE-1 DPE-5	MW-3 MW-10 MW-13D DPE-2 DPE-7	MW-4 MW-11 MW-16S DPE-3 DPE-8	MW-6 MW-12 MW-16D DPE-4 GWCT

Notes:

- MW-## - Monitoring Well
- MW-##S - Shallow Piezometer
- MW-##D - Deep Piezometer
- DPE-## - Dual Phase Extraction Well
- GWCT - Groundwater Collection Trench

Table 2

Quarterly Groundwater Monitoring Water Level Data - July 10, 2017
Former Scott Aviation Facility
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Monitoring Point Identification	Top of Casing Elevation (feet AMSL)	Depth to Water (feet from TOC)	Ground Water Elevation (feet AMSL)
Monitoring Wells			
MW-2	687.00	6.92	680.08
MW-3	687.05	12.65	674.40
MW-4	686.50	11.30	675.20
MW-6	686.46	9.29	677.17
MW-8R	686.29	11.60	674.69
MW-9	689.57	15.00	674.57
MW-10	687.70	8.69	679.01
MW-11	688.61	13.75	674.86
MW-12	686.19	6.98	679.21
Nested Piezometers			
MW-13S	686.65	8.60	678.05
MW-13D	686.78	11.15	675.63
MW-14S	685.74	7.50	678.24
MW-14D	685.88	14.75	671.13
MW-15S	687.17	4.30	682.87
MW-15D	687.87	14.06	673.81
MW-16S	688.15	10.36	677.79
MW-16D	688.16	14.25	673.91
Remedial System			
GWCT Manhole (rim)	687.22	18.58	668.64
DPE Wells			
DPE-1	687.17	14.81	672.36
DPE-2	685.32	14.12	671.20
DPE-3	685.98	14.10	671.88
DPE-4	686.00	NA	NA
DPE-5	686.91	14.70	672.21
DPE-7	685.92	11.45	674.47
DPE-8	686.03	10.40	675.63

Notes:

TOC - Top of Casing

AMSL - Above Mean Sea Level

GWCT - Groundwater Collection Trench

NA - Not Available

GWCT is 200 feet long with a 0.01 foot/foot slope to the collection manhole

Locations re-surveyed on February 23, 2016

Table 3

Summary of July 2017 Analytical Data
Former Scott Aviation Facility
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater	MW-2	MW-3	MW-4	MW-6	MW-8R	MW-10	MW-11	MW-12
Date Collected	RAO/NYCRR	07/12/17	07/12/17	07/13/17	07/12/17	07/13/17	07/12/17	07/12/17	07/12/17
Lab Sample ID	Objective	480-121042-1	480-121042-2	480-121042-3	480-121042-4	480-121042-13	480-121042-5	480-121042-6	480-121042-7
Volatile Organic Compounds by Method 8260 ($\mu\text{g/L}$)									
1,1-Dichloroethane	5*	< 1.0 U	16	93	< 1.0 U	< 400 U	< 1.0 U	0.78 J	< 1.0 U
1,2-Dichloroethane	0.6	< 1.0 U	0.29 J	< 20 U	< 1.0 U	< 400 U	< 1.0 U	< 1.0 U	< 1.0 U
2-Butanone (MEK)	50	< 10 U	< 10 U	270	< 10 U	< 4,000 U	< 10 U	< 10 U	< 10 U
Acetone	50	< 10 U	< 10 U	84 J	< 10 U	< 4,000 U	3.2 J	< 10 U	< 10 U
Benzene	1	< 1.0 U	< 1.0 U	< 20 U	< 1.0 U	< 400 U	< 1.0 U	< 1.0 U	0.84 J
Chloroethane	5*	1.2	2.7	1,200	< 1.0 U	< 400 U	< 1.0 U	< 1.0 U	8.1
cis-1,2-Dichloroethene	5*	< 1.0 U	3.0	18 J	< 1.0 U	< 400 U	< 1.0 U	1.7	< 1.0 U
Cyclohexane	5	0.42 J	< 1.0 U	20	< 1.0 U	< 400 U	< 1.0 U	< 1.0 U	< 1.0 U
Toluene	5*	< 1.0 U	< 1.0 U	20	< 1.0 U	< 400 U	< 1.0 U	< 1.0 U	< 1.0 U
trans-1,2-Dichloroethene	5	< 1.0 U	< 1.0 U	27	< 1.0 U	< 400 U	< 1.0 U	< 1.0 U	< 1.0 U
Vinyl chloride	5*	< 1.0 U	29	1,000	< 1.0 U	840	< 1.0 U	1.3	5.8
Total Volatile Organic Compounds	NA	1.6	51	2,692	0	840	3.2	3.8	14.7

Table 3

Summary of July 2017 Analytical Data
Former Scott Aviation Facility
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/NYCRR Objective	MW-13S 07/13/17 480-121042-12	MW-13D 07/13/17 480-121042-14	MW-16S 07/13/17 480-121042-8	MW-16D 07/13/17 480-121042-9
Volatile Organic Compounds by Method 8260 (µg/L)					
1,1-Dichloroethane	5*	0.89 J	< 1.0 U	< 1,000 U	30
1,2-Dichloroethane	0.6	< 2.0 U	< 1.0 U	1,200	< 5.0 U
2-Butanone (MEK)	50	< 20 U	< 10 U	< 10,000 U	< 50 U
Acetone	50	< 20 U	5.6 J	< 10,000 U	< 50 U
Benzene	1	< 2.0 U	< 1.0 U	< 1,000 U	< 5.0 U
Chloroethane	5*	11	13	2,800	130
cis-1,2-Dichloroethene	5*	35	< 1.0 U	59,000	57
Cyclohexane	5	2.0	< 1.0 U	< 1,000 U	< 5.0 U
Toluene	5*	1.7 J	< 1.0 U	800 J	< 5.0 U
trans-1,2-Dichloroethene	5	< 2.0 U	< 1.0 U	< 1,000 U	< 5.0 U
Vinyl chloride	5*	95	< 1.0 U	180,000	140
Total Volatile Organic Compounds	NA	144	19	243,800	357

Notes:

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

Site-specific RAO Ethylbenzene and 1,1,1-Trichloroethane were not detected above the reporting limit.

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit. Concentrations within this range are estimated.

U - Not detected at or above reporting limit.

NA - Not applicable.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater	DPE-1 04/17/14	DPE-1 04/06/16	DPE-1 07/06/16	DPE-1 10/27/16	DPE-1 01/16/17	DPE-1 04/18/17	DPE-1 07/11/17
Date Collected	RAO/ NYCR							
Lab Sample ID	Objective	480-58303-1	480-97989-10	480-102662-9	480-108538-3	480-112334-10	480-116720-17	480-121042-17
Volatile Organic Compounds by Method 8260 (µg/L)								
1,1,1-Trichloroethane	5*	10 U	20 U	10	5.0 U	20 U	7.7	1.0 U
1,1-Dichloroethane	5*	69	130	10	21	20	5.0 U	2.8
1,1-Dichloroethene	5	10 U	20 U	10	5.0 U	20 U	5.0 U	1.0 U
1,2-Dichloroethane	0.6	10 U	20 U	10	1.1 J	20 U	5.0 U	1.0 U
2-Butanone (MEK)	50	140	200 U	100	24 J	200 U	50 U	10
2-Hexanone	50	50 U	100 U	50	25 U	100 U	25 U	5.0 U
Acetone	50	310	200 U	100	64	65 J	50 U	36
Benzene	1	10 U	20 U	10	5.0 U	20 U	5.0 U	1.0 U
Carbon Disulfide	60	10 U	20 U	10	5.0 U	20 U	5.0 U	1.0 U
Chloroethane	5*	15	20 U	10	9.2	15 J	24	4.1
Chloromethane	5	10 U	18 J	10	5.0 U	20 U	5.0 U	1.0 U
cis-1,2-Dichloroethene	5*	71	130	10	25	16 J	12	2.4
Methylene Chloride	5	10 U	20 U	10	4.3 J	20 U	5.0 U	1.0 U
Toluene	5*	18	29	10	5.7	20 U	3.8 J	0.74 J
trans-1,2-Dichloroethene	5	10 U	20 U	10	5.0 U	20 U	5.0 U	1.0 U
Trichloroethene	5*	23	18 J	10	4.7 J	20 U	1.3 J	1.0 U
Vinyl chloride	5*	15	31	10	6.8	20 U	5.0 U	5.0 U

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCCR Objective	DPE-2 04/17/14 480-58303-6	DPE-2 04/06/16 480-97989-11	DPE-2 07/06/16 480-102662-8	DPE-2 01/16/17 480-112334-11	DPE-2 04/18/17 480-116720-18	DPE-2 07/11/17 480-121042-18
Volatile Organic Compounds by Method 8260 (µg/L)							
1,1,1-Trichloroethane	5*	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
1,1-Dichloroethane	5*	4.4	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
1,1-Dichloroethene	5	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
1,2-Dichloroethane	0.6	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
2-Butanone (MEK)	50	50 U	50 U	50 U	3.2 J	50 U	10 U
2-Hexanone	50	50 U	10 U	10 U	5.0 U	10 U	5.0 U
Acetone	50	50 U	50 U	50 U	10 U	50 U	6.0 J
Benzene	1	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
Carbon Disulfide	60	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	0.33 J
Chloroethane	5*	5.0 U	5.0 U	5.0 U	2.5	3.5 J	1.0 U
Chloromethane	5	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.7
cis-1,2-Dichloroethene	5*	240	5.0 U	5.0 U	1.0 U	2.4 J	1.0 U
Methylene Chloride	5	5.0 U	5.0 U	5.0 U	0.51 J	5.0 U	1.0 U
Toluene	5*	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
trans-1,2-Dichloroethene	5	5.0 U	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
Trichloroethene	5*	5.9	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U
Vinyl chloride	5*	54	5.0 U	5.0 U	1.0 U	5.0 U	1.0 U

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCRR Objective	DPE-3 04/17/14	DPE-3 07/24/15	DPE-3 10/21/15	DPE-3 04/06/16	DPE-3 07/07/16	DPE-3 10/27/16	DPE-3 01/16/17	DPE-3 04/18/17	DPE-3 07/11/17
Lab Sample ID	480-58303-2	480-84562-16	480-89674-15	480-97989-12	480-102824-3	480-108538-4	480-112334-12	480-116720-19	480-116720-19	480-121042-19
Volatile Organic Compounds by Method 8260 (µg/L)										
1,1,1-Trichloroethane	5*	43	10 U	20 U	5.0 U	10 U	5.0 U	20 U	5.4	20 U
1,1-Dichloroethane	5*	42	20 U	5.0 U	10 U	5.0 U	20 U	14	92	
1,1-Dichloroethene	5	26	3.1 J	20 U	5.0 U	10 U	5.0 U	20 U	20	53
1,2-Dichloroethane	0.6	10 U	10 U	20 U	5.0 U	10 U	5.0 U	20 U	1.0 U	20 U
2-Butanone (MEK)	50	50 U	610	220	50 U	100 U	50 U	200 U	10	200 U
2-Hexanone	50	25 U	50 U	100 U	25 U	50 U	25 U	100 U	10 U	100 U
Acetone	50	50 U	110	110 J	50 U	100 U	50 U	200 U	28	200 U
Benzene	1	10 U	10 U	20 U	5.0 U	10 U	5.0 U	20 U	1.0 U	20 U
Carbon Disulfide	60	10 U	10 U	20 U	5.0 U	10 U	5.0 U	20 U	0.5 J	20 U
Chloroethane	5*	10 U	23	20 U	5.0 U	10 U	5.0 U	20 U	5.5	20 U
Chloromethane	5	10 U	10 U	20 U	5.0 U	10 U	6	20 U	1.0 U	20 U
cis-1,2-Dichloroethene	5*	2,700	650	70	18	8.7 J	5.0 U	20 U	4,300	11,000
Methylene Chloride	5	10 U	6.1 J	20 U	7.5	10 U	5.0 U	20 U	1.0 U	20 U
Toluene	5*	8.0 J	8.4 J	20 U	5.0 U	10 U	5.0 U	20 U	4.1	12 J
trans-1,2-Dichloroethene	5	10 U	10 U	20 U	5.0 U	10 U	5.0 U	20 U	68	22
Trichloroethene	5*	6,500	10 U	20 U	5.0 U	10 U	3.1 J	20 U	190	69
Vinyl chloride	5*	120	240	20 U	12	43	10	45	480	10,000

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCCR Objective	DPE-4 04/17/14 480-58303-3	DPE-4 07/24/15 480-84562-17	DPE-4 10/21/15 480-89674-16	DPE-4 07/06/16 480-102662-10	DPE-4 10/27/16 480-108538-5	DPE-4 01/16/17 480-112334-13	DPE-4 04/18/17 480-116720-20	DPE-4 07/11/17 480-121042-19
Volatile Organic Compounds by Method 8260 (µg/L)									
1,1,1-Trichloroethane	5*	10 U	10 U	100 U	400 U	1.0 U	100 U	20 U	NS
1,1-Dichloroethane	5*	8.1	130	450	400 U	2.5	100 U	20	NS
1,1-Dichloroethene	5	10 U	30	460	400 U	1.0 U	100 U	17 J	NS
1,2-Dichloroethane	0.6	10 U	2.2 J	100 U	400 U	1.0 U	100 U	20 U	NS
2-Butanone (MEK)	50	50 U	65 J	1,000 U	4,000 U	10 U	1,000 U	200 U	NS
2-Hexanone	50	25 U	50 U	500 U	2,000 U	5.0 U	500 U	100 U	NS
Acetone	50	50 U	46 J	1,000 U	4,000 U	6.9 J	1,000 U	200 U	NS
Benzene	1	10 U	10 U	100 U	400 U	1.0 U	100 U	20 U	NS
Carbon Disulfide	60	10 U	3.4 J	100 U	400 U	2.1	100 U	20 U	NS
Chloroethane	5*	10 U	49	110	400 U	4.6	100 U	8 J	NS
Chloromethane	5	10 U	10 U	230	400 U	1.0 U	100 U	20 U	NS
cis-1,2-Dichloroethene	5*	510	30,000	130,000	25,000	130	4,300	4,400	NS
Methylene Chloride	5	10 U	8.1 J	100 U	260 J	5.7 J	81 J	20 U	NS
Toluene	5*	10 U	28	140	400 U	1.0 U	100 U	7 J	NS
trans-1,2-Dichloroethene	5	10 U	36	100 U	400 U	1.0 U	100 U	76	NS
Trichloroethene	5*	630	93	120	400	1.4	100 U	120	NS
Vinyl chloride	5*	31	4,700	37,000	12,000	44	1,100	1,400	NS

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCR Objective	DPE-5 04/17/14 480-58303-4	DPE-5 07/24/15 480-84562-18	DPE-5 10/21/15 480-89674-17	DPE-5 07/06/16 480-102662-13	DPE-5 10/27/16 480-108538-6	DPE-5 01/16/17 480-112334-14	DPE-5 04/18/17 480-116720-21	DPE-5 07/11/17 480-121042-21
Volatile Organic Compounds by Method 8260 (µg/L)									
1,1,1-Trichloroethane	5*	10 U	10 U	10 U	10 U	10 U	50 U	20 U	8.0 U
1,1-Dichloroethane	5*	160	30	59	17	110	150	44	45
1,1-Dichloroethene	5	2.9 J	10 U	10 U	10 U	82		20 U	8.0 U
1,2-Dichloroethane	0.6	10 U	10 U	10 U	10 U	9.3 J	50 U	20 U	8.0 U
2-Butanone (MEK)	50	26 J	330	660	78 J	100 U	500 U	200 U	80 U
2-Hexanone	50	50 U	50 U	50 U	50 U	50 U	250 U	100 U	40 U
Acetone	50	120	240	340	120	180	160 J	200 U	200
Benzene	1	10 U	10 U	10 U	10 U	10 U	50 U	20 U	8.0 U
Carbon Disulfide	60	10 U	10 U	10 U	10 U	10 U	50 U	20 U	12
Chloroethane	5*	46	51	81	87	120	130	38	60
Chloromethane	5	10 U	10 U	10 U	10 U	10 U	10 U	20 U	8.0 U
cis-1,2-Dichloroethene	5*	320	410	610	120	2,800	33,000	2,000	290
Methylene Chloride	5	10 U	4.5 J	10 U	10 U	10 U	26 J	20 U	8.0 U
Toluene	5*	30	11	9.2		10 U	37 J	7.8 J	8.0 U
trans-1,2-Dichloroethene	5	10 U	11	20		10 U	10 U	24	8.0 U
Trichloroethene	5*	160	10 U	10 U	10 U	14	250	5.5 J	8.0 U
Vinyl chloride	5*	71	180	170	71	1,600	6,400	570	190

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCRR Objective	DPE-7 04/17/14 480-58303-5	DPE-7 07/24/15 480-84562-19	DPE-7 10/21/15 480-89674-18	DPE-7 07/07/16 480-102824-4	DPE-7 10/27/16 480-108538-7	DPE-7 01/16/17 480-112334-15	DPE-7 04/18/17 480-116720-23	DPE-7 07/11/17 480-121042-22
Volatile Organic Compounds by Method 8260 (µg/L)									
1,1,1-Trichloroethane	5*	10 U	20 U	20 U	20 U	20 U	20 U	1.0 U	20 U
1,1-Dichloroethane	5*	460	250	390	63	20 U	91	120	45
1,1-Dichloroethene	5	47 J	12 J	20 U	20 U	20 U	20 U	0.48 J	20 U
1,2-Dichloroethane	0.6	10 U	20 U	20 U	20 U	20 U	20 U	0.41 J	20 U
2-Butanone (MEK)	50	50 U	150 J	940	530	210	270	280	120 J
2-Hexanone	50	50 U	100 U	10 U	100 U				
Acetone	50	50 U	1,100	530	230	130 J	140 J	150	130 J
Benzene	1	10 U	20 U	20 U	20 U	20 U	20 U	1.0	20 U
Carbon Disulfide	60	10 U	20 U	20 U	20 U	20 U	20 U	1.0 U	20 U
Chloroethane	5*	11	27	260	260	110	530	360	450
Chloromethane	5	10 U	20 U	20 U	20 U	20 U	20 U	1.0 U	20 U
cis-1,2-Dichloroethene	5*	11,000	820	680	26	27	20 U	67	20 U
Methylene Chloride	5	10 U	11 J	20 U	20 U	20 U	12 J	1.0 U	20 U
Toluene	5*	10 U	20 U	20 U	20 U	20 U	20 U	5.8	20 U
trans-1,2-Dichloroethene	5	10 U	20 U	20 U	20 U	20 U	20 U	4.1 J	20 U
Trichloroethene	5*	1,300	20 U	12 J	20 U	20 U	20 U	0.93 J	20 U
Vinyl chloride	5*	580	470	780	300	20 U	50	270	110

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 4

Summary of Dual Phase Extraction Well Groundwater Analytical Data
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCRR Objective	DPE-8 07/24/15 480-84562-20	DPE-8 10/21/15 480-89674-19	DPE-8 07/07/16 480-102824-5	DPE-8 10/27/16 480-108538-1	DPE-8 01/16/17 480-112334-16	DPE-8 04/18/17 480-116720-24	DPE-8 07/11/17 480-121042-20
Volatile Organic Compounds by Method 8260 (µg/L)								
1,1,1-Trichloroethane	5*	57	170	39	21	170	55	100 U
1,1-Dichloroethane	5*	140	590	58	22	130	50 U	310
1,1-Dichloroethene	5	50 U	20	5.0 U	4.0 J	27 J	50 U	100 U
1,2-Dichloroethane	0.6	50 U	20 U	5.0 U	5.0 U	40 U	50 U	100 U
2-Butanone (MEK)	50	540	260	50 U	50 U	400 U	500 U	1,000 U
2-Hexanone	50	250 U	100 U	25 U	25 U	200 U	250 U	500 U
Acetone	50	890	220	50 U	50 U	400 U	500 U	1,000 U
Benzene	1	50 U	20 U	5.0 U	5.0 U	40 U	50 U	100 U
Carbon Disulfide	60	50 U	11	5.0 U	5.0 U	40 U	50 U	51 J
Chloroethane	5*	50 U	54	44	12	40 U	50 U	100 U
Chloromethane	5		20 U	5.0 U	5.0 U	40 U	50 U	100 U
cis-1,2-Dichloroethene	5*	1,500	2,300	5.0 U	850	4,100	4,800	8,500
Methylene Chloride	5	23 J	20 U	5.0 U	5.0 U	40 U	50 U	100 U
Toluene	5*	50 U	20 U	5.0 U	5.0 U	40 U	50 U	100 U
trans-1,2-Dichloroethene	5	50 U	55	8.1	5.0 U	40 U	57	100 U
Trichloroethene	5*	230	92	5.4	8.4	98	36 J	100 U
Vinyl chloride	5*	1,400	1,700	110	140	920	480	2,300

Notes:

The DPE system was put back on line following the third quarter 2016 sampling event.

The injection of ABC+® occurred in November 2014 and April/May 2015.

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

Table 5

Summary of Groundwater Collection Trench Analytical Data
Former Scott Aviation Facility
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Sample ID	Groundwater RAO/ NYCRRA Objective	GWCT Manhole 07/24/15 480-84562-15	GWCT Manhole 10/19/15 480-89674-20	GWCT Manhole 01/05/16 480-93630-15	GWCT Manhole 04/04/16 480-84562-15	GWCT Manhole 07/05/16 480-102662-4	GWCT Manhole 10/27/16 480-108538-2	GWCT Manhole 01/16/17 480-112334-8	GWCT Manhole 04/20/17 480-116720-15	GWCT Manhole 07/11/17 480-121042-15
Volatile Organic Compounds by Method 8260 (µg/L)										
1,1-Dichloroethane	5*	1.3	0.7	< 1.0 U	0.4 J	< 1.0 U	< 1.0 U	< 1.0 U	0.74 J	< 1.0 U
2-Butanone (MEK)	50	2.4 J	< 10 U	< 10 U	< 10 U	< 1.0 U	< 1.0 U	< 1.0 U	< 10 U	< 10 U
Acetone	50	7.0 J	< 10 U	< 10 U	< 10 U	< 1.0 U	< 1.0 U	< 1.0 U	< 10 U	< 10 U
Chloroethane	5*	< 1.0 U	< 1.0 U	62	44	70	34	45	26	65
cis-1,2-Dichloroethene	5*	1.1	< 1.0 U	0.74 J	< 1.0 U					
Toluene	5*	< 1.0 U	< 1.0 U	0.99 J	< 1.0 U	< 1.0 U				
Total Volatile Organic Compounds	NA	12.8	0.7	63	44	70	34	45	27	65

Notes:

Bold font indicates the analyte was detected.

Bold font and bold outline indicates the screening criteria was exceeded.

* Site-specific RAO per ROD (November 1994).

J - Analyte detected at a level less than the reporting limit and greater than or equal to the method detection limit; concentrations estimated.

U - Not detected at or above reporting limit.

NA - Not applicable.

Table 6

Summary of Trichloroethene Concentrations Following November 2014 Injection Pilot Study - July 2017
Former Scott Aviation Facility - West of Plant 2 Site
NYSDEC Site Code No. 9-15-149
Lancaster, New York

Well ID	Jan 2015 ⁽¹⁾	Apr 2015	Jul 2015	Oct 2015	Jan 2016	Apr 2016	Jul 2016	Oct 2016	Jan 2017	Apr 2017	Jul 2017	TCE Reduction - Previous Sampling	TCE Reduction - Baseline Sampling
MW-2	ND	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	ND	ND
MW-3	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	ND	ND
MW-4	18,000	110	<100	<100	<100	<100	<20	<20	<20	<5	<20	ND	ND
MW-6	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	ND	ND
MW-8R	2,100	<2,000	200	<25	<1,000	<1,000	24	<100	<100	14	<400	ND	ND
MW-10	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	ND	ND
MW-11	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	ND	ND
MW-12	NS	<1	<1	<1	<1	<5	<5	<1	<4	<1	<1	ND	ND
MW-13S	19,000	31,000	<500	<10	41	<100	<4	<2	2.1	0.26	<2	ND	ND
MW-16S	160,000	26,000	5,100	<4,000	<4,000	<4,000	<2,000	<500	<500	86	<1,000	ND	ND

Notes:

(1) New baseline established following November 2015 injection pilot study.

ND - Not Detected


NS - Not Sampled

Table 7

Vapor Monitoring Results - July 2017
Former Scott Aviation Facility - West of Plant 2
NYSDEC Site Code No. 9-15-149
Lancaster, New York

	Sample ID: LRP Effluent 3Q17	AS Effluent 3Q17		
Sample Date:	7/3/2017	7/3/2017		
VOCs by Method TO-15 ($\mu\text{g}/\text{m}^3$)				
1,1-Dichloroethane	17	- U		
1,2-Dichloroethene, Total	990	0.78		
1,3-Dichlorobenzene	- U	3.9		
Chloroethane	19	- U		
Methyl Ethyl Ketone	- U	2.1		
n-Hexane	- U	0.98		
Toluene	- U	1.5		
Trichloroethene	16	- U		
Vinyl chloride	280	- U		
Total Detected VOCs ($\mu\text{g}/\text{m}^3$)	1,322	9.3		
Vacuum (inches Hg)	18	5.5		
Air Flow Rate (acf m)	136	190		
VOC discharge loading (lb/hr)	0.00067	0.00001		
Total VOC discharge loading (lb/hr)	0.00068			
Notes:				
1. $\mu\text{g}/\text{m}^3$ = micrograms per cubic meter				
2. acfm = actual cubic feet per minute				
3. Hg = Mercury				
4. scfm = standard cubic feet per minute				
5. lb/hr = pounds per hour				
6. LRP Effluent represents the untreated vapor discharge for the Liquid Ring Pump.				
7. AS Effluent represents the untreated vapor discharge for the Air Stripper.				
Qualifiers:				
U - Not detected at or above reporting limit (reporting limit not included in the Total Detected VOCs).				

FIGURES



SOURCE:
1982 GEOLOGIC SURVEY 7.5 X 15 MINUTE TOPOGRAPHIC QUADRANGLE
LANCASTER, NEW YORK

LEGEND


- AVOX PLANT 3 ADDED AFTER PUBLICATION OF LANCASTER, NEW YORK
TOPOGRAPHIC QUADRANGLE.


0 1000 2000
SCALE IN FEET

FIGURE 1
SITE LOCATION MAP

AECOM

FORMER SCOTT AVIATION FACILITY
LANCASTER, NEW YORK





AECOM

FIGURE 3
PROCESS AND INSTRUMENTATION DIAGRAM
FOR COMBINED DUAL PHASE EXTRACTION
REMEDIATION SYSTEM
FORMER SCOTT AVIATION FACILITY
LANCASTER, NEW YORK

Quarterly Groundwater Monitoring Water Level Data - July 10, 2017
 Former Scott Aviation Facility
 NYSDEC Site Code No. 9-15-149
 Lancaster, New York

Monitoring Point Identification	Top of Casing Elevation (feet AMSL)	Depth to Water (feet from TOC)	Ground Water Elevation (feet AMSL)
Monitoring Wells			
MW-2	687.00	6.92	680.08
MW-3	687.05	12.65	674.40
MW-4	686.50	11.30	675.20
MW-6	686.46	9.29	677.17
MW-8R	686.29	11.60	674.69
MW-9	689.57	15.00	674.57
MW-10	687.70	8.69	679.01
MW-11	688.61	13.75	674.86
MW-12	686.19	6.98	679.21
Nested Piezometers			
MW-13S	686.65	8.60	678.05
MW-13D	686.78	11.15	675.63
MW-14S	685.74	7.50	678.24
MW-14D	685.88	14.75	671.13
MW-15S	687.17	4.30	682.87
MW-15D	687.87	14.06	673.81
MW-16S	688.15	10.36	677.79
MW-16D	688.16	14.25	673.91
Remedial System			
GWCT Manhole (rim)	687.22	18.58	668.64
DPE Wells			
DPE-1	687.17	14.81	672.36
DPE-2	685.32	14.12	671.20
DPE-3	685.98	14.10	671.88
DPE-4	686.00	NA	NA
DPE-5	686.91	14.70	672.21
DPE-7	685.92	11.45	674.47
DPE-8	686.03	10.40	675.63

Notes:

TOC - Top of Casing


AMSL - Above Mean Sea Level

GWCT - Groundwater Collection Trench

NA - Not Available

GWCT is 200 feet long with a 0.01 foot/foot slope to the collection manhole.

Locations re-surveyed on February 23, 2016



LEGEND

- MW-13S/D ○ NESTED PIEZOMETER LOCATION
- MW-9 ● MONITORING WELL LOCATION
- DPE-1 ○ DUAL-PHASE EXTRACTION WELL LOCATION (ACTIVELY EXTRACTING)
- DPE-6 ● DUAL-PHASE EXTRACTION WELL LOCATION (OFF-LINE)
- [674.86] GROUNDWATER SURFACE ELEVATION IN FEET MSL
- 678 — ESTIMATED GROUNDWATER SURFACE CONTOUR IN FEET MSL
- GROUNDWATER FLOW DIRECTION
- (S) SHALLOW PIEZOMETER/DPE
- (D) DEEP PIEZOMETER/DPE
- GWCT — GROUNDWATER COLLECTION TRENCH (GWCT)
- APPROXIMATE PROPERTY BOUNDARY

NOTES

- GROUNDWATER ELEVATIONS WERE AVERAGED AT SHALLOW AND DEEP PIEZOMETER PAIR LOCATIONS (e.g. MW-15S/D) TO COMPARE TO ELEVATIONS MEASURED IN WELLS SCREENED ACROSS THE ENTIRE OVERBURDEN THICKNESS.
- GROUNDWATER WATER LEVELS WERE COLLECTED ON JULY 10, 2017.

AECOM

FIGURE 4
GROUNDWATER SURFACE CONTOUR MAP
JULY 2017
AVERAGE OVERBURDEN GROUNDWATER ELEVATIONS
 FORMER SCOTT AVIATION FACILITY
 LANCASTER, NEW YORK

Quarterly Groundwater Monitoring Water Level Data - July 10, 2017

Former Scott Aviation Facility

NYSDEC Site Code No. 9-15-149

Lancaster, New York

Monitoring Point Identification	Top of Casing Elevation (feet AMSL)	Depth to Water (feet from TOC)	Ground Water Elevation (feet AMSL)
Monitoring Wells			
MW-2	687.00	6.92	680.08
MW-3	687.05	12.65	674.40
MW-4	686.50	11.30	675.20
MW-6	686.46	9.29	677.17
MW-8R	686.29	11.60	674.69
MW-9	689.57	15.00	674.57
MW-10	687.70	8.69	679.01
MW-11	688.61	13.75	674.86
MW-12	686.19	6.98	679.21
Nested Piezometers			
MW-13S	686.65	8.60	678.05
MW-13D	686.78	11.15	675.63
MW-14S	685.74	7.50	678.24
MW-14D	685.88	14.75	671.13
MW-15S	687.17	4.30	682.87
MW-15D	687.87	14.06	673.81
MW-16S	688.15	10.36	677.79
MW-16D	688.16	14.25	673.91
Remedial System			
GWCT Manhole (rim)	687.22	18.58	668.64
DPE Wells			
DPE-1	687.17	14.81	672.36
DPE-2	685.32	14.12	671.20
DPE-3	685.98	14.10	671.88
DPE-4	686.00	NA	NA
DPE-5	686.91	14.70	672.21
DPE-7	685.92	11.45	674.47
DPE-8	686.03	10.40	675.63

Notes:

TOC - Top of Casing


AMSL - Above Mean Sea Level

GWCT - Groundwater Collection Trench

NA - Not Available

GWCT is 200 feet long with a 0.01 foot/foot slope to the collection manhole.

Locations re-surveyed on February 23, 2016



AECOM

FIGURE 5
GROUNDWATER SURFACE CONTOUR MAP
JULY 2017
DEEP OVERTBURDEN GROUNDWATER ELEVATIONS
FORMER SCOTT AVIATION FACILITY
LANCASTER, NEW YORK



APPENDIX A

Field Forms

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/12/2017		Casing Diameter	2		inches	
Field Personnel	EL		Casing Material	PVC			
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	690.35		1/100 ft	
Job #	60538931		Height of Riser (above land surface)			1/100 ft	
Well ID #	MW-2		Land Surface Elevation			1/100 ft	
	Upgradient	Downgradient	Screened Interval (below land surface)	7-17		1/100 ft	
Weather Conditions	cloudy						
Air Temperature	80 °F						
Total Depth (TWD) Below Top of Casing =	16.4		1/100 ft				
Depth to Groundwater (DGW) Below Top of Casing =	6.9		1/100 ft				
Length of Water Column (LWC) = TWD - DGW =			1/100 ft				
1 Casing Volume (OCV) = LWC x 0.163 =			gal				
3 Casing Volumes =			gal				
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	8 liter						
FIELD ANALYSES							
Flow Rate (ml/min)	200	200	200	200	200	200	200
Time (Military)	14:25	14:30	14:35	14:40	14:45	14:50	14:55
Depth to Groundwater Below Top of Casing (ft)	9.00	9.90	10.15	10.40	10.65	10.85	11.15
Drawdown (ft)	-2.10	-0.90	-0.25	-0.25	-0.25	-0.20	-0.30
pH (S.U.)	7.18	6.88	6.88	6.96	7.02	6.92	6.78
Sp. Cond. (mS/cm)	0.85	0.82	0.79	0.75	0.73	0.70	0.69
Turbidity (NTUs)	12.35	5.13	9.97	13.0	14.4	12.97	7.49
Dissolved Oxygen (mg/L)	2.67	0.37	0.23	0.18	0.19	0.36	0.34
Water Temperature (°C)	22.0	18.2	18.7	18.6	18.6	18.7	18.6
ORP (mV)	-65	-66.6	-66.5	-65.6	-59.6	-55.3	-55.2
Physical appearance at start	Color	clear	Physical appearance at sampling	Color	clear		
	Odor	no		Odor	no		
Sheen/Free Product	no		Sheen/Free Product	no			
COMMENTS/OBSERVATIONS	Sample time at 15:05 hrs.						

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/12/2017		Casing Diameter	2		inches	
Field Personnel	EL		Casing Material	PVC			
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	687.05		1/100 ft	
Job #	60538931		Height of Riser (above land surface)	1.15		1/100 ft	
Well ID #	MW-3		Land Surface Elevation	685.9		1/100 ft	
	Upgradient	Downgradient	Screened Interval (below land surface)	7.5 - 27.5		1/100 ft	
Weather Conditions	Sprinkles						
Air Temperature	70 °F		Container	Analysis (Method)	# Bottles	Preservative	Dup - MS/MSD
Total Depth (TWD) Below Top of Casing =	28 1/100 ft		VOA 40 mL glass	TCL VOCs (8260C)	3	HCL, 4°C	
Depth to Groundwater (DGW) Below Top of Casing =	12.7 1/100 ft						
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x 0.163 =	liter						
3 Casing Volumes =	liter						
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	9 liter						
FIELD ANALYSES							
Flow Rate (ml/min)	250	250	250	250	250	200	200
Time (Military)	11:45	11:50	11:55	12:00	12:05	12:10	12:15
Depth to Groundwater Below Top of Casing (ft)	13.25	13.60	13.95	14.30	14.70	15.00	15.20
Drawdown (ft)	-0.55	-0.35	-0.35	-0.35	-0.40	-0.30	-0.20
pH (S.U.)	7.55	7.45	7.44	7.32	7.25	7.27	7.26
Sp. Cond. (mS/cm)	1.020	1.02	1.01	1.05	1.08	1.07	1.08
Turbidity (NTUs)	4.91	4.05	7.23	4.51	5.60	4.62	5.28
Dissolved Oxygen (mg/L)	0.32	0.21	0.19	1.2	1.14	0.84	0.5
Water Temperature (°C)	13.2	13.2	13.3	13.4	13.4	13.9	13.6
ORP (mV)	-63.2	-65.1	-66.2	-61.9	-63.0	-64.8	-65.6
Physical appearance at start			Color	clear	Physical appearance at sampling	Color	clear
			Odor	no		Odor	no
Sheen/Free Product			no		Sheen/Free Product	no	
COMMENTS/OBSERVATIONS	Sample time at 12:25 hrs.						

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/13/2017		Casing Diameter	2		inches
Field Personnel	EL		Casing Material	PVC		
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	686.5		1/100 ft
Job #	60538931		Height of Riser (above land surface)	-0.39		1/100 ft
Well ID #	MW-4		Land Surface Elevation	686.89		1/100 ft
	Upgradient	Downgradient	Screened Interval (below land surface)	15.5 - 25.5		1/100 ft
Weather Conditions	Cloudy					
Air Temperature	75 °F					
Total Depth (TWD) Below Top of Casing =	26 1/100 ft					
Depth to Groundwater (DGW) Below Top of Casing =	13.8 1/100 ft					
Length of Water Column (LWC) = TWD - DGW =						
1 Casing Volume (OCV) = LWC x 0.163 = gal						
3 Casing Volumes =						
Method of Well Evacuation	Peristaltic Pump					
Method of Sample Collection	Peristaltic Pump/Poly Tubing					
Total Volume of Water Removed	5 liter					
FIELD ANALYSES						
Flow Rate (ml/min)	210	210	210	150	150	150
Time (Military)	14:17	14:22	14:27	14:32	14:37	14:42
Depth to Groundwater Below Top of Casing (ft)	14.30	16.00	17.30	17.70	17.90	18.3
Drawdown (ft)	-0.50	-1.70	-1.30	-0.40	-0.20	-0.40
pH (S.U.)	8.33	8.12	8.06	7.98	7.9	7.86
Sp. Cond. (mS/cm)	4.53	4.13	4.11	4.1	4.09	4.09
Turbidity (NTUs)	620	2.75	2.99	4.25	4.68	5.54
Dissolved Oxygen (mg/L)	0.18	0.29	0.13	0.11	0.11	0.07
Water Temperature (°C)	16.1	16.4	16.4	17.8	18.1	18.8
ORP (mV)	-287.3	-259.2	-248.1	-244.8	-243.5	-245.8
Physical appearance at start			Color	clear		
			Odor	yes, sulfur		
Sheen/Free Product			no	Physical appearance at sampling		
			Odor	yes, sulfur		
Sheen/Free Product			no			
COMMENTS/OBSERVATIONS	Sample time at 14:45 hrs.					

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/12/2017		Casing Diameter	2		inches	
Field Personnel	EL		Casing Material	PVC			
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	686.46		1/100 ft	
Job #	60538931		Height of Riser (above land surface)	-0.36		1/100 ft	
Well ID #	MW-6		Land Surface Elevation	686.82		1/100 ft	
	Upgradient	Downgradient	Screened Interval (below land surface)	14.5 - 24.5		1/100 ft	
Weather Conditions	Sprinkles						
Air Temperature	70 °F		Container	Analysis (Method)	# Bottles	Preservative	Dup - MS/MSD
Total Depth (TWD) Below Top of Casing =	25 1/100 ft		VOA 40 mL glass	TCL VOCs (8260C)	3	HCL, 4°C	Dup
Depth to Groundwater (DGW) Below Top of Casing =	9.35 1/100 ft						
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x 0.163 = 0.0 liter							
3 Casing Volumes =							
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	7 liter						
FIELD ANALYSES							
Flow Rate (ml/min)	225	200	200	200	200	200	200
Time (Military)	10:40	10:45	10:50	10:55	11:00	11:05	11:10
Depth to Groundwater Below Top of Casing (ft)	9.80	10.90	11.50	11.85	12.10	12.25	12.4
Drawdown (ft)	-0.45	-1.10	-0.60	-0.35	-0.25	-0.15	-0.15
pH (S.U.)	8.60	8.90	8.92	8.89	8.64	8.49	8.32
Sp. Cond. (mS/cm)	1.56	1.52	1.52	1.53	1.48	1.45	1.40
Turbidity (NTUs)	12.10	5.58	4.26	4.30	4.15	2.43	2.21
Dissolved Oxygen (mg/L)	0.63	0.21	0.15	0.16	0.15	0.12	0.19
Water Temperature (°C)	15.5	15.5	16.1	16.4	16.6	16.5	16.6
ORP (mV)	15.4	19.3	16.9	5.3	-38.7	-94.9	-114.3
Physical appearance at start	clear		Physical appearance at sampling	Color		clear	
	no			Odor		no	
Sheen/Free Product	no		Sheen/Free Product	no			
COMMENTS/OBSERVATIONS	Sample time at 11:20 hrs. Duplicate collected. Time of Duplicate listed as 08:00 hrs.						

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/13/2017		Casing Diameter	4		inches	
Field Personnel	EL		Casing Material	PVC			
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	686.29		1/100 ft	
Job #	60538931		Height of Riser (above land surface)	-0.29		1/100 ft	
Well ID #	MW-8R		Land Surface Elevation	686.58		1/100 ft	
	Upgradient	Downgradient	Screened Interval (below land surface)	14 - 24		1/100 ft	
Weather Conditions	Cloudy						
Air Temperature	75 °F		Container	Analysis (Method)	# Bottles	Preservative	Dup - MS/MSD
Total Depth (TWD) Below Top of Casing =	27.5 1/100 ft		VOA 40 mL glass	TCL VOCs (8260B)	3	HCL, 4°C	
Depth to Groundwater (DGW) Below Top of Casing =	12.2 1/100 ft		VOA 40 mL glass	TCL VOCs (8260B)	3	HCL, 4°C	Dup
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x 0.163 =							
3 Casing Volumes =							
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	8 liter						
FIELD ANALYSES							
Flow Rate (ml/min)	200	200	200	200	200	200	200
Time (Military)	15:10	15:15	15:20	15:25	15:30	15:35	15:40
Depth to Groundwater Below Top of Casing (ft)	12.7	13.45	14.5	15.8	16.7	17.6	18.25
Drawdown (ft)	-0.50	-0.75	-1.05	-1.30	-0.90	-0.90	-0.65
pH (S.U.)	6.98	9.18	9.23	9.24	9.25	9.17	9.05
Sp. Cond. (S/cm)	2.13	2.07	2.05	2.05	2.04	2.03	2.01
Turbidity (NTUs)	25.1	12.4	11.92	12.45	12.3	13.3	13.7
Dissolved Oxygen (g/L)	0.25	3.83	0.92	0.93	0.83	0.73	0.67
Water Temperature (°C)	17.5	16.0	16.0	15.9	16.2	15.9	16.2
ORP (mV)	-13.2	-127.9	-242.0	-241.5	-230	-220.5	-215.2
Physical appearance at start				Color	clear	Physical appearance at sampling	Color
				Odor	no		Odor
Sheen/Free Product				no		Sheen/Free Product	no
COMMENTS/OBSERVATIONS Sample time at 15:50hrs.							

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/12/2017		Casing Diameter	2		inches
Field Personnel	EL		Casing Material	PVC		
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	687.7		1/100 ft
Job #	60538931		Height of Riser (above land surface)	-0.08		1/100 ft
Well ID #	MW-10		Land Surface Elevation	687.78		1/100 ft
	Upgradient	Downgradient	Screened Interval (below land surface)	3.5 - 23.5		1/100 ft
Weather Conditions	Sun and Clouds					
Air Temperature	80 °F		Container	Analysis (Method)	# Bottles	Preservative
Total Depth (TWD) Below Top of Casing =	24 1/100 ft		VOA 40 mL glass	TCL VOCs (8260C)	3	HCL, 4°C
Depth to Groundwater (DGW) Below Top of Casing =	8.75 1/100 ft					
Length of Water Column (LWC) = TWD - DGW =						
1 Casing Volume (OCV) = LWC x 0.163 =	liter					
3 Casing Volumes =	liter					
Method of Well Evacuation	Peristaltic Pump					
Method of Sample Collection	Peristaltic Pump/Poly Tubing					
Total Volume of Water Removed	9 liter					
FIELD ANALYSES						
Flow Rate (ml/min)	225	225	225	225	225	225
Time (Military)	12:45	12:50	12:55	13:00	13:05	13:10
Depth to Groundwater Below Top of Casing (ft)	9.30	9.85	10.2	10.55	10.85	11.05
Drawdown (ft)	-0.55	-0.55	-0.35	-0.35	-0.30	-0.20
pH (S.U.)	6.99	6.89	6.88	6.90	6.88	6.90
Sp. Cond. (mS/cm)	1.75	1.74	1.750	1.75	1.74	1.73
Turbidity (NTUs)	38.0	12.66	9.89	10.35	11.36	11.10
Dissolved Oxygen (mg/L)	0.9	0.62	0.23	0.15	0.15	0.16
Water Temperature (°C)	16.5	15.6	15.50	15.6	15.8	15.6
ORP (mV)	-55.8	-59.3	-60.2	-60.5	-60.6	-60.5
Physical appearance at start			Color	clear		
			Odor	no		
Sheen/Free Product				Physical appearance at sampling		
no				Color	clear	
			Odor	no		
Sheen/Free Product				no		
no						
COMMENTS/OBSERVATIONS Sample time at 13:20hrs.						

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/12/2017	Casing Diameter	2	inches			
Field Personnel	EL	Casing Material	PVC				
Site Name	Former Scott Aviation Site - Lancaster, NY	Measuring Point Elevation	688.61	1/100 ft			
Job #	60538931	Height of Riser (above land surface)	-0.26	1/100 ft			
Well ID #	MW-11	Land Surface Elevation	688.87	1/100 ft			
	Upgradient	Downgradient	Screened Interval (below land surface)	8.5 - 28.5			
Weather Conditions	Cloudy						
Air Temperature	80	Container	Analysis (Method)	# Bottles			
Total Depth (TWD) Below Top of Casing =	28.5	VOA 40 mL glass	TCL VOCs (8260C)	3			
Depth to Groundwater (DGW) Below Top of Casing =	11.98		HCL, 4°C				
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x	0.163						
3 Casing Volumes =							
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	4	liter					
FIELD ANALYSES							
Flow Rate (ml/min)	150	200	200	200			
Time (Military)	13:40	13:45	13:50	13:55			
Depth to Groundwater Below Top of Casing (ft)	13.75	13.95	14.10	14.18			
Drawdown (ft)	-1.77	-0.20	-0.15	-0.08			
pH (S.U.)	6.91	6.83	6.81	6.81			
Sp. Cond. (mS/cm)	3.750	3.73	3.700	3.700			
Turbidity (NTUs)	15.30	5.32	3.42	3.29			
Dissolved Oxygen (mg/L)	2.02	0.73	0.51	0.52			
Water Temperature (°C)	18.2	16.2	15.9	16.2			
ORP (mV)	-54.3	-57.1	-58.6	-58.6			
Physical appearance at start		Color	clear	Physical appearance at sampling	Color	clear	
		Odor	no			Odor	no
Sheen/Free Product		no		Sheen/Free Product		no	
COMMENTS/OBSERVATIONS	Sample time at 14:05 hrs.						

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/12/2017		Casing Diameter	4		inches	
Field Personnel	EL		Casing Material	PVC			
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	686.19		1/100 ft	
Job #	60538931		Height of Riser (above land surface)	-0.36		1/100 ft	
Well ID #	MW-12		Land Surface Elevation	686.55		1/100 ft	
	Upgradient	Downgradient	Screened Interval (below land surface)	7 - 27		1/100 ft	
Weather Conditions	Light Rain						
Air Temperature	70 °F						
Total Depth (TWD) Below Top of Casing =	27.5 1/100 ft						
Depth to Groundwater (DGW) Below Top of Casing =	7.25 1/100 ft						
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x 0.163 = gal							
3 Casing Volumes =							
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Teflon Tubing						
Total Volume of Water Removed	8 liter						
FIELD ANALYSES							
VOLUME PURGED (ml)	200	200	200	200	200	200	
TIME (Military)	9:35	9:40	9:45	9:50	9:55	10:00	
Depth to Groundwater Below Top of Casing (ft)	7.90	8.50	8.85	9.15	9.40	9.65	
Drawdown (ft)	-0.65	-0.60	-0.35	-0.30	-0.25	-0.25	
pH (S.U.)	6.58	6.68	6.76	6.80	6.83	6.84	
Sp. Cond. (mS/cm)	1.60	1.60	1.60	1.60	1.59	1.60	
Turbidity (NTUs)	5.61	5.36	4.30	3.46	3.00	2.51	
Dissolved Oxygen (mg/L)	0.49	0.70	0.25	0.22	0.20	0.12	
Water Temperature (°C)	14.3	14.6	14.7	14.8	14.9	14.8	
ORP (mV)	-36.0	-63.6	-71.8	-76.4	-78.7	-78.6	
Physical appearance at start			Color	clear	Physical appearance at sampling	Color	clear
			Odor	no		Odor	no
Sheen/Free Product			no		Sheen/Free Product	no	
COMMENTS/OBSERVATIONS	Sample time at 10:10 hrs.						

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/13/2017		Casing Diameter	1		inches	
Field Personnel	EL		Casing Material	PVC			
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	685.74		1/100 ft	
Job #	60538931		Height of Riser (above land surface)	-0.50		1/100 ft	
Well ID #	MW-13S		Land Surface Elevation	686.24		1/100 ft	
	Upgradient	Downgradient	Screened Interval (below land surface)	8.5-16.5		1/100 ft	
Weather Conditions	Sprinkles						
Air Temperature	75 °F		Container	Analysis (Method)	# Bottles	Preservative	Dup - MS/MSD
Total Depth (TWD) Below Top of Casing =	16.0 1/100 ft		VOA 40 mL glass	TCL VOCs (8260B)	3	HCL, 4°C	
Depth to Groundwater (DGW) Below Top of Casing =	8.80 1/100 ft						
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x 0.163 = gal							
3 Casing Volumes =							
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	4 liter						
FIELD ANALYSES							
Flow Rate (ml/min)	175	175	175	175	175	175	150
Time (Military)	12:43	12:48	12:53	12:58	13:03	13:08	13:13
Depth to Groundwater Below Top of Casing (ft)	9.15	9.60	10.15	10.85	11.9	12.5	12.9
Drawdown (ft)	-0.35	-0.45	-0.55	-0.70	-1.05	-0.60	-0.40
pH (S.U.)	8.27	8.29	8.38	8.30	8.40	8.29	8.30
Sp. Cond. (mS/cm)	1.36	1.36	1.37	1.38	1.40	1.39	1.37
Turbidity (NTUs)	965	71.1	28.3	26.4	29	33.8	34.5
Dissolved Oxygen (mg/L)	0.65	0.47	0.66	0.29	0.25	0.24	0.27
Water Temperature (°C)	15.3	14.90	15.1	15.1	15.1	16.3	15.6
ORP (mV)	43.8	-33.8	-56.5	-64.4	-74.2	-87.6	-94.2
Physical appearance at start	Color	clear		Physical appearance at sampling	Color	clear	
	Odor	no			Odor	no	
COMMENTS/OBSERVATIONS	Sheen/Free Product		no	Sheen/Free Product	no		
Sample time at 13:15 hrs.							

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/13/2017			Casing Diameter	1		inches
Field Personnel	DZ			Casing Material	PVC		
Site Name	Former Scott Aviation Site - Lancaster, NY			Measuring Point Elevation	685.88		1/100 ft
Job #	60538931			Height of Riser (above land surface)	-0.36		1/100 ft
Well ID #	MW-13D			Land Surface Elevation	686.24		1/100 ft
		Upgradient	Downgradient	Screened Interval (below land surface)			19.5-23.5 1/100 ft
Weather Conditions							
Air Temperature	75 ° F			Container	Analysis (Method)	# Bottles	Preservative
Total Depth (TWD) Below Top of Casing =	23.5 1/100 ft			VOA 40 mL glass	TCL VOCs (8260B)	3	HCL, 4°C
Depth to Groundwater (DGW) Below Top of Casing =	11.2 1/100 ft						
Length of Water Column (LWC) = TWD - DGW =							
1 Casing Volume (OCV) = LWC x 0.163 =	gal						
3 Casing Volumes =	gal						
Method of Well Evacuation	Peristaltic Pump						
Method of Sample Collection	Peristaltic Pump/Poly Tubing						
Total Volume of Water Removed	3.5 liter						
FIELD ANALYSES							
Flow Rate (ml/min)	180	180	180	180			
Time (Military)	13:28	13:33	13:38	13:43			
Depth to Groundwater Below Top of Casing (ft)	12.75	14.10	15.25	17.20			
Drawdown (ft)	-1.55	-1.35	-1.15	-1.95			
pH (S.U.)	8.27	7.74	8.23	8.19			
Sp. Cond. (mS/cm)	1.94	1.91	1.89	1.94			
Turbidity (NTUs)	13.5	10.15	8.71	11.63			
Dissolved Oxygen (mg/L)	0.65	0.29	0.34	0.17			
Water Temperature (°C)	14.6	14.1	14.6	15.8			
ORP (mV)	-82	-69.4	-85.7	-86.1			
Physical appearance at start		Color	clear		Physical appearance at sampling	Color	clear
		Odor	no			Odor	no
Sheen/Free Product		no		Sheen/Free Product		no	
COMMENTS/OBSERVATIONS		Sample time at 13:45 hrs. Well drawing down. Grab sampled.					

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/13/2017		Casing Diameter	1		inches
Field Personnel	EL		Casing Material	PVC		
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	688.15		1/100 ft
Job #	60538931		Height of Riser (above land surface)	2.46		1/100 ft
Well ID #	MW-16S		Land Surface Elevation	685.69		1/100 ft
Upgradient		Downgradient	Screened Interval (below land surface)	12 - 18		1/100 ft
Weather Conditions	Overcast					
Air Temperature	70 °F		Container	Analysis (Method)	# Bottles	Preservative
Total Depth (TWD) Below Top of Casing =	15.4 1/100 ft		VOA 40 mL glass	TCL VOCs (8260C)	3	HCL, 4°C
Depth to Groundwater (DGW) Below Top of Casing =	10.65 1/100 ft					
Length of Water Column (LWC) = TWD - DGW =						
1 Casing Volume (OCV) = LWC x 0.163 =	liter					
3 Casing Volumes =	liter					
Method of Well Evacuation	Peristaltic Pump					
Method of Sample Collection	Peristaltic Pump/Poly Tubing					
Total Volume of Water Removed	2 liter					
FIELD ANALYSES						
Flow Rate (ml/min)	175	175				
Time (Military)	8:45	8:50				
Depth to Groundwater Below Top of Casing (ft)	13.20	15.20				
Drawdown (ft)	-2.55	-2.00				
pH (S.U.)	7.17	7.01				
Sp. Cond. (mS/cm)	2.55	2.61				
Turbidity (NTUs)	15.9	14.9				
Dissolved Oxygen (mg/L)	0.44	0.27				
Water Temperature (°C)	14.1	14.8				
ORP (mV)	-97.2	-71.3				
Physical appearance at start		Color <u>clear</u>	Physical appearance at sampling		Color <u>clear</u>	
		Odor <u>yes</u>			Odor <u>yes</u>	
Sheen/Free Product <u>no</u>		Sheen/Free Product <u>no</u>				
COMMENTS/OBSERVATIONS	Dry at 08:52 hrs. Let recharge. Returned to grab sample at end of day. Sample time at 16:00 hrs. recovered to 13.00' btec.					

GROUNDWATER SAMPLING LOG

Page 1 of 1

Date (mo/day/yr)	7/13/2017		Casing Diameter	1		inches
Field Personnel	EL		Casing Material	PVC		
Site Name	Former Scott Aviation Site - Lancaster, NY		Measuring Point Elevation	688.16		1/100 ft
Job #	60538931		Height of Riser (above land surface)	2.47		1/100 ft
Well ID #	MW-16D		Land Surface Elevation	685.69		1/100 ft
	Upgradient	Downgradient	Screened Interval (below land surface)	20-24		1/100 ft
Weather Conditions	Overcast					
Air Temperature	70 °F					
Total Depth (TWD) Below Top of Casing =	24		1/100 ft			
Depth to Groundwater (DGW) Below Top of Casing =	14.3		1/100 ft			
Length of Water Column (LWC) = TWD - DGW =			1/100 ft			
1 Casing Volume (OCV) = LWC x	0.163	=	gal			
3 Casing Volumes =			gal			
Method of Well Evacuation	Peristaltic Pump					
Method of Sample Collection	Peristaltic Pump/Poly Tubing					
Total Volume of Water Removed	2 liter					
FIELD ANALYSES						
Flow Rate (ml/min)	100	100	100			
Time (Military)	8:57	9:02	9:07			
Depth to Groundwater Below Top of Casing (ft)	16	17.35	18.45			
Drawdown (ft)	-1.70	-1.35	-1.10			
pH (S.U.)	7.61	7.86	7.82			
Sp. Cond. (mS/cm)	1.21	1.17	1.14			
Turbidity (NTUs)	8.14	10.20	3.33			
Dissolved Oxygen (g/L)	0.82	0.28	0.22			
Water Temperature (°C)	14.7	14.3	14.2			
ORP (mV)	-92.2	-103.3	-92.1			
Physical appearance at start	Color	clear		Physical appearance at sampling	Color	clear
	Odor	no			Odor	no
Sheen/Free Product	no		Sheen/Free Product	no		
COMMENTS/OBSERVATIONS	Well drawing down. Grab sampled. Sample time at 09:10hrs.					



APPENDIX B

Summary of Groundwater Elevations

MONITORING WELL MW-2
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
11/7/2003	7.29	683.06
4/8/2004	NM	NA
10/12/2004	NM	NA
1/6/2005	5.92	684.43
4/14/2005	6.50	683.85
7/20/2005	7.77	682.58
10/4/2005	6.08	684.27
1/5/2006	9.56	680.79
4/11/2006	6.65	683.70
7/10/2006	7.79	682.56
10/18/2006	6.11	684.24
1/9/2007	6.27	684.08
2/28/2007	5.20	685.15
4/16/2007	5.99	684.36
7/2/2007	7.22	683.13
10/15/2007	8.15	682.20
1/8/2008	5.73	684.62
4/2/2008	5.95	684.40
7/1/2008	4.90	685.45
9/30/2008	7.40	682.95
1/19/2009	6.75	683.60
4/14/2009	6.15	684.20
7/21/2009	6.25	684.10
10/14/2009	5.85	684.50
1/18/2010	7.00	683.35
4/8/2010	5.45	684.90
7/12/2010	6.10	684.25
10/11/2010	7.00	683.35
1/11/2011	6.80	683.55
4/4/2011	5.70	684.65
7/25/2011	4.75	685.60
10/3/2011	4.13	686.22
1/12/2012	6.40	683.95
4/2/2012	6.00	684.35
7/5/2012	6.47	683.88
10/11/2012	7.17	683.18
1/21/2013	6.72	683.63
4/1/2013	6.10	684.25
7/1/2013	6.84	683.51
10/9/2013	6.70	683.65
1/21/2014	6.00	684.35
4/7/2014	4.95	685.40
7/16/2014	6.72	683.63
10/14/2014	6.79	683.56
1/20/2015	7.12	683.23
4/6/2015	5.74	684.61
7/22/2015	6.19	684.16
10/19/2015	5.79	684.56
1/5/2016	6.41	683.94
4/4/2016	5.68	681.42
7/5/2016	5.56	683.12
10/24/2016	5.56	683.12
1/16/2017	6.21	682.47
4/18/2017	6.06	682.47
7/11/2017	6.92	681.76

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 690.35

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 687.1

MONITORING WELL MW-2
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-3
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
11/7/2003	12.76	674.96
4/8/2004	NM	NA
10/12/2004	NM	NA
1/6/2005	11.65	676.07
4/14/2005	12.64	675.08
7/20/2005	12.73	674.99
10/4/2005	7.38	680.34
1/5/2006	11.31	676.41
4/11/2006	11.84	675.88
7/10/2006	12.31	675.41
10/18/2006	10.82	676.9
1/9/2007	10.99	676.73
2/28/2007	3.99	683.73
4/16/2007	11.87	675.85
7/2/2007	13.35	674.37
10/17/2007	13.1	674.62
1/8/2008	7.61	680.11
4/2/2008	11.71	676.01
7/1/2008	10.75	676.27
9/30/2008	11.95	675.07
1/19/2009	10.94	676.08
4/14/2009	10.94	676.08
7/21/2009	11.51	675.51
10/14/2009	10.75	676.27
1/18/2010	12.38	674.64
4/8/2010	11.02	676.00
7/12/2010	9.18	677.84
10/11/2010	10.9	676.12
1/12/2011	11.3	675.72
4/4/2011	10.7	676.32
7/25/2011	4.38	682.64
10/3/2011	3.14	683.88
1/12/2012	10.65	676.37
4/2/2012	9.81	677.21
7/5/2012	8.56	678.46
10/11/2012	9.77	677.25
1/21/2013	11.15	675.87
4/1/2013	8.56	678.46
7/1/2013	11.85	675.17
10/9/2013	10.43	676.59
1/21/2014	10.45	676.57
4/7/2014	11.77	675.25
7/16/2014	10.29	676.73
10/14/2014	9.65	677.37
1/20/2015	10.15	676.87
4/6/2015	8.94	678.08
7/22/2015	7.98	679.04
10/19/2015	5.15	681.87
1/5/2016	9.01	678.01
4/4/2016	8.00	679.05
7/5/2016	5.86	681.19
10/24/2016	5.86	681.19
1/16/2017	10.58	676.47
4/18/2017	12.29	676.47
7/11/2017	12.65	674.40

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 687.72

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 687.02

MONITORING WELL MW-3
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-4
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
11/7/2003	8.54	678.10
4/8/2004	NM	NA
10/12/2004	11.40	675.24
1/6/2005	9.20	677.44
4/14/2005	NM	NA
7/20/2005	NM	NA
10/4/2005	15.24	671.40
1/5/2006	15.71	670.93
4/11/2006	18.56	668.08
7/10/2006	15.02	671.62
10/18/2006	15.21	671.43
1/9/2007	14.00	672.64
2/28/2007	2.54	684.10
4/16/2007	12.45	674.19
7/2/2007	14.89	671.75
10/17/2007	12.91	673.73
1/8/2008	5.59	681.05
4/2/2008	9.31	677.33
7/1/2008	13.91	672.51
9/30/2008	13.55	672.87
1/19/2009	10.78	675.64
4/14/2009	8.90	677.52
7/21/2009	12.35	674.07
10/14/2009	10.40	676.02
1/18/2010	8.90	677.52
4/8/2010	10.90	675.52
7/12/2010	14.00	672.42
10/11/2010	16.69	669.73
1/12/2011	16.35	670.07
4/4/2011	17.67	668.75
7/25/2011	2.32	684.10
10/3/2011	2.98	683.44
1/12/2012	13.26	673.16
4/2/2012	13.10	673.32
7/6/2012	9.66	676.76
10/11/2012	18.60	667.82
1/21/2013	17.04	669.38
4/1/2013	18.65	667.77
7/1/2013	19.10	667.32
10/9/2013	10.10	676.32
1/21/2014	NM*	NA
4/7/2014	18.85	667.57
7/16/2014	10.74	675.68
10/14/2014	8.52	677.90
1/20/2015	10.95	675.47
4/6/2015	9.05	677.37
7/22/2015	7.55	678.87
10/19/2015	4.59	681.83
1/5/2016	9.92	676.50
4/4/2016	8.20	678.30
7/5/2016	4.94	681.56
10/24/2016	4.94	681.56
1/16/2017	10.80	675.70
4/18/2017	11.92	675.70
7/11/2017	11.30	675.20

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 686.64


DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 686.42

NM* - Well could not be accessed due to snow cover

MONITORING WELL MW-4
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-6
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
11/7/2003	11.06	675.62
4/8/2004	NM	NA
10/12/2004	9.95	676.73
1/6/2005	13.00	673.68
4/14/2005	11.57	675.11
7/20/2005	12.88	673.80
10/4/2005	8.55	678.13
1/5/2006	12.11	674.57
4/11/2006	11.91	674.77
7/10/2006	12.5	674.18
10/18/2006	11.02	675.66
1/9/2007	11.1	675.58
2/28/2007	4.35	682.33
4/16/2007	11.81	674.87
7/2/2007	12.85	673.83
10/17/2007	13.09	673.59
1/8/2008	7.02	679.66
4/2/2008	11.00	675.68
7/1/2008	10.98	675.55
9/30/2008	11.39	675.14
1/19/2009	9.68	676.85
4/14/2009	10.02	676.51
7/21/2009	11.50	675.03
10/14/2009	10.35	676.18
1/18/2010	11.20	675.33
4/8/2010	10.05	676.48
7/12/2010	9.25	677.28
10/11/2010	9.91	676.62
1/12/2011	10.56	675.97
4/4/2011	10.27	676.26
7/25/2011	4.17	682.36
10/3/2011	3.45	683.08
1/12/2012	9.86	676.67
4/2/2012	9.39	677.14
7/5/2012	7.64	678.89
10/11/2012	10.80	675.73
1/21/2013	10.12	676.41
4/1/2013	8.41	678.12
7/1/2013	11.18	675.35
10/9/2013	9.32	677.21
1/21/2014	9.95	676.58
4/7/2014	10.75	675.78
7/16/2014	9.61	676.92
10/14/2014	8.60	677.93
1/20/2015	9.20	677.33
4/6/2015	8.08	678.45
7/22/2015	7.28	679.25
10/19/2015	4.82	681.71
1/5/2016	8.41	678.12
4/4/2016	6.98	679.48
7/5/2016	5.73	680.73
10/24/2016	5.73	680.73
1/16/2017	8.96	677.50
4/18/2017	8.34	678.12
7/11/2017	9.29	677.17

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 686.68

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 686.53

MONITORING WELL MW-6
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-8R
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	NM	NA
10/12/2004	12.75	672.92
1/6/2005	7.45	678.22
4/14/2005	14.45	671.22
7/20/2005	NM	NA
10/4/2005	NM	NA
1/6/2006	15.51	670.16
4/11/2006	15.65	670.02
7/10/2006	14.9	670.77
10/18/2006	15.72	669.95
1/9/2007	15.76	669.91
2/28/2007	10.78	674.89
4/16/2007	15.60	670.07
7/2/2007	16.29	669.38
10/15/2007	18.50	667.17
1/8/2008	4.99	680.68
4/2/2008	13.19	672.48
7/1/2008	12.15	674.06
9/30/2008	15.83	670.38
1/19/2009	11.55	674.66
4/14/2009	11.20	675.01
7/21/2009	13.57	672.64
10/14/2009	12.76	673.45
1/18/2010	11.26	674.95
4/8/2010	14.95	671.26
7/12/2010	13.74	672.47
10/11/2010	12.34	673.87
1/12/2011	13.10	673.11
4/4/2011	14.88	671.33
7/25/2011	3.25	682.96
10/3/2011	4.50	681.71
1/12/2012	12.96	673.25
4/2/2012	11.70	674.51
7/5/2012	10.34	675.87
10/11/2012	13.38	672.83
1/21/2013	14.90	671.31
4/1/2013	10.82	675.39
7/1/2013	12.70	673.51
10/9/2013	9.25	676.96
1/21/2014	NM*	NA
4/7/2014	14.55	671.66
7/16/2014	8.97	677.24
10/14/2014	5.85	680.36
1/20/2015	9.80	676.41
4/6/2015	7.55	678.66
7/22/2015	8.22	677.99
10/19/2015	4.90	681.31
1/5/2016	8.95	677.26
4/4/2016	8.10	678.19
7/5/2016	4.99	681.30
10/24/2016	4.99	681.30
1/16/2017	10.35	675.94
4/18/2017	13.68	675.94
7/11/2017	11.60	674.69

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 685.67


DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 686.21

NM* - Well could not be accessed due to snow cover

MONITORING WELL MW-8R
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-9
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
11/7/2003	13.03	672.4
4/8/2004	NM	NA
10/12/2004	13.68	671.75
1/6/2005	12.89	672.54
4/14/2005	12.74	672.69
7/20/2005	13.88	671.55
10/4/2005	7.22	678.21
1/5/2006	12.79	672.64
4/11/2006	13.50	671.93
7/10/2006	13.24	672.19
10/18/2006	11.00	674.43
1/9/2007	12.24	673.19
2/28/2007	1.66	683.77
4/16/2007	13.15	672.28
7/2/2007	13.00	672.43
10/17/2007	13.95	671.48
1/8/2008	6.70	678.73
4/2/2008	10.61	674.82
7/1/2008	14.25	674.39
9/30/2008	15.67	672.97
1/19/2009	14.48	674.16
4/14/2009	15.48	673.16
7/21/2009	15.20	673.44
10/10/2009	15.06	673.58
1/18/2010	17.00	671.64
4/8/2010	15.40	673.24
7/12/2010	12.42	676.22
10/11/2010	14.21	674.43
1/12/2011	15.29	673.35
4/4/2011	14.55	674.09
7/25/2011	5.75	682.89
10/3/2011	4.58	684.06
1/12/2012	14.75	673.89
4/2/2012	14.52	674.12
7/5/2012	11.48	677.16
10/11/2012	12.66	675.98
1/21/2013	14.44	674.20
4/1/2013	11.87	676.77
7/1/2013	16.54	672.10
10/9/2013	13.68	674.96
1/21/2014	15.38	673.26
4/7/2014	16.30	672.34
7/16/2014	13.71	674.93
10/14/2014	13.09	675.55
1/20/2015	13.92	674.72
4/6/2015	12.41	676.23
7/22/2015	10.72	677.92
10/19/2015	7.06	681.58
1/5/2016	12.09	676.55
4/4/2016	11.38	678.19
7/5/2016	7.41	682.16
10/24/2016	7.41	682.16
1/16/2017	13.72	675.85
4/18/2017	14.24	675.85
7/11/2017	15.00	674.57

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 685.43

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 688.64

MONITORING WELL MW-9
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-10
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
11/7/2003	10.75	676.97
4/8/2004	NM	NA
10/12/2004	NM	NA
1/6/2005	10.28	677.44
4/14/2005	11.50	676.22
7/20/2005	12.43	675.29
10/4/2005	9.58	678.14
1/5/2006	11.28	676.44
4/11/2006	10.91	676.81
7/10/2006	10.90	676.82
10/18/2006	10.13	677.59
1/9/2007	10.21	677.51
2/28/2007	4.30	683.42
4/16/2007	10.93	676.79
7/2/2007	12.21	675.51
10/17/2007	13.15	674.57
1/8/2008	7.03	680.69
4/2/2008	9.91	677.81
7/1/2008	10.04	677.37
9/30/2008	11.05	676.36
1/19/2009	9.74	677.67
4/14/2009	9.14	678.27
7/21/2009	10.56	676.85
10/14/2009	9.37	678.04
1/18/2010	10.59	676.82
4/8/2010	9.35	678.06
7/12/2010	9.12	678.29
10/11/2010	10.20	677.21
1/12/2011	10.00	677.41
4/4/2011	9.61	677.80
7/25/2011	4.45	682.96
10/3/2011	4.25	683.16
1/12/2012	9.82	677.59
4/2/2012	8.51	678.90
7/5/2012	7.55	679.86
10/11/2012	10.65	676.76
1/21/2013	9.59	677.82
4/1/2013	8.30	679.11
7/1/2013	9.77	677.64
10/9/2013	8.65	678.76
1/21/2014	8.73	678.68
4/7/2014	9.25	678.16
7/16/2014	8.65	678.76
10/14/2014	8.02	679.39
1/20/2015	8.50	678.91
4/6/2015	7.40	680.01
7/22/2015	6.84	680.57
10/19/2015	5.40	682.01
1/5/2016	7.89	679.52
4/4/2016	6.67	681.03
7/5/2016	5.77	681.93
10/24/2016	5.77	681.93
1/16/2017	8.13	679.57
4/18/2017	7.54	679.57
7/11/2017	8.69	679.01

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 687.72

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 687.41

MONITORING WELL MW-10
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-11
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	NM	NA
10/12/2004	NM	NA
1/6/2005	15.59	673.02
4/14/2005	11.59	677.02
7/20/2005	17.34	671.27
10/4/2005	10.45	678.16
1/5/2006	16.58	672.03
4/11/2006	13.52	675.09
7/10/2006	13.75	674.86
10/18/2006	14.35	674.26
1/9/2007	15.26	673.35
2/28/2007	6.34	682.27
4/16/2007	11.55	677.06
7/2/2007	17.30	671.31
10/16/2007	17.69	670.92
1/8/2008	11.73	676.88
4/2/2008	14.78	673.83
7/1/2008	13.91	674.74
9/30/2008	15.25	673.40
1/19/2009	13.45	675.20
4/14/2009	13.50	675.15
7/21/2009	14.51	674.14
10/14/2009	13.85	674.80
1/18/2010	16.38	672.27
4/8/2010	13.90	674.75
7/12/2010	12.60	676.05
10/11/2010	14.80	673.85
1/12/2011	NA	
4/4/2011	14.52	674.13
7/25/2011	4.48	684.17
10/3/2011	4.05	684.60
1/12/2012	8.96	679.69
4/2/2012	12.87	675.78
7/5/2012	10.53	678.12
10/11/2012	14.40	674.25
1/21/2013	14.75	673.90
4/1/2013	11.66	676.99
7/1/2013	14.99	673.66
10/9/2013	12.25	676.40
1/21/2014	13.75	674.90
4/7/2014	14.56	674.09
7/16/2014	12.64	676.01
10/14/2014	12.26	676.39
1/20/2015	12.31	676.34
4/6/2015	11.95	676.70
7/22/2015	8.49	680.16
10/19/2015	8.75	679.90
1/5/2016	12.53	676.12
4/4/2016	10.84	677.77
7/5/2016	9.37	679.24
10/24/2016	9.37	679.24
1/16/2017	9.60	679.01
4/18/2017	11.98	679.01
7/11/2017	13.75	674.86

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 688.61

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 688.65

MONITORING WELL MW-11
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-12
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	NM	
10/12/2004	10.64	675.15
1/6/2005	6.18	679.61
4/14/2005	6.80	678.99
7/20/2005	11.95	673.84
10/4/2005	7.36	678.43
1/5/2006	6.80	678.99
4/11/2006	6.76	679.03
7/10/2006	11.35	674.44
10/18/2006	NM*	NA
1/9/2007	6.35	679.44
2/28/2007	NM*	NA
4/16/2007	7.38	678.41
7/2/2007	11.42	674.37
10/15/2007	12.00	673.79
1/8/2008	4.31	681.48
4/2/2008	5.86	679.93
7/1/2008	7.10	679.04
9/30/2008	10.92	675.22
1/19/2009	NM*	NA
4/14/2009	7.14	679
7/21/2009	9.66	676.48
10/14/2009	8.83	677.31
1/18/2010	7.40	678.74
4/8/2010	7.10	679.04
7/12/2010	8.48	677.66
10/11/2010	8.64	677.51
1/12/2011	6.32	679.83
4/4/2011	5.69	680.46
7/25/2011	3.5	682.65
10/3/2011	2.67	683.48
1/12/2012	5.41	680.74
4/2/2012	5.30	680.85
7/5/2012	7.20	678.95
10/11/2012	6.75	679.40
1/21/2013	5.51	680.64
4/1/2013	5.07	681.08
7/1/2013	7.88	678.27
10/9/2013	5.20	680.95
1/21/2014	NM*	NA
4/7/2014	5.76	680.39
7/16/2014	6.60	679.55
10/14/2014	5.15	681.00
1/20/2015	NM*	NA
4/6/2015	4.10	682.05
7/22/2015	4.82	681.33
10/19/2015	3.80	682.35
1/5/2016	3.94	682.21
4/4/2016	3.67	682.52
7/5/2016	4.29	681.90
10/24/2016	4.29	681.90
1/16/2017	4.40	681.79
4/18/2017	4.59	681.79
7/11/2017	6.98	679.21

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 685.79


NM* - Well could not be accessed due to snow cover

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 686.15

MONITORING WELL MW-12
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-13S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	7.01	679.56
10/12/2004	13.47	673.10
1/6/2005	7.24	679.33
4/14/2005	13.91	672.66
7/20/2005	12.81	673.76
10/4/2005	13.35	673.22
1/5/2006	13.79	672.78
4/11/2006	12.45	674.12
7/10/2006	13.02	673.55
10/18/2006	10.99	675.58
1/9/2007	11.35	675.22
2/28/2007	3.49	683.08
4/16/2007	12.01	674.56
7/2/2007	13.20	673.37
10/18/2007	12.77	673.80
1/8/2008	5.08	681.49
4/2/2008	5.45	681.12
7/1/2008	9.70	676.90
9/30/2008	11.80	674.80
1/19/2009	8.70	677.90
4/14/2009	8.64	677.96
7/21/2009	10.91	675.69
10/14/2009	9.18	677.42
1/18/2010	9.80	676.80
4/8/2010	8.30	678.30
7/12/2010	9.96	676.64
10/11/2010	10.29	676.31
1/12/2011	7.53	679.07
4/4/2011	8.00	678.60
7/25/2011	2.55	684.05
10/3/2011	1.81	684.79
1/12/2012	8.11	678.49
4/2/2012	8.06	678.54
7/5/2012	8.71	677.89
10/11/2012	9.57	677.03
1/21/2013	13.85	672.75
4/1/2013	6.44	680.16
7/1/2013	6.44	680.16
10/9/2013	4.10	682.50
1/21/2014	4.95	681.65
4/7/2014	6.02	680.58
7/16/2014	5.42	681.18
10/14/2014	4.41	682.19
1/20/2015	6.10	680.50
4/6/2015	4.69	681.91
7/22/2015	7.97	678.63
10/19/2015	3.95	682.65
1/5/2016	5.90	680.70
4/4/2016	5.05	681.60
7/5/2016	3.90	682.75
10/24/2016	3.90	682.75
1/16/2017	7.20	679.45
4/18/2017	6.11	679.45
7/11/2017	8.60	678.05

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 686.57

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 686.60

MONITORING WELL MW-13S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-13D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	13.28	673.43
10/12/2004	14.87	671.84
1/6/2005	14.55	672.16
4/14/2005	15.32	671.39
7/20/2005	15.65	671.06
10/4/2005	9.44	677.27
1/5/2006	15.83	670.88
4/11/2006	15.41	671.30
7/10/2006	13.79	672.92
10/18/2006	13.17	673.54
1/9/2007	14.41	672.30
2/28/2007	3.28	683.43
4/16/2007	14.66	672.05
7/2/2007	15.68	671.03
10/18/2007	15.80	670.91
1/8/2008	8.69	678.02
4/2/2008	12.86	673.85
7/1/2008	12.55	674.18
9/30/2008	13.89	672.84
1/19/2009	12.10	674.63
4/14/2009	11.78	674.95
7/21/2009	12.86	673.87
10/14/2009	11.59	675.14
1/18/2010	13.88	672.85
4/8/2010	12.00	674.73
7/12/2010	11.90	674.83
10/11/2010	13.34	673.39
1/12/2011	13.2	673.53
4/4/2011	13.13	673.60
7/25/2011	3.33	683.40
10/3/2011	2.55	684.18
1/12/2012	12.34	674.39
4/2/2012	11.76	674.97
7/5/2012	9.25	677.48
10/11/2012	13.00	673.73
1/21/2013	13.85	672.88
4/1/2013	11.01	675.72
7/1/2013	14.26	672.47
10/9/2013	10.36	676.37
1/21/2014	11.45	675.28
4/7/2014	13.65	673.08
7/16/2014	10.74	675.99
10/14/2014	9.41	677.32
1/20/2015	11.02	675.71
4/6/2015	9.35	677.38
7/22/2015	7.44	679.29
10/19/2015	4.55	682.18
1/5/2016	10.31	676.42
4/4/2016	8.65	678.13
7/5/2016	5.06	681.72
10/24/2016	5.06	681.72
1/16/2017	12.50	674.28
4/18/2017	10.10	674.28
7/11/2017	11.15	675.63

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 686.71

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 686.73

MONITORING WELL MW-13D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-14S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	5.14	680.17
10/12/2004	8.57	676.74
1/6/2005	6.27	679.04
4/14/2005	5.16	680.15
7/20/2005	8.32	676.99
10/4/2005	6.14	679.17
1/5/2006	8.41	676.90
4/11/2006	7.75	677.56
7/10/2006	8.18	677.13
10/18/2006	9.00	676.31
1/9/2007	6.61	678.70
2/28/2007	1.50	683.81
4/16/2007	3.45	681.86
7/2/2007	8.36	676.95
10/15/2007	9.45	675.86
1/8/2008	4.65	680.66
4/2/2008	4.47	680.84
7/1/2008	6.37	679.33
9/30/2008	8.90	676.80
1/19/2009	6.15	679.55
4/14/2009	7.70	678.00
7/21/2009	7.25	678.45
10/14/2009	7.05	678.65
1/18/2010	NM	
4/8/2010	6.50	678.81
7/12/2010	6.54	678.77
10/11/2010	5.90	679.80
1/12/2011	6.83	678.87
4/4/2011	6.34	679.36
7/25/2011	2.59	683.11
10/3/2011	1.98	683.72
1/12/2012	5.10	680.60
4/2/2012	4.55	681.15
7/5/2012	7.15	678.55
10/11/2012	6.67	679.03
1/21/2013	5.15	680.55
4/1/2013	5.05	680.65
7/1/2013	6.81	678.89
10/9/2013	5.60	680.10
1/21/2014	5.68	680.02
4/7/2014	6.03	679.67
7/16/2014	5.49	680.21
10/14/2014	5.61	680.09
1/20/2015	5.55	680.15
4/6/2015	4.58	681.12
7/22/2015	3.59	682.11
10/19/2015	3.70	682.00
1/5/2016	3.92	681.78
4/4/2016	8.80	676.90
7/5/2016	3.80	681.90
10/24/2016	3.80	681.90
1/16/2017	5.10	680.60
4/18/2017	5.44	680.26
7/11/2017	7.50	678.20

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 685.31

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 685.70

MONITORING WELL MW-14S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-14D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	13.21	672.22
10/12/2004	14.55	670.88
1/6/2005	15.97	669.46
4/14/2005	13.25	672.18
7/20/2005	18.20	667.23
10/4/2005	13.26	672.17
1/5/2006	19.08	666.35
4/11/2006	19.79	665.64
7/10/2006	17.16	668.27
10/18/2006	19.44	665.99
1/9/2007	14.71	670.72
2/28/2007	2.67	682.76
4/16/2007	19.74	665.69
7/2/2007	19.68	665.75
10/15/2007	19.76	665.67
1/8/2008	7.92	677.51
4/2/2008	14.41	671.02
7/1/2008	14.45	671.37
9/30/2008	15.39	670.43
1/19/2009	13.55	672.27
4/14/2009	20.10	665.72
7/21/2009	15.15	670.67
10/14/2009	20.27	665.55
1/18/2010	20.40	665.42
4/8/2010	15.40	670.42
7/12/2010	17.15	668.67
10/11/2010	14.40	671.42
1/12/2011	17.92	667.90
4/4/2011	16.23	669.59
7/25/2011	3.10	682.72
10/3/2011	2.72	683.10
1/12/2012	15.30	670.52
4/2/2012	16.50	669.32
7/5/2012	12.81	673.01
10/11/2012	14.55	671.27
1/21/2013	13.45	672.37
4/1/2013	10.78	675.04
7/1/2013	19.85	665.97
10/9/2013	10.02	675.80
1/21/2014	18.20	667.62
4/7/2014	17.95	667.87
7/16/2014	12.99	672.83
10/14/2014	10.70	675.12
1/20/2015	13.49	672.33
4/6/2015	11.30	674.52
7/22/2015	8.62	677.20
10/19/2015	4.10	681.72
1/5/2016	11.70	674.12
4/4/2016	17.98	667.90
7/5/2016	4.67	681.21
10/24/2016	4.67	681.21
1/16/2017	15.89	669.99
4/18/2017	12.45	669.99
7/11/2017	14.74	671.14

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing


TOC Elevation - 685.43

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 685.82'

MONITORING WELL MW-14D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-15S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	1.20	685.44
10/12/2004	5.26	681.38
1/6/2005	0.35	686.29
4/14/2005	2.31	684.33
7/20/2005	4.78	681.86
10/4/2005	2.22	684.42
1/5/2006	0.70	685.94
4/11/2006	2.00	684.64
7/10/2006	4.75	681.89
1/9/2007	0.05	686.59
2/28/2007	0.00	686.64
4/16/2007	0.50	686.14
7/2/2007	4.67	681.97
10/16/2007	4.80	681.84
1/8/2008	0.70	685.94
4/2/2008	0.00	686.64
7/1/2008	0.50	687.02
9/30/2008	3.14	684.38
1/19/2009	1.50	686.02
4/14/2009	1.60	685.92
7/21/2009	1.11	686.41
10/14/2009	1.11	686.41
1/18/2010	0.80	686.72
4/8/2010	2.00	685.52
7/12/2010	2.80	684.72
10/11/2010	3.14	684.38
1/12/2011	1.40	686.12
4/4/2011	0.50	687.02
7/25/2011	2.51	685.01
10/3/2011	0.20	687.32
1/12/2012	0.50	687.02
4/2/2012	1.40	686.12
7/5/2012	3.90	683.62
10/1/2012	3.18	684.34
1/21/2013	0.00	687.52
4/1/2013	0.50	687.02
7/1/2013	1.73	685.79
10/9/2013	2.10	685.42
1/21/2014	1.75	685.77
4/7/2014	0.90	686.62
7/16/2014	1.91	685.61
10/14/2014	2.00	685.52
1/20/2015	1.60	685.92
4/6/2015	0.51	687.01
7/22/2015	1.41	686.11
10/19/2015	2.20	685.32
1/5/2016	1.15	686.37
4/4/2016	0.70	687.17
7/5/2016	3.61	683.56
10/24/2016	3.61	683.56
1/16/2017	1.20	685.97
4/18/2017	0.90	685.97
7/11/2017	4.30	682.87

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 686.64'


DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

Measured from ground surface from 4/4/16 (687.87')

TOC Elevation as of 6/13/08 - 687.52'

MONITORING WELL MW-15S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-15D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	15.70	671.61
10/12/2004	17.42	669.89
1/6/2005	15.74	671.57
4/14/2005	16.99	670.32
7/20/2005	17.31	670.00
10/4/2005	8.94	678.37
1/5/2006	16.16	671.15
4/11/2006	16.90	670.41
7/10/2006	15.78	671.53
10/18/2006	15.50	671.81
1/9/2007	15.80	671.51
2/28/2007	4.10	683.21
4/16/2007	16.61	670.70
7/2/2007	17.20	670.11
10/16/2007	16.70	670.61
1/8/2008	8.99	678.32
4/2/2008	15.01	672.30
7/1/2008	14.64	672.98
9/30/2008	16.24	671.38
1/19/2009	15.00	672.62
4/14/2009	14.21	673.41
7/21/2009	14.61	673.01
10/14/2009	14.81	672.81
1/18/2010	16.89	670.73
4/8/2010	15.00	672.62
7/12/2010	13.00	674.62
10/11/2010	13.00	674.62
1/12/2011	15.65	671.97
4/4/2011	15.51	672.11
7/25/2011	3.73	683.89
10/3/2011	3.05	684.57
1/12/2012	15.50	672.12
4/2/2012	14.30	673.32
7/5/2012	9.81	677.81
10/11/2012	13.70	673.92
1/21/2013	15.90	671.72
4/1/2013	11.08	676.54
7/1/2013	16.04	671.58
10/9/2013	13.95	673.67
1/21/2014	15.05	672.57
4/7/2014	15.84	671.78
7/16/2014	13.51	674.11
10/14/2014	12.49	675.13
1/20/2015	15.04	672.58
4/6/2015	13.15	674.47
7/22/2015	9.92	677.70
10/19/2015	6.50	681.12
1/5/2016	13.65	673.97
4/4/2016	21.70	666.17
7/5/2016	5.85	681.52
10/24/2016	5.85	681.52
1/16/2017	13.56	673.81
4/18/2017	13.40	673.81
7/11/2017	14.06	673.31

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 687.31'


DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13

TOC Elevation as of 6/13/08 - 687.62'

Measured from ground surface from 4/4/16 (687.87')

MONITORING WELL MW-15D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-16S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	5.09	680.75
10/12/2004	12.09	673.75
1/6/2005	4.75	681.09
4/14/2005	10.15	675.69
7/20/2005	14.56	671.28
10/4/2005	11.50	674.34
1/5/2006	11.41	674.43
4/11/2006	12.90	672.94
7/10/2006	11.54	674.30
10/18/2006	12.50	673.34
1/9/2007	13.82	672.02
2/28/2007	2.90	682.94
4/16/2007	13.07	672.77
7/2/2007	12.50	673.34
10/18/2007	15.23	670.61
1/8/2008	5.60	680.24
4/2/2008	12.40	673.44
7/1/2008	15.70	674.67
9/30/2008	19.34	671.03
1/19/2009	17.80	672.57
4/14/2009	18.22	672.15
7/21/2009	19.95	670.42
10/14/2009	17.77	672.60
1/18/2010	16.45	673.92
4/8/2010	18.60	671.77
7/12/2010	18.45	671.92
10/11/2010	13.51	676.86
4/7/2011	8.55	677.29
7/25/2011	1.45	684.39
10/3/2011	0.60	685.24
1/12/2012	3.80	682.04
4/2/2012	5.85	679.99
7/5/2012	9.12	676.72
10/11/2012	6.36	679.48
1/21/2013	7.85	677.99
4/1/2013	10.15	675.69
7/1/2013	9.18	676.66
10/9/2013	3.80	682.04
1/21/2014	9.55	676.29
4/7/2014	9.60	676.24
7/16/2014	9.05	676.79
10/14/2014	3.10	682.74
1/20/2015	6.90	678.94
4/6/2015	5.50	680.34
7/22/2015	10.14	678.05
10/19/2015	5.00	683.19
1/5/2016	7.05	681.14
4/4/2016	6.38	681.77
7/5/2016	5.23	682.92
10/24/2016	5.23	682.92
1/16/2017	8.25	679.90
4/18/2017	7.28	679.90
7/11/2017	10.36	677.79

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 685.84'

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13


TOC Elevation as of 6/13/08 - 690.37'

TOC Elevation as of 4/7/2011 - 685.84'

TOC Elevation as of 6/2015 - 688.19'

TOC Elevation as of 2/23/2016 - 688.15'

MONITORING WELL MW-16S
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-16D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York

Date	Depth to Water from TOC (ft)	Groundwater Elevation (ft MSL)
4/8/2004	13.62	672.39
10/12/2004	15.51	670.50
1/6/2005	13.70	672.31
4/14/2005	16.09	669.92
7/20/2005	16.65	669.36
10/4/2005	9.89	676.12
1/5/2006	17.21	668.80
4/11/2006	17.1	668.91
7/10/2006	10.61	675.4
10/18/2006	15.41	670.6
1/9/2007	15.6	670.41
2/28/2007	2.74	683.27
4/16/2007	16.35	669.66
7/2/2007	16.85	669.16
10/18/2007	17.17	668.84
1/8/2008	8.32	677.69
4/2/2008	13.44	672.57
7/1/2008	17.72	672.83
9/30/2008	19.29	671.26
1/19/2009	17.95	672.60
4/14/2009	17.21	673.34
7/21/2009	18.28	672.27
10/14/2009	17.60	672.95
1/18/2010	19.51	671.04
4/8/2010	17.19	673.36
7/12/2010	17.15	673.40
10/11/2010	18.63	671.92
4/7/2011	13.67	672.34
7/25/2011	2.46	683.55
10/3/2011	1.70	684.31
1/12/2012	13.55	672.46
4/2/2012	12.61	673.40
7/5/2012	8.90	677.11
10/11/2012	13.38	672.63
1/21/2013	15.44	670.57
4/1/2013	12.31	673.70
7/1/2013	16.25	669.76
10/9/2013	11.40	674.61
1/21/2014	13.35	672.66
4/7/2014	15.54	670.47
7/16/2014	11.73	674.28
10/14/2014	10.04	675.97
1/20/2015	12.31	673.70
4/6/2015	10.30	675.71
7/22/2015	9.80	678.59
10/19/2015	6.40	681.99
1/5/2016	13.00	675.39
4/4/2016	11.35	676.81
7/5/2016	6.49	681.67
10/24/2016	6.49	681.67
1/16/2017	14.28	673.88
4/18/2017	13.24	673.88
7/11/2017	14.25	673.91

NOTES:

ft MSL - feet mean sea level

NA - Not Available

NM - Not Measured

TOC - top of PVC casing

TOC Elevation - 686.01'

DPE and GWCT down on 2/28/07

DPE down on 1/8/08 and 10/9/13


TOC Elevation as of 6/13/08 - 690.55'

TOC Elevation as of 4/7/2011 - 686.01'

TOC Elevation as of 6/2015 - 688.39'

TOC Elevation as of 2/23/16 - 688.16'

MONITORING WELL MW-16D
SUMMARY OF GROUNDWATER ELEVATIONS
Former Scott Aviation Site
Lancaster, New York





APPENDIX C

**Analytical Laboratory Data
(Full data reports contained on attached CD ROM)**



APPENDIX D


Historical and Current Summary of VOCs in Groundwater

MONITORING WELL MW-2
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results ($\mu\text{g/L}$)				
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane
4/14/2005	< 10	< 10	< 10	29	< 10
1/5/2006	< 25	< 25	< 25	16	< 25
4/14/2006	< 25	< 25	< 25	27	< 25
7/10/2006	< 25	< 25	< 25	23	< 25
10/19/2006	< 5	< 5	< 5	20	< 5
1/9/2007	< 5	< 5	< 5	42	< 5
4/16/2007	< 20	< 20	< 20	45	< 20
7/2/2007	< 5	< 5	< 5	< 5	< 5
10/15/2007	< 5	< 5	< 5	19	< 5
1/8/2008	< 5	< 5	< 5	26	< 5
4/2/2008	< 5	0.48	< 5	23	1
7/1/2008	< 5	< 5	< 5	46	0.65
10/1/2008	< 5	< 5	< 5	21	< 5
1/20/2009	< 5	< 5	< 5	16	< 5
4/15/2009	< 5	< 5	< 5	14	< 5
7/22/2009	< 5	< 5	< 5	12	< 5
10/12/2009	< 5	< 5	< 5	12	< 5
1/18/2010	< 25	< 25	< 25	18	< 25
4/7/2010	< 25	< 25	< 25	21	< 25
7/12/2010	< 25	< 25	< 25	14	< 25
10/11/2010	< 25	< 25	< 25	13	< 25
1/12/2011	< 1	< 1	< 1	10	< 1
4/4/2011	< 1	< 1	< 1	5.4	< 1
7/25/2011	< 1	< 1	< 1	4.5	< 1
10/3/2011	< 1	< 1	< 1	2.1	< 1
1/11/2012	< 1	< 1	< 1	2	< 1
4/2/2012	< 1	< 1	< 1	5.8	< 1
7/5/2012	< 1	< 1	< 1	6.3	< 1
10/11/2012	< 1	< 1	< 1	2.4	< 1
4/1/2013	< 1	< 1	< 1	8.8	< 1
7/1/2013	< 1	< 1	< 1	3.6	< 1
10/9/2013	< 1	< 1	< 1	3.9	< 1
1/21/2014	< 1	< 1	< 1	1.9	0.67
4/7/2014	< 1	< 1	< 1	0.68	< 1
7/16/2014	< 1	< 1	< 1	0.94	< 1
10/14/2014	< 1	< 1	< 1	1.1	< 1
1/20/2015	< 5	< 5	< 5	< 5	< 5
4/7/2015	< 5	< 5	< 5	< 5	< 5
7/22/2015	< 1	< 1	< 1	1	< 1
10/19/2015	< 1	< 1	< 1	1	< 1
1/5/2016	< 1	< 1	< 1	1	< 1
4/4/2016	< 1	< 1	< 1	1	< 1
7/5/2016	< 1	< 1	< 1	< 1	< 1
10/24/2016	< 1	< 1	< 1	< 1	< 1
1/17/2016	< 1	< 1	< 1	1.7	< 1
4/20/2017	< 1	< 1	< 1	1.4	< 1
7/10/2017	< 1	< 1	< 1	1.4	< 1

Note TCE data from 10/11/10 was reported in error as 350 $\mu\text{g/L}$ and cis-1,2-DCE was 25 $\mu\text{g/L}$.

MONITORING WELL MW-2
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York




Note TCE data from 10/11/10 was reported in error as 350 $\mu\text{g/L}$ and cis-1,2-DCE was reported as 25 $\mu\text{g/L}$.

MONITORING WELL MW-3
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results ($\mu\text{g/L}$)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/14/2005	< 10	4	22	16	8	<10
1/5/2006	< 25	4.4	4.6	< 25	10	< 25
4/14/2006	< 25	< 25	< 25	2.8	4.9	< 25
7/10/2006	< 25	2.6	6.5	4.8	7	< 25
10/18/2006	< 5	1.3	9.8	8.2	4.3	< 5
1/10/2007	< 5	2.8	9.8	12	7	< 5
4/16/2007	< 20	< 20	< 20	< 20	5.3	< 20
7/2/2007	< 5	2	5.7	< 5	7.5	< 5
10/17/2007	5	12	4	25	14	25
1/9/2008	< 5	0.9	4.2	1.2	9.7	< 5
4/3/2008	<5	3	19	4.1	11	<5
7/1/2008	<5	2	15	6	5.3	<5
10/1/2008	<5	3.2	73	16	8.4	<5
1/21/2009	<5	4.5	21	3.6	17	<5
4/15/2009	<5	1.3	6	1.4	6.9	<5
7/22/2009	<5	2.5	23	4.5	10	<5
10/12/2009	<5	2.5	23	4.5	10	<5
1/18/2010	<5	3.4	31	4.6	15	<5
4/7/2010	<5	1.7	4.6	<5	10	<5
7/13/2010	<5	2.6	20	4.5	7.7	<5
10/11/2010	<5	3.2	55	7.2	12	<5
1/12/2011	<1	2.8	38	9.4	8.4	<1
4/4/2011	<1	3.1	19	4.2	11	<1
7/26/2011	<1	0.98	9.1	1.5	1.8	<1
10/3/2011	<1	1.1	18	4.4	1.2	<1
1/13/2012	<1	2.5	13	2.5	11	<1
4/2/2012	<1	<1	<1	<1	7.9	<1
7/5/2012	<1	2.7	7.2	5.6	4.9	<1
10/11/2012	<1	2.8	44	9.5	6.6	<1
4/1/2013	<1	1.3	4	<1	9.6	<1
7/1/2013	<1	3.5	10	3.6	10	<1
10/10/2013	<1	3.3	9.1	3.8	7.9	<1
1/21/2014	<1	2.3	2.3	<1	6.9	<1
4/7/2014	<1	1.5	2.5	0.82	8.9	<1
7/17/2014	<1	2.4	7.8	1.7	8.1	<1
10/14/2014	<1	0.93	20	4.3	2	<1
1/20/2015	<1	<1	1.5	0.64	4.9	<1
4/7/2015	<1	1.4	7.1	2.8	8.4	<1
7/22/2015	<1	1.6	7.9	3.1	3.8	<1
10/21/2015	<1	1.3	20	5.7	1.5	<1
1/6/2016	<1	3	4.2	0.83	9.5	<1
4/5/2016	<1	0.98	2.6	0.58	8	<1
7/5/2016	<1	1.3	6.9	1.9	2.8	<1
10/25/2016	<1	0.81	14	2.2	1.6	<1
1/19/2017	<1	3.7	38	7.5	13	<1
4/20/2017	<1	1.2	21	1.8	5.1	<1
7/11/2017	<1	1.2	21	1.8	5.1	<1


MONITORING WELL MW-3
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-4
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
11/7/2003	270	9,100	3,700	< 10	320	28
10/13/2004	8,100	26,000	3,300	< 1000	560	220
1/7/2005	20,000	57,000	5,500	< 2000	1,600	4,400
1/6/2006	6,500	22,000	1,000	< 2000	370	520
4/14/2006	3,200	6,800	280	<500	120	<500
7/10/2006	2,400	7,600	250	<500	120	68
10/18/2006	2,600	9,800	600	<5	130	52
1/10/2007	2,800	4,500	220	<400	56	66
4/17/2007	4,900	6,200	360	<500	<500	<500
7/3/2007	1,100	2,900	260	<200	37	<200
10/17/2007	4,800	5,800	280	<500	68	460
1/9/2008	9,200	21,000	1,700	<500	320	660
4/3/2008	5,800	16,000	940	<1200	250	400
7/2/2008	500	6,600	530	<500	120	57
10/2/2008	6,300	16,000	1,200	<500	260	210
1/22/2009	1,800	27,000	1,800	72	520	970
4/15/2009	4,100	7,600	710	<200	160	380
7/22/2009	2,300	4,700	410	<250	<250	110
1/19/2010	7,400	1,100	670	<1000	230	410
4/8/2010	3,000	7,200	560	<500	110	<500
10/11/2010	7,800	43,000	3,000	<4,000	790	<4,000
4/6/2011	13,000	39,000	3,500	<40	700	45
10/4/2011	17,000	97,000	5,700	71	1700	<1
4/3/2012	39,000	120,000	9,400	<200	2000	<200
7/6/2012	15,000	78,000	6,200	<1000	990	<1000
1/21/2013	40,000	95,000	5,100	100	1600	98
4/2/2013	12,000	57,000	480	<40	850	<40
7/1/2013	14,000	58,000	300	<100	700	<100
4/7/2014	32,000	69,000	3,900	<1000	880	<1000
10/14/2014	32,000	62,000	3,500	<1000	880	<1000
1/21/2015	1,800	170,000	5,700	<1000	1,600	<1000
4/7/2015	110	3,600	480	<80	37	<80
7/23/2015	<100	990	6,500	<100	160	<100
10/20/2015	<100	1,900	7,600	<100	560	<100
1/6/2016	<100	100	6,800	41	270	<100
4/6/2016	<100	<100	7,200	310	790	<100
7/8/2016	<20	30	95	870	130	<20
10/25/2016	<20	38	150	830	78	<20
1/19/2017	<20	<20	7	1000	120	<20
4/18/2017	<5	8	610	450	71	<5
7/12/2017	<5	8	610	450	71	<5

MONITORING WELL MW-4
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York




Note: LNAPL was present in MW-4 during the October 2004 and January 2005 groundwater sampling events.

MONITORING WELL MW-6
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
11/7/2003	< 10	< 10	< 10	< 10	< 10	< 6
10/12/2004	< 10	< 10	< 10	< 10	< 10	< 10
1/6/2005	< 10	< 10	< 10	< 10	< 10	< 10
4/14/2005	< 10	< 10	< 10	< 10	< 10	< 10
7/21/2005	< 5	< 5	< 5	< 5	< 5	< 5
10/4/2005	< 5	< 5	< 5	< 5	< 5	< 5
1/5/2006	< 5	< 5	< 5	< 5	< 5	< 5
4/14/2006	< 5	< 5	< 5	< 5	< 5	< 5
7/10/2006	< 5	< 5	< 5	< 5	< 5	< 5
10/18/2006	< 5	< 5	< 5	< 5	< 5	< 5
1/10/2007	< 5	< 5	< 5	< 5	< 5	< 5
4/16/2007	< 5	< 5	< 5	< 5	< 5	< 5
7/2/2007	< 5	< 5	< 5	< 5	< 5	< 5
10/17/2007	0.63	1.4	< 5	< 5	< 5	< 5
1/8/2008	<5	<5	<5	<5	<5	<5
4/3/2008	<5	0.42	<5	<5	<5	<5
7/1/2008	<5	<5	<5	<5	<5	<5
10/1/2008	<5	<5	<5	<5	<5	<5
1/20/2009	<5	<5	<5	<5	<5	<5
4/15/2009	<5	<5	<5	<5	<5	<5
7/21/2009	<5	<5	<5	<5	<5	<5
10/13/2009	<5	<5	<5	<5	<5	<5
1/18/2010	<5	<5	<5	<5	<5	<5
4/7/2010	<5	<5	<5	<5	<5	<5
7/13/2010	<5	<5	<5	<5	<5	<5
10/11/2010	<5	<5	<5	<5	<5	<5
1/12/2011	<1	<1	<1	<1	<1	<1
4/4/2011	<1	<1	<1	<1	<1	<1
7/26/2011	<1	<1	<1	<1	<1	<1
1/12/2012	<1	<1	<1	<1	<1	<1
4/2/2012	<1	<1	<1	<1	<1	<1
7/5/2012	<1	<1	<1	<1	<1	<1
10/11/2012	<1	<1	<1	<1	<1	<1
1/21/2013	<1	<1	<1	<1	<1	<1
4/1/2013	<1	<1	<1	<1	<1	<1
7/1/2013	<1	<1	<1	<1	<1	<1
10/10/2013	<1	<1	<1	<1	<1	<1
1/22/2014	<1	<1	<1	<1	<1	<1
4/7/2014	<1	<1	<1	<1	<1	<1
7/17/2014	<1	<1	<1	<1	<1	<1
10/14/2014	<1	<1	<1	<1	<1	<1
1/20/2015	<1	<1	<1	<1	<1	<1
4/6/2015	<1	<1	<1	<1	<1	<1
7/23/2015	<1	<1	<1	<1	<1	<1
10/19/2015	<1	<1	<1	<1	<1	<1
1/6/2016	<1	<1	<1	<1	<1	<1
4/4/2016	<1	<1	<1	<1	<1	<1
7/7/2016	<1	<1	<1	<1	<1	<1
10/24/2016	<1	<1	<1	<1	<1	<1
1/17/2017	<1	<1	<1	<1	<1	<1
4/19/2017	<1	<1	<1	<1	<1	<1
7/10/2017	<1	<1	<1	<1	<1	<1

MONITORING WELL MW-6
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York


Trend Plot



MONITORING WELL MW-8R
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
10/13/2004	35,000	22,000	3,400	160	< 5,000	810
1/7/2005	23,000	28,000	4,000	< 2,000	1,100	1,300
4/14/2005	15,000	11,000	1,300	380	360	240
7/21/2005	9,200	6,200	600	390	200	52
10/5/2005	13,000	10,000	830	< 1,000	300	<1,000
1/6/2006	42,000	38,000	2,300	150	1100	820
4/14/2006	14,000	7,400	1,200	220	200	< 1,000
7/10/2006	16,000	13,000	2,200	300	320	< 1,000
10/18/2006	13,000	8,900	1,400	300	200	32
1/10/2007	1,600	2,500	120	24	52	26
4/17/2007	19,000	11,000	670	< 1,000	< 1,000	< 1,000
7/3/2007	29,000	12,000	890	< 1,000	290	< 1,000
10/15/2007	2,200	1,600	60	< 200	33	< 200
1/8/2008	38,000	22,000	2,000	76	620	740
4/3/2008	12,000	8,100	820	77	140	72
7/2/2008	7,400	6,000	790	100	130	72
10/2/2008	22,000	15,000	1,200	70	320	340
1/22/2009	8,400	4,600	510	56	76	<100
4/15/2009	13,000	6,800	700	49	99	27
10/13/2009	13,000	6,800	700	49	99	27
4/8/2010	2,500	1,300	84	<100	19	<100
7/12/2010	19,000	14,000	1,000	64	160	<100
1/12/2011	99,000	54,000	2,500	<2000	<2000	<2000
4/6/2011	89,000	49,000	2,500	<800	470	<800
7/26/2011	36,000	26,000	<800	80	510	1.2
10/4/2011	33,000	21,000	<400	<400	560	<400
1/13/2012	99,000	56,000	2,700	<800	520	<800
4/3/2012	99,000	54,000	2,600	<2000	<2000	<2000
10/12/2012	89,000	48,000	2,000	<800	340	<800
4/2/2013	64,000	37,000	1,900	<1000	<1000	<1000
10/10/2013	100,000	57,000	2,700	<1000	<1000	<1000
4/7/2014	100,000	56,000	1,900	<1000	<1000	<1000
7/17/2014	110,000	58,000	2,300	<1000	<1000	<1000
1/21/2015	2,100	54,000	<2000	<2000	<2000	<2000
4/6/2015	<2000	55,000	8,500	<2000	<2000	<2000
7/23/2015	<200	74,000	26,000	<200	<200	<200
10/21/2015	<25	240	2,400	39	290	<25
1/6/2016	<1,000	21,000	12,000	<1,000	<1,000	<1,000
4/6/2016	<1,000	19,000	26,000	<1,000	<1,000	<1,000
7/8/2016	24	530	820	<20	160	<20
10/25/2016	<100	710	4,700	<100	170	<100
1/17/2017	<100	24,000	18,000	<100	200	<100
4/18/2017	14	7,100	7,500	35	86	<50
7/12/2017	14	7,100	7,500	35	86	<50

MONITORING WELL MW-8R
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York




Note: LNAPL was present in MW-4 during the October 2004 and January 2005 groundwater sampling events.

MONITORING WELL MW-9
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results ($\mu\text{g/L}$)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
11/7/2003	6	21	140	130	60	< 10
10/13/2004	< 10	4	190	110	47	< 10
1/6/2005	< 10	19	220	180	90	< 10
4/14/2005	< 10	5	51	190	80	< 10
7/21/2005	< 5	2	92	220	70	< 5
10/5/2005	< 5	8	38	58	96	0.68
7/10/2006	1.3	56	250	280	150	< 5
10/17/2007	2.6	60	170	410	140	< 25
1/21/2009	<5	59	87	33	140	0.81
4/7/2010	<5	17	19	16	99	< 5
4/4/2011	<1	21	34	17	78	<1
4/2/2012	<1	19	1.8	1.5	90	<1
4/1/2013	<1	16	17	5.9	62	<1
4/7/2014	<1	21	75	22	73	<1
4/7/2015	<1	4.1	<1	<1	43	<1
4/5/2016	<1	41	<1	<1	59	<1
4/20/2017	<1	41	80	17	51	0.6


MONITORING WELL MW-9
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-10
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results ($\mu\text{g/L}$)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/14/2005	< 10	< 10	< 10	< 10	< 10	< 10
1/5/2006	< 5	< 5	< 5	< 5	< 5	< 5
4/14/2006	< 5	< 5	< 5	< 5	< 5	< 5
7/10/2006	< 5	< 5	< 5	< 5	< 5	< 5
10/18/2006	< 5	< 5	< 5	< 5	< 5	< 5
1/9/2007	< 5	< 5	< 5	< 5	< 5	< 5
4/16/2007	< 5	< 5	< 5	< 5	< 5	< 5
7/2/2007	< 5	< 5	< 5	< 5	< 5	< 5
10/17/2007	< 5	< 5	< 5	< 5	< 5	< 5
1/9/2008	< 5	< 5	< 5	< 5	< 5	< 5
4/3/2008	< 5	< 5	< 5	< 5	< 5	< 5
7/1/2008	< 5	< 5	< 5	< 5	< 5	< 5
10/1/2008	< 5	< 5	< 5	< 5	< 5	< 5
1/20/2008	< 5	< 5	< 5	< 5	< 5	< 5
4/15/2009	< 5	< 5	< 5	< 5	< 5	< 5
7/21/2009	< 5	< 5	< 5	< 5	< 5	< 5
10/13/2009	< 5	< 5	< 5	< 5	< 5	< 5
1/18/2010	< 5	< 5	< 5	< 5	< 5	< 5
4/7/2010	< 5	< 5	< 5	< 5	< 5	< 5
7/13/2010	< 5	< 5	< 5	< 5	< 5	< 5
10/11/2010	< 5	< 5	< 5	< 5	< 5	< 5
1/12/2011	<1	<1	<1	<1	<1	<1
4/4/2011	<1	<1	<1	<1	<1	<1
7/26/2011	<1	<1	<1	<1	<1	<1
10/3/2011	<1	<1	<1	<1	<1	<1
1/12/2012	<1	<1	<1	<1	<1	<1
4/2/2012	<1	<1	<1	<1	<1	<1
7/5/2012	<1	<1	<1	<1	<1	<1
10/11/2012	<1	<1	<1	<1	<1	<1
4/1/2013	<1	<1	<1	<1	<1	<1
7/1/2013	<1	<1	<1	<1	<1	<1
10/10/2013	<1	<1	<1	<1	<1	<1
1/22/2014	<1	<1	<1	<1	<1	<1
4/7/2014	<1	<1	<1	<1	<1	<1
7/17/2014	<1	<1	<1	<1	<1	<1
10/14/2014	<1	<1	<1	<1	<1	<1
1/20/2015	<1	<1	<1	<1	<1	<1
4/6/2015	<1	<1	<1	<1	<1	<1
7/23/2015	<1	<1	<1	<1	<1	<1
10/19/2015	<1	<1	<1	<1	<1	<1
1/6/2016	<1	<1	<1	<1	<1	<1
4/4/2016	<1	<1	<1	<1	<1	<1
7/7/2016	<1	<1	<1	<1	<1	<1
10/24/2016	<1	<1	<1	<1	<1	<1
1/17/2017	<1	<1	<1	<1	<1	<1
4/19/2017	<1	<1	<1	<1	<1	<1
7/10/2017	<1	<1	<1	<1	<1	<1


MONITORING WELL MW-10
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



MONITORING WELL MW-11
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results ($\mu\text{g/L}$)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/14/2005	< 10	7	< 10	33	3	< 10
1/5/2006	2.2	6.7	3.9	31	6.7	< 20
4/14/2006	< 20	9	4	16	4.1	< 20
7/10/2006	< 20	7.8	3.9	23	3.6	< 20
10/19/2006	6.8	23	7.9	25	5.7	1.7
1/9/2007	2.6	31	6.7	38	8.5	2.3
4/16/2007	0.89	9.8	4.1	22	3.4	< 5
7/2/2007	< 5	13	6.1	< 5	4.8	0.84
10/16/2007	0.71	27	11	27	8.6	1.7
1/8/2008	1.1	38	18	29	12	3.4
4/2/2008	0.49	30	4.3	16	7.4	1.6
7/1/2008	1	42	14	32	11	2.8
10/2/2008	0.81	42	13	23	10	2.4
1/20/2009	0.77	36	11	16	8.7	1.9
4/14/2009	0.95	45	17	21	11	3
7/22/2009	0.69	37	9.9	16	< 5	2
10/13/2009	0.69	37	9.9	16	< 5	2
1/18/2010	0.77	51	1.7	25	13	2.9
4/7/2010	0.95	60	17	25	13	2.4
7/12/2010	1	65	18	21	13	2.6
10/11/2010	0.8	63	21	15	16	2.2
4/5/2011	1.2	64	14	20	12	4.6
7/25/2011	< 1	45	21	9.5	13	1.5
10/3/2011	< 1	69	23	10	16	2.6
1/12/2012	< 1	33	16	5.4	9.8	0.88
4/2/2012	0.51	39	17	9.1	9.8	1.2
7/5/2012	< 1	38	19	5	12	1.9
10/11/2012	< 1	36	16	6.6	9.3	1.1
1/21/2013	< 1	23	6	8.2	0.64	< 1
7/1/2013	0.46	55	20	21	13	1.4
10/9/2013	< 1	27	14	5.5	6.9	< 1
1/21/2014	< 1	38	13	3.8	9.4	0.85
4/7/2014	< 1	26	4.3	2.3	7.1	< 1
7/16/2014	< 1	36	14	4.5	8.8	1.4
10/14/2014	< 1	25	9.8	2.5	6.1	< 1
1/20/2015	< 5	17	7.4	< 5	5.0	< 5
4/6/2015	< 2	19	6.7	2.4	4.7	< 2
7/22/2015	< 1	6.3	2.5	< 1	< 1	< 1
10/26/2015	< 1	4.2	3.9	< 1	1.7	< 1
1/6/2016	< 1	10	3.6	0.89	2.9	< 1
4/4/2016	< 1	< 1	4.1	< 1	2.5	< 1
7/5/2016	< 1	1.3	3.4	< 1	1.3	< 1
10/24/2016	< 1	< 1	7.7	7.9	< 1	< 1
1/17/2017	< 1	3.8	2.5	< 1	1.3	< 1
4/18/2017	< 1	3.2	2.1	< 1	1	< 1
7/10/2017	< 1	3.2	2.1	< 1	1	< 1

MONITORING WELL MW-11
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York




MONITORING WELL MW-12
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
10/12/2004	13	3	24	52	4	< 10
1/6/2005	< 10	< 10	39	82	6	< 10
4/14/2005	< 10	< 10	5	170	4	< 10
7/21/2005	< 5	< 5	14	87	3	<
10/5/2005	< 5	< 5	1.2	78	0.43	< 5
1/5/2006	< 25	< 25	7.2	43	5.8	< 25
4/14/2006	< 25	< 25	6.3	28	6.9	< 25
7/10/2006	< 25	< 25	15	69	5	< 25
1/9/2007	< 5	< 5	0.83	38	< 5	< 5
4/16/2007	< 20	< 20	< 20	29	< 20	< 20
7/2/2007	< 5	< 5	45	82	4.6	< 5
10/15/2007	< 5	< 5	42	87	5.2	< 5
1/8/2008	< 5	< 5	< 5	26	< 5	< 5
4/2/2008	< 5	< 5	< 5	23	< 5	< 5
7/1/2008	< 5	< 5	0.64	14	0.55	< 5
10/1/2008	< 5	< 5	7.8	20	2.1	< 5
4/14/2009	<5	<5	6.8	23	<5	<5
7/22/2009	<5	<5	3.6	9.2	0.79	<5
10/12/2009	<5	<5	3.6	9.2	0.79	<5
1/18/2010	<5	<5	3.6	33	<5	<5
4/7/2010	<5	<5	< 5	23	<5	<5
7/13/2010	<5	<5	6.4	26	<5	<5
10/11/2010	<5	<5	8.1	33	<5	<5
1/12/2011	<1	<1	1.3	36	<1	<1
4/4/2011	<1	<1	1.1	22	<1	<1
7/26/2011	<1	<1	8.9	23	<1	<1
10/4/2011	<1	<1	3.9	21	<1	<1
1/12/2012	<1	<1	1.4	19	<1	<1
4/2/2012	<1	<1	<1	17	<1	<1
10/11/2012	<1	<1	2.1	20	0.49	<1
1/21/2013	<1	<1	<1	38	<1	<1
4/1/2013	<1	<1	1.1	22	<1	<1
7/1/2013	<1	<1	6.6	38	<1	<1
10/10/2013	<1	<1	0.95	16	<1	<1
4/7/2014	<1	<1	1.2	11	<1	<1
7/17/2014	<1	<1	3.3	9.4	<1	<1
10/14/2014	<1	<1	7.1	12	<1	<1
4/6/2015	<1	<1	7.2	11	<1	<1
7/23/2015	<1	<1	6.6	8.5	<1	<1
10/19/2015	<1	0.88	6.7	7.4	<1	<1
1/6/2016	<1	<1	1.5	9	<1	<1
4/5/2016	<5	<5	< 5	6.8	<5	<5
7/6/2016	<5	<5	9.4	4.7	<5	<5
10/24/2016	<1	<1	7.7	7.9	<1	<1
1/19/2017	<1	<1	6.5	13	<1	<1
4/18/2017	<1	0.36	2.6	6.2	<1	<1
7/11/2017	<1	0.36	2.6	6.2	<1	<1

MONITORING WELL MW-12
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York


Trend Plot



PIEZOMETER MW-13S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	10,000	9,000	320	< 100	< 100	< 100
10/12/2004	2,100	2,300	< 200	< 200	< 200	56
1/6/2005	10,000	9,400	720	< 200	75	62
4/15/2005	760	700	28	< 50	9	20
7/20/2005	870	990	37	< 40	16	49
10/4/2005	410	280	9.1	< 40	< 40	3.4
7/10/2006	17,000	9,400	300	9	65	88
10/19/2006	1,300	1,700	50	<100	19	36
1/10/2007	1,500	1,800	58	<100	24	41
4/17/2007	4,400	2,200	90	< 250	< 250	250
7/3/2007	220	410	11	< 25	5.7	7.2
10/18/2007	570	800	14	< 25	8.5	15
1/9/2008	1800	2300	330	7.3	32	68
4/3/2008	580	610	21	<50	8.5	9.5
7/2/2008	1,800	1,500	38	<120	14	13
10/2/2008	5,800	5,000	190	<120	36	27
1/20/2009	3,400	2,500	150	<10	30	28
4/15/2009	3,400	3,700	290	<40	<40	30
10/13/2009	3,400	3,700	290	<40	<40	30
4/7/2010	1,400	1,600	45	<50	16	10
7/13/2010	400	870	30	<50	7.9	<50
1/12/2011	39,000	25,000	<500	9.4	19	<1
4/6/2011	40,000	23,000	<800	4.7	<800	<800
7/2/2011	31,000	19,000	<800	2.9	95	2.9
1/13/2012	53,000	30,000	770	<800	1400	<800
4/3/2012	39,000	21,000	320	3.7	110	<1
10/12/2012	41,000	24,000	<800	<800	<800	<800
4/2/2013	40,000	22,000	140	3.9	100	<1
10/10/2013	49,000	31,000	<1	<1	<1	<1
4/7/2014	32,000	18,000	<500	<500	<500	<500
7/17/2014	33,000	17,000	<500	<500	<500	<500
1/21/2015	19,000	22,000	<500	<500	150	<500
4/7/2015	31,000	32,000	<500	<500	<500	<500
7/23/2015	<500	31,000	3,500	<500	<500	<500
10/20/2015	<10	640	1,700	46	260	<10
1/6/2016	41	150	1,600	38	70	<25
4/5/2016	<100	5,000	6,100	390	240	<100
7/6/2016	<4	<4	<4	35	<4	<4
10/25/2016	<2	100	190	32	8.5	<2
1/19/2017	2.1	12	44	20	<2	<2
4/19/2017	<1	54	85	12	2.4	<1
7/12/2017	<1	54	85	12	2.4	<1


MONITORING WELL MW-13S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-13D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	17	2	< 10	< 10	< 10	< 10
10/12/2004	7	2	< 10	< 10	< 10	< 10
1/6/2005	< 10	< 10	< 10	< 10	< 10	< 10
4/15/2005	8	4	< 10	< 10	< 10	< 10
7/20/2005	1	2	< 5	< 5	< 5	< 5
10/4/2005	1.4	1.5	< 5	< 5	< 5	< 5
7/10/2006	2	1.6	2.6	< 5	< 5	< 5
10/18/2007	<5	0.55	1.1	< 5	< 5	< 5
1/20/2009	<5	<5	<5	<5	<5	<5
4/7/2010	<5	<5	<5	<5	<5	<5
4/6/2011	22	23	<1	<1	<1	<1
4/3/2012	62	89	2.3	<1	<1	<1
4/1/2013	53	44	2.9	<1	<1	<1
4/7/2014	30	28	1.9	<1	<1	<1
4/7/2015	40	37	<1	<1	<1	<1
7/23/2015	2	5,300	1,100	11	56	<1
10/20/2015	<100	3,200	920	<100	42	<100
1/6/2016	<10	15	47	38	12	<10
4/6/2016	<10	<10	<10	36	<10	<10
7/6/2016	<10	34	360	51	7.8	<10
10/25/2016	0.47	1	<1	12	<1	<1
1/19/2017	<1	<1	<1	25	<1	<1
4/19/2017	<1	0.87	<1	9	<1	<1
7/13/2017	<1	0.87	<1	9	<1	<1


PIEZOMETER MW-13D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-14S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	21	78	290	530	80	< 20
10/12/2004	< 10	100	140	640	94	< 10
1/6/2005	< 10	59	22	82	48	< 10
4/15/2005	< 10	35	15	180	27	< 10
7/20/2005	< 5	39	36	76	42	< 5
10/5/2005	< 5	35	59	160	56	< 5
7/10/2006	5.7	17	13	36	20	< 25
10/15/2007	< 5	63	16	5.7	52	1.3
1/21/2009	0.38	36	7.9	0.87	33	0.63
4/8/2010	< 5	4	< 5	0.62	5.9	< 5
4/5/2011	< 1	1.1	< 1	< 1	1.9	< 1
4/2/2012	1.3	30	21	11	27	< 1
4/1/2013	< 1	< 1	< 1	< 1	< 1	< 1
4/7/2014	< 1	25	19	14	19	< 1
4/7/2015	< 1	16	14	18	6.8	< 1
4/5/2016	< 1	9.6	8.9	6.3	4.4	< 1
4/18/2017	< 1	15	7.8	2.8	8.1	< 1


PIEZOMETER MW-14S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-14D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	21	8	< 10	4	< 10	< 10
10/12/2004	4	4	< 10	< 10	< 10	< 10
1/6/2005	20	190	45	3	8	2
4/15/2005	10	140	18	6	4	< 10
7/20/2005	26	200	31	4	7	2
10/5/2005	< 10	460	42	7.2	9.9	< 10
7/10/2006	0.96	7.2	12	0.82	< 5	< 5
10/15/2007	< 5	47	66	1.8	2.2	< 5
1/21/2009	< 5	2	1.4	0.91	1.3	< 5
4/8/2010	9.4	99	21	1.5	2	< 5
4/5/2011	0.97	5.6	2.6	1.5	< 1	< 1
4/2/2012	0.64	13	9.9	< 1	0.44	< 1
4/1/2013	0.99	28	19	4.6	21	< 1
4/7/2014	< 1	28	17	< 1	0.82	< 1
4/7/2015	< 1	< 1	< 1	< 1	< 1	< 1
4/5/2016	< 1	< 1	< 1	< 1	< 1	< 1
4/18/2017	< 1	0.65	< 1	< 1	< 1	< 1


PIEZOMETER MW-14D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-15S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	280	1,700	770	240	1,500	< 250
10/12/2004	460	2,300	940	170	1,700	< 250
1/7/2005	340	2,000	760	170	1,300	< 250
4/15/2005	400	2,000	790	700	1,400	< 200
7/21/2005	430	2,600	1,000	490	1,800	< 120
10/5/2005	330	2,700	750	330	1,400	<100
7/10/2006	400	3,800	1,500	100	2,600	< 25
10/16/2007	400	3400	1300	190	2000	< 200
1/21/2009	180	1300	360	240	840	<5
4/8/2010	270	1900	690	700	1400	<10
4/7/2011	200	1700	450	330	850	<1
4/3/2012	240	1400	540	360	1100	<1
4/1/2013	140	1100	420	560	780	<20
4/7/2014	160	1000	350	250	730	<20
4/6/2015	85	600	210	220	450	<20
4/6/2016	110	810	230	290	540	<20
4/19/2017	70	650	180	180	450	<5


PIEZOMETER MW-15S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-15D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	21	740	180	180	120	< 10
10/12/2004	14	730	150	120	120	< 50
1/7/2005	18	590	200	140	100	< 50
4/15/2005	< 50	460	170	1,400	150	< 50
7/21/2005	15	610	230	1,200	190	< 25
10/5/2005	10	520	260	1,000	180	<50
7/10/2006	4.9	280	320	1,400	140	< 5
10/16/2007	3.6	210	99	620	66	< 5
1/21/2009	<25	22	32	1000	<25	<25
4/8/2010	<5	1700	19	<5	12	<5
4/5/2011	<8	38	26	400	13	<8
4/3/2012	<10	<10	<10	900	<10	<10
4/1/2013	<8	<8	240	1400	16	<8
4/7/2014	<20	<20	<20	1200	<20	<20
4/6/2015	<20	<20	<20	560	<20	<20
4/6/2016	<5	<5	<5	250	<5	<5
4/19/2017	<1	<1	<1	390	0.35	<1


PIEZOMETER MW-15D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-16S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results ($\mu\text{g/L}$)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1,1-Trichloroethane	1,1-Dichloroethane
4/8/2004	860,000	62,000	< 20,000	< 20,000	5,000	14,000
10/12/2004	200,000	46,000	< 10,000	< 10,000	2,900	< 10,000
1/7/2005	420,000	64,000	< 10,000	< 10,000	3,800	3,300
4/15/2005	400,000	71,000	< 25,000	< 25,000	< 25,000	< 25,000
7/21/2005	480,000	76,000	1,500	2,200	4,400	2,700
10/5/2005	440,000	74,000	< 25,000	< 25,000	4,100	< 25,000
1/6/2006	470,000	82,000	2,600	< 20,000	3,300	5,200
4/14/2006	260,000	56,000	3,900	< 20,000	2,600	< 20,000
7/10/2006	310,000	78,000	4,000	< 20,000	3,500	< 20,000
10/19/2006	77,000	22,000	1,300	< 5,000	940	< 5,000
1/10/2007	44,000	18,000	1,900	< 2,500	840	< 2,500
4/17/2007	94,000	36,000	3,300	1,800	1,500	< 5,000
7/3/2007	86,000	38,000	3,000	< 5,000	1,400	< 5,000
10/18/2007	130000	47000	2800	2600	1600	820
1/8/2008	67000	30000	3200	< 5000	1100	< 5000
4/3/2008	76,000	35,000	2,900	710	1,300	500
7/2/2008	58,000	26,000	2,400	570	830	<5000
10/2/2008	63,000	26,000	3,100	690	920	<5000
1/22/2009	92,000	51,000	4,200	730	1,800	490
4/15/2009	130,000	61,000	4,200	<2000	1,800	900
7/22/2009	87,000	45,000	3,000	650	1,500	740
1/19/2010	22,000	18,000	2,600	1,100	670	340
4/8/2010	220,000	99,000	6,800	1,100	3,000	2,000
10/11/2010	300,000	90,000	6,300	<20,000	3,100	5,000
4/7/2011	250,000	74,000	7,100	<4,000	<4,000	5,600
10/4/2011	190,000	67,000	3,700	<800	1,400	4,600
4/3/2012	250,000	84,000	8,400	960	1,700	4,900
7/6/2012	170,000	72,000	3,900	<2000	1,200	2,400
1/21/2013	240,000	79,000	9,300	2,900	2,200	7,200
7/1/2013	120,000	65,000	5,400	1,200	1,200	2,600
1/22/2014	110,000	43,000	3,700	<2,000	830	2,700
4/7/2014	61,000	24,000	1,600	<1000	500	1,000
10/14/2014	170,000	51,000	3,800	360	980	3,500
1/26/2015	160,000	160,000	4,700	<4,000	2,100	<4,000
4/7/2015	26,000	220,000	<4,000	<4,000	<4,000	<4,000
7/24/2015	5,100	240,000	5,700	<4,000	2,000	<4,000
10/20/2015	<4,000	290,000	10,000	<4,000	<4,000	<4,000
1/6/2016	<4,000	290,000	76,000	<4,000	2,500	<4,000
4/7/2016	<4,000	64,000	280,000	<4,000	2,800	<4,000
7/5/2016	<2,000	<2,000	80,000	<2,000	2,000	<2,000
10/26/2016	<500	420	35,000	1,600	670	<500
1/19/2017	<500	29,000	72,000	1,900	1,000	<500
4/20/2017	86	75,000	72,000	1,400	1,000	<200
7/13/2017	86	75,000	72,000	1,400	1,000	<200

MONITORING WELL MW-16S
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York



PIEZOMETER MW-16D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

Sample Date	Analytical Results (µg/L)					
	Trichloroethene	cis-1,2-Dichloroethene	Vinyl chloride	Chloroethane	1,1-Dichloroethane	1,1,1-Trichloroethane
4/8/2004	6,900	490	< 500	< 500	< 500	< 500
10/12/2004	12,000	1,000	< 500	< 500	91	< 500
1/6/2005	9	27	39	22	15	< 10
4/15/2005	32	36	17	100	10	< 10
7/21/2005	25	12	4	84	2	< 10
10/5/2005	1.3	16	10	41	5	<5
7/10/2006	6.1	27	21	1,000	9.7	< 5
10/18/2007	6	48	39	250	16	< 20
1/22/2009	52	92	39	90	21	1.9
4/8/2010	12	6.9	3.6	240	8.7	< 10
4/7/2011	22	59	33	59	27	1.2
4/3/2012	42	66	46	110	35	<1
4/1/2013	57	2900	1100	190	260	<1
4/7/2014	<25	1700	390	110	99	<25
4/7/2015	<25	650	380	170	94	<25
7/23/2015	<25	<25	41	340	56	<25
10/20/2015	<10	24	9.2	<10	15	<10
1/6/2016	<5	<5	9.2	140	2.9	<5
4/7/2016	<10	<10	50	370	<10	<10
7/5/2016	<10	<10	13	320	33	<10
10/26/2016	<10	31	13	310	16	<10
1/19/2017	<10	<10	23	290	<10	<10
4/20/2017	<1	24	27	350	37	<1
7/13/2017	<1	24	27	350	37	<1

PIEZOMETER MW-16D
SUMMARY OF VOCs IN GROUNDWATER
Former Scott Aviation Site
Lancaster, New York

