Report No.: CE010512

January 5, 2012

Date:

NYSDEC **CE PM: Charles Leary DER - Remedial Bureau C** NYSDEC PM: Liz Lukowski **Inspection Unit Construction Manager: NA Project Engineers: Parsons** CE 99th Street MGP Site **Remedial Investigation** Remedial Contractor: NA Site Number V00538 Air Monitoring: Parsons Health & Safety: NA Weather Conditions General Description **Overcast** Overcast рm am **Temperature** 38 F 40 F am pm Wind Direction None am None pm **HEALTH & SAFETY:** (*If any box(s) below are checked "Yes", list the deviation under the "Items for Concern" section of this report). Were there any changes to the Health & Safety Plan? *Yes () No () NA (X) Were there any exceedances at the perimeter Air: *Yes () No (X) NA () action level reported on this date? Noise: *Yes () NA (X) Were there any Noise /Vibration exceedances No () Vibration: *Yes () No () (X) reported on this date? NA Were there any breaches to the silt fence reported/observed on this date? *Yes () No () NA (X) Were there any dust/odor issues reported or *Yes () No (X) NA () observed on this date? **WASTE HAULING:** (*If any box(s) below are checked "Yes", list the deviation under the "Items of Concern" section of this report). Were there any vehicles which did not display proper D.O.T *Yes () (X) No () NA numbers and placards? Were there any vehicles which were not lined or tarped? *Yes () No () NA (X) Were there any vehicles which were not decontaminated * Yes () No () NA (X) prior to exiting the work site?

Report No.: CE010512 Date: January 5, 2012

Materials Removed From Site: N/A

Disposal Facility's:

Trucking Company:

Total Loads: (on this date)

Total Daily Weight: (est.)

Total Loads: (to date)

Total Weight: (*approx.)

Summary of Events:

- AOS 0800. Z. Lavy(Parsons), ADT drill crew on site.
- Parsons had completed SB-52 and SB-53 on 01/04. No NAPL was found in either; only staining with a petroleum-type odor was found between 10 and 15 feet bgs.
- Completed SB-54 to 20 feet bgs. Hand-cleared to 5 feet bgs previously. Had brown coarse to medium sand and gravel, trace organics 5-7.9 feet bgs. Brick and gravel 7.9-10 feet bgs. Brown coarse to medium sand and gravel 10-11.5 feet bgs. Gray medium to fine sand and gravel, little silt, very slight petroleum-type odor 11.5-14.6 feet bgs. Black-stained medium to fine sand and gravel, silt, slight petroleum-type odor, trace sheen on water 14.6-20 feet bgs.
- Completed SB-50 to 30 feet bgs. Hand-cleared to 5 feet bgs previously. Had brown coarse to medium sand and gravel 5-6.1 feet bgs. Brick, no soil 6.1-7 feet bgs. Coarse to medium sand and gravel, brick, slight naptha-type (MGP) odor 7-8 feet bgs. Same material, viscous tar, moderate odor 8-8.3 feet bgs. Brick, concrete 8.3-10 feet bgs. Concrete, wood 10-12.2 feet bgs. Brown coarse to medium sand and gravel 12.2-15 feet bgs. Wet very coarse gravel 15-17 feet bgs. Medium to fine sand and gravel, silt, wet 17-20 feet bgs. Gray fine sand, silt 20-25 feet bgs. Gray medium to fine sand and gravel 25-28 feet bgs. Wet gray fine sand, silt 28-30 feet bgs.

VISITORS TO SITE:				
NAME	Representing	Entered Exclusion/CRZ Zone		
Charles Leary		Yes (X)	No ()	
		Yes ()	No ()	
		Yes ()	No ()	
		Yes ()	No ()	

PROJECT SCHEDULE:

• SB-51 and SB-55 will be completed on Saturday, 1/7, to avoid access conflicts with Hospital operations.

ISSUES PENDING:

ITEMS OF CONCERN:

NA

^{*}Actual (total weight) adjusted periodically based on weight tickets submitted by the disposal facilities.

DAILY OBSERVATION REPORT

Pg. 3 of 3

Report No.: <u>CE010512</u>			Date:	January 5, 2012
	R. Scott Deyette			
SITE REPRESENTATIVE CONSTRUCTION INSPECTOR: Name: (signature)		Date:	01/05/12	

Date: 01/05/12