NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Environmental Remediation, Region 8
6274 East Avon-Lima Road, Avon, NY 14414-9516
P: (585) 226-5353 I F: (585) 226-8139
www.dec.ny.gov

Via E-mail

October 23, 2017

Mr. Kevin Krueger, PE
Unisys Corporation
Corporate Environmental Affairs
3199 Pilot Knob Road
Eagan, NY 55121

Dear Mr. Krueger:

Re: Interim Remedial Measures Pre-Design Investigation Work Plan
Former Sperry Remington Site #808043
Elmira, Chemung County

The New York State Department of Environmental Conservation (NYSDEC) has completed the review of "Interim Remedial Measures Pre-Design Investigation Work Plan for the Former Sperry Remington Site #808043 dated October 2017 and approve the work plan contingent upon the following:

1. Pg5 P1 add: The connection at CB-6 was observed to be a brick pipe structure angled to the SE and dry.
2. Pg5 P2 add: The western branch was increasingly filled with water leading to a S/SE directional pipe intersection.
3. Pg6 Sec 1.3 add: The 2014 IRM did not proceed due to unresolved data gaps related to off-site drainage infrastructure and potential upstream contaminant sources.
4. Pg8 Sec 2.1 P2 states: "*Soil samples will be collected from the test pit excavation at depths less than four (4) feet."* The Department assumes that soil samples will collected to characterize the 0-2", 2-24" and 24-48" soil intervals.
5. Pg9 Sec 2.1 P2 – the results of test pit spoils sampling will be evaluated for the reuse / disposal of the soil **only** and **not for characterization** as part of the remedial investigation.
6. Pg9 Sec 2.2 P2 – Chemical sampling of liquids found in structures will also be completed and additionally include VOC analysis.

7. Pg10 Sec 3 – Access to the adjacent Norfolk Southern property to the east may be critical to the success of this work plan as historic mapping shows an undocumented structure / confluence of pipes between CB-6, OS2 and the 8' Covered Concrete Culvert on or very near that property.
8. Pg10 Sec 4.1 – please identify the assigned "competent person(s)" regarding 29 CFR 1926 excavation.

Provided that the above conditions are accepted and documented in a revised work plan within 5 business days, notice to proceed with the work is granted.

As a reminder, all final documents and reports are to be in electronic format on compact computer discs (CDs). The disk should contain an Adobe® Acrobat® Portable Document Format (PDF) file and must be searchable. In addition, all data submitted to the DER must be in the DEC-approved Electronic Data Deliverable (EDD). Moreover, new data must be submitted on a continuous basis immediately after data validation occurs but in no event more than 90 days after the data has been submitted to the remedial party or its consultant(s). In other words, data is not to be held and submitted with the related reports.

We look forward to working together to complete these activities. If you have questions or concerns on this matter, please contact me at (585) 226-5480.

Sincerely,

Digitally signed by Timothy A. Schneider
DN: cn=Timothy A. Schneider, o=NYSDEC, ou=DER, email=timothy.schneider@dec.ny.gov, c=US
Date: 2017.10.23 13:54:02 -04'00'

Timothy Schneider, P.E.
Professional Engineer 1

P. Brookner
A. Krasnopoler
B. Schilling
M. Cruden
D. Hettrick
J. Deming
A. Meinstein