From:	Matt Walker
To:	Mannes, Christopher (DEC)
Subject:	FW: South Salina BCP -- Weekly Progress Mtg Notes 10-3-22
Date:	Monday, October 3, 2022 10:00:00 AM
Attachments:	image001.png

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

FYI. We are starting back up Wednesday and expect to be onsite until its significantly complete.

Matt

Build your career at C&S!

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office

From: Matt Walker <mawalker@cscos.com>
Sent: Monday, October 3, 2022 8:59 AM
To: Dan Warner <dwarner@paragonec.net>; Gail Montplaisir <gail@taurusdev.com>; nsmith@normansmitharchitecture.com; Mark Yeager <myeager@taurusdev.com>
Cc: Hayden Haas <HHaas@cscos.com>; Nevin Bradford <NBradford@cscos.com>; Jordan Berti <JBerti@cscos.com>; Anthony DiGiovanni <ADiGiovanni@cscos.com>; Angel Alejo <AAlejo@cscos.com>; Wayne Randall <WRandall@cscos.com>
Subject: South Salina BCP -- Weekly Progress Mtg Notes 10-3-22

Good Morning All,

Below are notes from this mornings meeting.

Last Week:

- Groundwater monitoring by C&S on Friday. Data in 3 to 4 weeks.

-
This Week

- Start back up on Wednesday.
- Licensed plumber will be onsite to stub stormwater system into the site so it can be inspected by the county. PEC will then set a structure and then move onto the underground retention system construction near the end of the week.
- Contaminated soil disposal may start later this week.

-
Commitments:

-

PEC: will send shipping and disposal documents.

General Discussion:

- Schedule, particularly scope items relative to winter conditions and the recently modified DEC progress schedule (e.g. Salina 1st and DEC meeting last week). Asphalt not possible this fall because batch plants will close in the next 45 days or so. Sub-base will be installed though. Concrete sidewalks likely not feasible because of winter conditions and because they should be installed as late as possible to limit damage during construction. It will be too late in the season to seed topsoil this fall.
- Week of October 17, 2022 for soil stabilization. Probably start on a Tuesday.

LMK if you have questions.

Matt

Build your career at C&S!

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office