From: Matt Walker
To: Mannes, Christopher (DEC)
Subject: FW: South Salina BCP -- Weekly Progress Mtg Notes 10-10-22
Date: Monday, October 10, 2022 9:47:24 AM
Attachments: image001.png

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

FYI

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office

Build your career at C&S!

From: Matt Walker <mawalker@cscos.com>
Sent: Monday, October 10, 2022 8:46 AM
To: Dan Warner <dwarner@paragonec.net>; Gail Montplaisir <gail@taurusdev.com>; nsmith@normansmitharchitecture.com; Mark Yeager <myeager@taurusdev.com>
Cc: Hayden Haas <HHaas@cscos.com>; Nevin Bradford <NBradford@cscos.com>; Jordan Berti <JBerti@cscos.com>; Anthony DiGiovanni <ADiGiovanni@cscos.com>; Angel Alejo <AAlejo@cscos.com>
Subject: RE: South Salina BCP -- Weekly Progress Mtg Notes 10-10-22

Good Morning All,

Below are notes from this mornings meeting.

Last Week:

- Licensed plumber was onsite late in the week to stub stormwater system into the site so it could be inspected by the county.
- PEC set manholes.

-
This Week

- Start removing contaminated soil for landfill disposal (see note below about manifests).
- Construct the underground stormwater retention system. Will probably take 1.5 weeks.

-
Commitments:

- **Salina 1st and PEC:** Work out manifest signature arrangements.
- **PEC:** will send shipping and disposal documents.

General Discussion:

- Week of October 17, 2022 to start soil stabilization. Will probably take about 3 weeks.

LMK if you have questions.

Matt

Build your career at C&S!

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office