From: Matt Walker
To: Mannes, Christopher (DEC); Lawrence, Stephen (HEALTH)
Subject: FW: South Salina BCP -- Weekly Progress Mtg Notes 11-7-22
Date: Monday, November 7, 2022 10:10:43 AM
Attachments: image001.png

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

FYI

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office

Build your career at C&S!

From: Matt Walker <mawalker@cscos.com>
Sent: Monday, November 7, 2022 9:05 AM
To: Dan Warner <dwarner@paragonec.net>; Gail Montplaisir <gail@taurusdev.com>; nsmith@normansmitharchitecture.com; Mark Yeager <myeager@taurusdev.com>
Cc: Nevin Bradford <NBradford@cscos.com>; Angel Alejo <AAlejo@cscos.com>
Subject: South Salina BCP -- Weekly Progress Mtg Notes 11-7-22

Good Morning All,

Below are notes from the meeting.

Last Week:

- The stormwater retention system is substantially complete, but some additional stone is needed to complete the backfilling.
- Stormwater catch basins and piping installed.
- No contaminated soil from the stockpile was taken to landfill. Trucking remains a challenge.
- Soil mixing for buildings pads was paused to perform testing. Kenney Geotech is pleased with soil stabilization efforts.

-
This Week

- Remove contaminated soil for landfill disposal. Trucks onsite today.
- Stormwater piping network construction.
- Soil mixing will resume Wednesday and may finish this week.

-
Commitments:

- C&S to prepare draft SMP by 11-30-22.

General Discussion:

- None.

LMK if you have questions.

Matt

Build your career at C&S!

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office