From: Matt Walker
To: Mannes, Christopher (DEC); Lawrence, Stephen (HEALTH)
Subject: FW: South Salina BCP -- Weekly Progress Mtg Notes 11-14-22
Date: Monday, November 14, 2022 12:05:06 PM
Attachments: image001.png

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

FYI

C&S COMPANIES

Build your career at C&S!

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office

From: Matt Walker <mawalker@cscos.com>
Sent: Monday, November 14, 2022 8:51 AM
To: Dan Warner <dwarner@paragonec.net>; Gail Montplaisir <gail@taurusdev.com>; nsmith@normansmitharchitecture.com; Mark Yeager <myeager@taurusdev.com>
Cc: Nevin Bradford <NBradford@cscos.com>; Angel Alejo <AAlejo@cscos.com>
Subject: South Salina BCP -- Weekly Progress Mtg Notes 11-14-22

Good Morning All,

Below are notes from the meeting.

Last Week:

- The stormwater retention system is complete. Just needs geotextile above it to place stone for the parking lot.
- Soil mixing was completed on Friday, Includes the two building pads and proposed pavement area between the buildings.
- No contaminated soil removed last week.

-
This Week

- Importing stone to place an approximate 6” bed over the building pads.
- Remove contaminated soil for landfill disposal. Trucks onsite today and the majority of the week.
- Stormwater piping network construction. Very small portion remains. 95% complete.

-
Commitments:

- C&S to prepare draft SMP by 11-30-22.

General Discussion:

- Collection of remaining below cover soil sample, as described in the RAWP. Will not dig that area until next year.
- When will deep foundations be installed? Salina coordinating with the specialty contractor.

LMK if you have questions.

Matt

Build your career at C&S!

Matt Walker
Senior Project Environmental Scientist

office: (315) 455-2000
direct: (315) 703-4323
cell: (315) 200-5872
mawalker@cscos.com
Mid-South TN Office