

Magna Metals RI/FS Schedule

[illegible]

Project: Magna Metals

Date: 1/14/2026

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Magna Metals RI/FS Schedule

[illegible]

Project: Magna Metals
Date: 1/14/2026

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Attachement A (QAPP Worksheets #14 & 17)
Magna Metals RI/FS Schedule

[illegible]

Project: Magna Metals
Date: 1/14/2026

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Magna Metals RI/FS Schedule																												
ID		WBS	Task Name	Duration	Start	Finish	Predecessors	Notes	2023				2024				2025				2026				2027			
									1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter
116		13.3	DRAFT BERA	0 days	12/31/2026	12/31/2026																						
117		13.4	EPA review of DRAFT BERA	0 days	12/31/2026	12/31/2026																						
118		13.5	Final BERA	0 days	12/31/2026	12/31/2026																						
119		13.6	EPA Approval of Final BERA	0 days	12/31/2026	12/31/2026																						
120		14	Candidate Technologies Memorandum	22 days	12/31/2026	1/21/2027		TBD																				
121		14.1	Draft Candidate Technologies Memo	22 days	12/31/2026	1/21/2027																						
122		14.2	EPA Review of Draft Candidate Technologies Memo	22 days	12/31/2026	1/21/2027																						
123		14.3	Final Candidate Technologies Memo	22 days	12/31/2026	1/21/2027																						
124		14.4	EPA Approval of Candidate Technologies Memo	22 days	12/31/2026	1/21/2027																						
125		15	Treatability and Pilot Testing	0 days	12/31/2026	12/31/2026		TBD																				
126		15.1	Treatability and Pilot Testing	0 days	12/31/2026	12/31/2026																						
127		16	Remedial Investigation Report	0 days	12/31/2026	12/31/2026		TBD																				
128		16.1	Draft Remedial Investigation Report	0 days	12/31/2026	12/31/2026																						
129		16.2	EPA Review of Draft Remedial Investigation Report	0 days	12/31/2026	12/31/2026																						
130		16.3	Final RI Report	0 days	12/31/2026	12/31/2026																						
131		16.4	EPA Approval of Final RI Report	0 days	12/31/2026	12/31/2026																						
132		17	Remedial Alternatives Screening	0 days	12/31/2026	12/31/2026		TBD																				
133		17.1	Draft RAO Tech Memo	0 days	12/31/2026	12/31/2026																						
134		17.2	EPA Review of RAO	0 days	12/31/2026	12/31/2026																						
135		17.3	Final RAO Tech Memo	0 days	12/31/2026	12/31/2026																						
136		17.4	EPA Approval of RAO Tech Memo	0 days	12/31/2026	12/31/2026																						
137		18	Remedial Alternatives Evaluation	0 days	12/31/2026	12/31/2026		TBD																				
138		18.1	Draft Remedial Alternatives Evaluation Technical Memorandum	0 days	12/31/2026	12/31/2026																						
139																												