

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Dewey Loeffel Landfill (Tributary T11A) - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region II

Subject: POLREP #3
Mobilization for Excavation Work
Dewey Loeffel Landfill (Tributary T11A)
A223
Nassau, NY
Latitude: 42.5599974 Longitude: -73.5722330

To: Joe Rotola, USEPA Region 02
Margaret Gregor, Region 2, ERRD, RPB

From: David Rosoff, OSC

Date: 9/14/2018

Reporting Period: September 2018

1. Introduction

1.1 Background

| | | | |
|----------------------------|--------------|--------------------------------|----------------|
| Site Number: | A223 | Contract Number: | |
| D.O. Number: | | Action Memo Date: | |
| Response Authority: | CERCLA | Response Type: | Time-Critical |
| Response Lead: | PRP | Incident Category: | Removal Action |
| NPL Status: | NPL | Operable Unit: | 2 |
| Mobilization Date: | 10/9/2017 | Start Date: | 10/9/2017 |
| Demob Date: | | Completion Date: | |
| CERCLIS ID: | NYD000512335 | RCRIS ID: | |
| ERNS No.: | | State Notification: | |
| FPN#: | | Reimbursable Account #: | |

1.1.1 Incident Category

PCB contamination in sediment and soil of Tributary T11A

1.1.2 Site Description

The Dewey Loeffel Landfill Superfund Site ("Site") was listed on the NPL in 2011. The site includes an inactive hazardous waste disposal area (the "Landfill") and the releases from it into nearby surface drainageways, including the Northwest Drainage Ditch, former Mead Road Pond, Tributary T11A, Valatie Kill, Valley Stream, Smith Pond and Nassau Lake, and an underlying groundwater aquifer. The landfill/groundwater and surface drainageways are being addressed under two separate RI/FSs. Under the current project schedule, EPA is scheduled to issue a ROD for the surface drainageways in 2021. The discussion in this Pollution Report is focused on the removal action for Tributary T11A. Information on the status of the landfill and groundwater investigations and cleanup can be found documented in other locations.

1.1.2.1 Location

The former Dewey Loeffel Landfill is located along Mead Road in the Town of Nassau, Rensselaer County, New York, and is situated within a low-lying, 19.6-acre easement between two wooded hills. The Dewey Loeffel Landfill Site includes a former hazardous waste disposal area and its associated releases to several bodies of water and tributaries, including the Northwest Drainage Ditch, the former Mead Road Pond, Tributary T11A, Valatie Kill, Nassau Lake and an underlying groundwater aquifer. The Landfill itself is approximately 11 acres in size. The surrounding areas are mostly undeveloped, wooded land, although there are some residences to the north, southeast, south, southwest and west of the Site and a summer sleep-away camp is located to the south of the Site. It is estimated that there are at least 50 homes within a one-mile radius of the Site.

Tributary T11A ("T11A") is part of the Western Drainageway emanating from the Landfill and flows from the Mead Road Pond area to the Valatie Kill. T11A is a small stream that flows northwesterly through a steep-sided, wooded ravine. The tributary is about 1,900 feet long and slopes at an approximate 7 percent grade. T11A often has low and, in the upper reach, intermittent flow rates, although the flow is highly variable based on precipitation and snowmelt events.

T11A flows through three private properties with the same owner. The three properties are largely wooded and contain an ATV trail and access road that run parallel to T11A. The former access road and ATV trail coexist along the upper portion of T11A and only the former access road extends parallel to the downstream portion of T11A. The ATV trail and access road run approximately 50-150 feet to the north of T11A. From the access road/ATV trail, access is generally more challenging in the upstream portion due to steep slopes and is more easily accessible near T11A's confluence with the Valatie Kill. The T11A area is not currently posted as containing contamination nor is it fenced to restrict access to the stream bed and banks.

1.1.2.2 Description of Threat

From approximately 1952 to 1968, the Landfill was operated by Richard Loeffel (until his death in 1959), his son Dewey Loeffel, and companies owned by the Loeffels. Approximately 46,000 tons of industrial and/or hazardous waste were transported to and disposed of at the Site by Loeffel's Waste Oil and Removal Service Company, Inc., and Marcar Oil, Inc., companies owned by Mr. Loeffel. The waste included, but was not limited to, volatile organic compounds ("VOCs") (including benzene, toluene, xylene, methyl-ethyl ketone, trichloroethylene, chlorobenzene, 1,2-dichlorobenzene, 1,4-dichlorobenzene, 1,1-dichloroethane, 1,2-dichloroethylene, and/or vinyl chloride), waste oils, sludges, and liquid and solid resins and polychlorinated biphenyls ("PCBs"). Wastes were deposited by the General Electric Company ("GE"), Schenectady Chemicals, Inc. (now SI Group, Inc.), and Bendix Corporation (now Honeywell International, Inc.).

Between 1989 and 2002, several sediment and soil sampling events were conducted in T11A under NYSDEC. A remedial action was implemented by GE for T11A in 2002-2003 pursuant to a remedy selected by NYSDEC, which included the removal of fine-grained sediment from the tributary, but did not call for the removal of floodplain soils. Prior to remedial action in 2002, PCB concentrations in the sediments of T11A ranged up to a maximum concentration of 230 parts per million (ppm). In October 2002 through January 2003, approximately 760 cubic yards of PCB-contaminated sediment was excavated from the stream bed using a combination of vacuum trucks, hand excavation and limited machine excavation with a small, tracked excavator. During this project, an access road was constructed along the northern bank of T11A overlooking the stream and a telescoping boom crane was employed to lower equipment into the tributary. Excavated sediment was placed in steel boxes lowered into the tributary and removed by the crane. This was a very surgical operation designed to avoid removing trees and shrubs from the stream bank. Removal of the tree canopy would have allowed sunlight to reach the stream, warm its waters and reduce its value as a nursery for fingerling trout. Extensive habitat restoration was performed following remedial efforts, including the construction of dams, weirs and pools to promote fish habitat.

1.1.3 Removal Assessment/Removal Site Inspection Results

In five separate sampling events from 2009 to 2014, EPA, NYSDEC and GE collected 58 sediment samples and 256 soil samples from T11A. A summary of the results is provided in the table below. Elevated PCB concentrations are generally concentrated into 4 hotspot areas of T11A floodplain soils.

| Tributary T11A Post-Remediation Total PCB Results (2009-2014) | | | | |
|--|-------------------|----------------|-----------------|----------------|
| Location | No. of Samples | Min (mg/kg) | Mean (mg/kg) | Max (mg/kg) |
| Sediment | 58 | 0.19 | 4.7 | 22.6 |
| Soil | 256 | ND | 29 | 1,340 |

Elevated levels of PCBs (i.e., greater than 50 ppm) were detected in 23 floodplain soil samples up to a maximum of 1340 ppm. The maximum concentration of PCBs detected in T11A sediment was 22.6 ppm. The elevated PCB concentrations in floodplain soils of T11A are concentrated into 4 general hotspot areas.

As part of the Removal Action General Electric further investigated the extent of PCB contamination in the T11A system.

In accordance with the EPA approved sampling and analysis plan, soil and sediment samples were collected from 175 locations in November 2017, 62 locations in January 2018, and an additional 22 locations in March 2018. Additional samples were also collected throughout the spring and summer of 2018 in the Northwest Drainage Ditch and the transition area between Tributary T11A and the Former Mead Road Pond channel. Delineation efforts in the Northwest Drainage Ditch are ongoing. Approximately 840 samples were collected in T11A and approximately 180 samples have been collected to date in the Former Mead Road Pond and Northwest Drainage Ditch areas.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On September 7, 2017 EPA approved General Electric's proposal (dated September 6, 2017) to conduct additional removal activities under existing AOC CERCLA 02-2012-2005 (Paragraph 47f). Specifically this work will be to assess and fully remediate the PCB contamination in Tributary 11A. On June 12, 2018 EPA approved GE's Removal Action Design Report for the Tributary T11A Removal Action. The Removal Action Design is based on the delineation sampling conducted from 2009 through the removal action sampling completed in 2017-2018.

2.1.2 Response Actions to Date

GE's contractors mobilized to the field on September 4th to begin site preparation work for excavation activities in the T11A drainage way. Initial work includes construction of the water bypass system, water treatment plant, laydown and soil staging areas and site security (including the relocation of the ATV trail that runs through the site).

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

GE is addressing contamination in Tributary 11A under the existing Removal AOC. Paragraph 47.f of the Removal Settlement Agreement is being utilized to conduct the PCB-impacted sediment and bank soil removal action.

2.1.4 Progress Metrics

| Waste Stream | Medium | Quantity | Manifest # | Treatment | Disposal |
|--------------|--------|----------|------------|-----------|----------|
| | | | | | |
| | | | | | |

| | | | | | |
|--|--|--|--|--|--|
| | | | | | |
| | | | | | |

2.2 Planning Section

2.2.1 Anticipated Activities

The removal action will consist of the excavation and appropriate disposal of PCBs to a 1 ppm clean up level in Tributary T11A. The initial excavation work will take place upstream of the T11A gorge in the Northwest Drainage ditch and the former Mead Road Pond Area (channel). Excavation work will take place from upstream to downstream through these areas. Stream water will be bypassed around the excavation and will travel down through T11A (i.e. the T11A bypass system will not be used during the upstream excavations).

2.2.1.1 Planned Response Activities

Between September 4th and the end of September site setup activities will take place. Excavation in the North West Drainage Ditch is expected to start in early October. Its is expected that delineation of this area will be completed before the start of excavation.

2.2.1.2 Next Steps

Completion of the stream water bypass system and the water treatment plant as well as the site facilities and soil stockpile area are expected this month.

2.2.2 Issues

Winter weather may become an issue for excavation activities moving forward once the work proceeds to T11A..

2.3 Logistics Section

EPA has utilized very limited Contractor oversight from Louis Berger, Inc. for the field work so far.

2.4 Finance Section

2.4.1 Narrative

This is an RP lead Removal Action. There is no expectation of extramural costs to be incurred.

2.5 Other Command Staff

No information available at this time.

3. Participating Entities

3.1 Unified Command

3.2 Cooperating Agencies

NYSDEC is cooperating with EPA to oversee GE's performance of this removal action. NYSDEC will participate in regular conference calls with GE and EPA during the work and is involved in reviewing and commenting on GE's submittals. NYSDEC also plans to be in the field on a regular basis.

4. Personnel On Site

OSC Rosoff
RPM Battipaglia

5. Definition of Terms

No information available at this time.

6. Additional sources of information

No information available at this time.

7. Situational Reference Materials

No information available at this time.