

MONTHLY PROGRESS REPORT

Site Name: Hancock Air National Guard Base
Site #: TU019

Monthly Progress Report
Period: Aug.1, 2025 to Aug. 31, 2025

In accordance with the approved UFP-QAPP for Supplemental Remedial Investigation (SRI), dated December 17, 2024, this progress report was prepared to describe the remedial program activities at the Site TU019 for the month of August 2025.

1. Actions Taken During the Reporting Period

- Perform Supplemental Remedial Investigation (SRI)
 - Completed preparation of the Draft Mobilization 1 Technical Memorandum for ANG review prior to submittal to NYSDEC

2. Actions Planned for the Next Reporting Period (August 2025)

- Submit results of SRI in the Technical Memorandum for SRI Mobilization 1, which presents recommendations for additional well installations and/or soil borings.
- Perform “non-heating” season vapor intrusion sampling the week of September 15, 2025
- Coordinate additional Mobilization 2 fieldwork and second groundwater monitoring event

3. Changes to the Scope of Work or Schedule – Current schedule

Task	Anticipated date (Month/Year)	Anticipated or Completed
Final UFP QAPP	December 2024	Completed
Perform Mobilization 1 of SRI	March 2025	Completed
Evaluation of data from Mobilization 1 of SRI	May 2025	In progress
Technical Memorandum Draft Submittal	September 2025	Anticipated
Perform Mobilization 2 of SRI	September/Oct. 2025	Anticipated
Evaluation of data from Mobilization 2 of SRI	October 2025	Anticipated
Technical Memorandum Draft Submittal	November 2025	Anticipated
Issue Draft SRI Report for NYSDEC and NYSDOH Review	January 2026	Anticipated
NYSDEC and NYSDOH Review and 45-day Comment Period	January – February 2026	Anticipated
Issue Final SRI Report	March 2026	Anticipated
Issue Draft FS Report for NYSDEC and NYSDOH Review	April 2026	Anticipated
NYSDEC and NYSDOH Review and 45-day Comment Period	May - June 2026	Anticipated
Issue Final FS Report	July 2026	Anticipated

4. Sampling Results, Tests and Other Data Received during this Reporting Period

- All Mobilization 1 data has been received and validated.

5. Deliverables Submitted during the Reporting Period

- Monthly report for July 2025.

6. Unresolved Delays Encountered

- N/A

7. Efforts made to Mitigate Delays

- N/A

8. Citizen Participation Activities for the Reporting Period

- None

9. Citizen Participation Plan Actions Planned for the Next Reporting Period

- None