

## MONTHLY PROGRESS REPORT

**Site Name: Hancock Air National Guard Base**  
**Site #: TU019**

**Monthly Progress Report Period:**  
**Feb.1, 2026 to Feb 28, 2026**

In accordance with the approved UFP-QAPP for Supplemental Remedial Investigation (SRI), dated December 17, 2024, this progress report was prepared to describe the remedial program activities at the Site TU019 for the month of February 2026.

**1. Actions Taken During the Reporting Period**

- The Technical Memorandum (Tech Memo) report review and approval process was resumed in November by ANG and is ongoing.
- The second groundwater sampling event was completed by November 21, and the second mobilization Tech Memo is being prepared.

**2. Actions Planned for the Next Reporting Period (March 2026)**

- Submit results of SRI in the Technical Memorandum for SRI Mobilization 1, which presents recommendations for additional well installations and/or soil borings.
- Any additional recommended drilling/sampling fieldwork proposed in the Tech Memo, will be coordinated following approval.

**3. Changes to the Scope of Work or Schedule – Current schedule impacts are being evaluated**

Task	Anticipated date (Month/Year)	Anticipated or Completed
Final UFP QAPP	December 2024	Completed
Perform Mobilization 1 of SRI	March 2025	Completed
Evaluation of data from Mobilization 1 of SRI	May 2025	Completed
Technical Memorandum Mob 1 preparation	November 2025	Completed
Perform Mobilization 2 SRI GW Monitoring Event	November 2025	Completed
Perform any additional sampling/well installations	TBD	TBD
Evaluation of data from Mobilization 2 of SRI	January/February 2026	Anticipated
Technical Memorandum Draft Submittal	March 2026	Anticipated
Issue Draft SRI Report for NYSDEC and NYSDOH Review	April 2026	Anticipated
NYSDEC and NYSDOH Review and 45-day Comment Period	May 2026	Anticipated
Issue Final SRI Report	June 2026	Anticipated
Issue Draft FS Report for NYSDEC and NYSDOH Review	May 2026	Anticipated
NYSDEC and NYSDOH Review and 45-day Comment Period	June - July 2026	Anticipated
Issue Final FS Report	August 2026	Anticipated

**4. Sampling Results, Tests and Other Data Received during this Reporting Period**

- None.

**5. Deliverables Submitted during the Reporting Period**

- None.

**6. Unresolved Delays Encountered**

- Delays following government shut-down and subsequent delays are being assessed.

**7. Efforts made to Mitigate Delays**

- In progress

**8. Citizen Participation Activities for the Reporting Period**

- None

**9. Citizen Participation Plan Actions Planned for the Next Reporting Period**

- None