

Progress Report for April through June 2021

**National Fuel Gas Distribution Corporation – Former Buffalo Service Station Off-Site
Order on Consent – Index No. B9-0695-05-06A
Site No. C915194A**

NYSDEC Project Manager – Jaspal Walia
NYSDOH Project Manager – Jacquelyn Nealon
National Fuel Project Manager – Tanya Alexander

Field Activities

- None this period.

Deliverables

- On May 10, 2021, submitted final version of the Site Management Plan (SMP) to NYSDEC for final approval. This version incorporates all final comments from the NYSTA and NYSDEC; awaiting NYSDEC action re: same.

Planned July through September 2021 Activities

- Continue to work with the NYSDEC and NYSTA to finalize the Site Management Plan (SMP) and Excavation Work Plan (EWP).

Schedule Deviations

- None this period.

Work Plan Modifications

- Submitted final draft SMP and EWP to NYSDEC on May 10, 2021; awaiting NYSDEC action re: same.

CPP and Community Activities

- None this period.

Problems Encountered/Efforts to Mitigate Delays

- None this period.

**National Fuel – Former Buffalo Service Station – Off-Site
ACO Milestone Schedule**

Activity / Event	Projected Date	Actual Date
NYSDEC ACO Effective Date	-	7/17/11
SC Work Plan Approved	-	7/17/11
SC Field Investigation Program Start	Fall 2011	4/9/12
SC Field Investigation Program Complete	Fall 2011	3/13
Draft SC Report Submittal	5/1/13	5/1/13
Conduct Supplemental SC Fieldwork	Summer/Fall 2013	8/27/13
Submit revised Draft SC Report	Fall 2013	11/13/13
Submit Final SC Report	-	3/19/14
Submit Draft Site Management Plan	Spring/Summer 2014	8/26/14
Finalize Agreement Between NFG and City of Buffalo	December 31, 2015	July 2016
Submit Revised Draft SMP	March 31, 2016	3/30/16
Finalize Environmental Easement/Environmental Notice	March 31, 2016	August 2016
NYSDEC Issues Fact Sheet recommending NFA	June 2016	6/10/16
Approval of SC Report	-	August 26, 2016
Final Decision Document	-	August 2016
Decommission Site Monitoring Wells	Nov 10 & 11, 2016	Nov 10 & 11, 2016
Submit Well Decommissioning Report	January 2017	January 12, 2017
NYSDEC Executes Environmental Easement on City Property	-	January 17, 2017
NYSDEC Finalizes Environmental Notice on NYSTA Property	February 2017	
Finalize Site Management Plan	July – August 2020	